U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT Pools Prairie MPA - OU6 - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region VII

Subject: POLREP #6

Progress Report

Pools Prairie MPA - OU6

07WT Neosho, MO

Latitude: 36.8245986 Longitude: -94.3649180

To:

From: Todd Campbell, OSC

Date: 12/4/2015 **Reporting Period:** 8/1/15 - 12/4/15

1. Introduction

1.1 Background

Site Number: 07WT Contract Number:

D.O. Number: Action Memo Date: 6/4/2014

 Response Authority:
 CERCLA
 Response Type:
 Non-Time-Critical

 Response Lead:
 PRP
 Incident Category:
 Removal Action

 NPL Status:
 NPL
 Operable Unit:
 06

 Mobilization Date:
 4/6/2015
 Start Date:
 5/4/2015

Demob Date: Completion Date:

CERCLIS ID: RCRIS ID:

ERNS No.: State Notification:

FPN#: Reimbursable Account #:

1.1.1 Incident Category

Please refer to POLREP #1 for Incident Category.

1.1.2 Site Description

Please refer to POLREP #1 for Site Description.

1.1.2.1 Location

Please refer to POLREP #1 for Site Location.

1.1.2.2 Description of Threat

Please refer to POLREP #1 for Description of Threat.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

Please refer to POLREP #1 for RA/RSE Results.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

Please refer to POLREP #1 for Site Narrative.

2.1.2 Response Actions to Date

Please refer to POLREPs 1-5 for previous response actions.

During the last few months, the PRP was able to treat the majority of the soil at the landfarm. To date, approximately 7,650 cubic yards of material have been excavated and sent to the landfarm for remediation. Of that amount, roughly 4,000 cubic yards of material has been successfully remediated and 3,000 cubic yards hauled back to the excavation site and used as backfill. Nine hundred feet of vapor extraction trench

has been excavated and fitted with a fully functioning SVE system. The system has been fully tested and is operating currently with ongoing monitoring to evaluate effectiveness.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

Please refer to POLREP #1 for PRP information.

2.1.4 Progress Metrics

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal
Soil	solid	7,650 yd ³		land farming	n/a

2.2 Planning Section

2.2.1 Anticipated Activities

Continue to run SVE and Biosparge system over the winter with periodic monitoring to evaluate effectiveness.

2.2.1.1 Planned Response Activities

See 2.2.1 above.

2.2.1.2 Next Steps

O and M and monitoring.

2.2.2 Issues

Ran out of warm weather to treat soils at the landfarm so have shut down treatment activities at the landfarm until springtime.

2.3 Logistics Section

N/A

2.4 Finance Section

No information available at this time.

2.5 Other Command Staff

2.5.1 Safety Officer

The PRP is providing the SSO; the EPA OSC will be in charge of EPA safety.

2.5.2 Liaison Officer

N/A

2.5.3 Information Officer

Brendan Corazin is the CES for the site:

(913) 551-7429

3. Participating Entities

3.1 Unified Command

N/A

3.2 Cooperating Agencies

US DOD MO National Guard USACE EPA MDNR

4. Personnel On Site

course of the winter.

5. Definition of Terms

N/A

6. Additional sources of information

6.1 Internet location of additional information/report

N/A

6.2 Reporting Schedule

POLREPS will be generated quarterly from now on, or as needed, until further notice.

7. Situational Reference Materials

RSE EE/CA AR Action Memorandum AOC Monthly Activity Reports