

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Tuesday, May 3, 2005

From: Charlie Fitzsimmons

To: Charlie Fitzsimmons, Region III, OPR Linda Marzulli, Region III, OPR

Subject: Continuation of Work
Sykesville Oil Spill
580 Obrect Rd, Sykesville, MD
Latitude: 39.3839000
Longitude: -76.9783000

POLREP No.:	8	Site #:	E043Z1
Reporting Period:		D.O. #:	
Start Date:		Response Authority:	OPA
Mob Date:		Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:		Contract #	
RCRIS ID #:		Reimbursable Account #	
FPN#	E043Z1		

Site Description

Refer to previous polreps.

Current Activities

Extraction of oil and contaminated water to date includes the following:

04/13/05 - 674 gals oil, 788 gals water
04/18/05 - 475 gals oil, 2060 gals water
Totals to date 1314 gals oil, 2848 gals water

FOSC, USACE, Plexus met with RP's consultant EMG Corp. on 4/21/05 to discuss EPA site activities since project was mobed a year ago. In addition the transition plan for turnover from fund lead to RP lead was discussed. EMG will immediately takeover the transport and disposal billing. Clean Venture will commence billing to EMG so that the extraction process can continue without any field delays. The FOSC will maintain Plexus field extraction team until EMG's HASP is approved and until they can get a contractor on board to relieve Plexus. This may take up to three weeks.

EPA's 311(c) and (e) Administrative Order on Consent (AOC) with Fogle's became effective on 4/27/05. EMG will be developing numerous documents for FOSC approval.

Planned Removal Actions

Plexus will continue with extraction of oil from the seep area. EMG will assume all transport and disposal costs from Clean Venture Inc. Oil extraction will continue on a weekly basis. EMG to provide documentation as per the AOC.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
PRFA	\$640,000.00	\$294,000.00	\$346,000.00	54.06%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$30,000.00	\$13,000.00	\$17,000.00	56.67%
Total Site Costs	\$670,000.00	\$307,000.00	\$363,000.00	54.18%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this

report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/sykesvilleoil

POLREP #8 Last Updated 5/20/2005