

United States Environmental Protection Agency
Region V
POLLUTION REPORT

Date: Saturday, July 23, 2005

From: Sonia R. Vega

To:

Sonia Vega, USEPA	David Chung, USEPA
Linda Nachowicz, USEPA	Charlie Gebien, USEPA
Thomas Krueger, USEPA	Afif Marouf, USEPA
Rosauro DelRosario, USEPA	Carol Ropski, USEPA
Cheryl Allen, U.S. EPA	Jim VonHaden, National Park Service
Kevin Baumgard, USACoE	John Goebel, USCG
Steve Lee, MPCA	Molly Shodeen, MN DNR
Rita Messing, MN Department of Health	Dave Jaeger, Hennepin County
Judd Rietkerk, Minneapolis Park Board	Lori Olson, City of Minneapolis
Randi Kouri, Mississippi Corridor Neighborhood Coalition	Tim Kremer, Bottineau Neighborhood Group
Robert Marriam, WR Grace	John Maritote, US EPA

Subject: Clean Up at Gluek Park Continues
Western Mineral Products - Gluek Park
1926 Marshall Street NE, Minneapolis, MN
Latitude: 45.0072000
Longitude: -93.2714000

POLREP No.:	39	Site #:	B5P2
Reporting Period:		D.O. #:	0010
Start Date:	6/13/2005	Response Authority:	CERCLA
Mob Date:	6/6/2005	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	MNN 000508 056	Contract #	68-S5-03-01
RCRIS ID #:			

Site Description

Please refer to PolReps #37 & #38.

Current Activities

During this reporting period, 11 July to 22 July 2005, we worked on grid numbers 6, 7, 8, 18 & 19. These grids were excavated, and backfill and restoration activities were underway as of the date of this report. Please refer to the Updated Grid Map on the Documents Section.

Also, during this reporting period, 16 loads of contaminated soil were disposed of. See the Images Section for the most recent photo of the removal progress.

There has been significant media coverage of site activities since the project began. The Bulletins Section has a list of media and community relations activities. Also, the articles published on local newspapers can be found on the Documents Section.

Planned Removal Actions

For the next reporting period we will be working on grid numbers 20, 21 and 22. Refer to the Site Grid Map on the Documents Section for grid location.

Next Steps

Continue excavating the contaminated areas, and placement of the rip rap at the Mississippi River shoreline as soon as the water level permits.

Key Issues

None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,075,000.00	\$327,662.00	\$747,338.00	69.52%
START	\$68,257.00	\$40,371.00	\$27,886.00	40.85%
Intramural Costs				
Total Site Costs	\$1,143,257.00	\$368,033.00	\$775,224.00	67.81%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

Waste Stream	Quantity	Manifest #	Disposal Facility
Asbestos contaminated soils.	Approximately 352 tons.	Manifest numbers 25 to 41.	Onyx FCR Landfill, formerly known as Superior Landfill, in Buffalo, MN.

response.epa.gov/western-mineral-products

POLREP #39 Last Updated 7/23/2005