

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

Date: Wednesday, August 17, 2005

From: Brian Kelly

To:	L Nachowicz, EPA M Canavan, EPA R Woodfork, EPA Erik Janus, MDCH M Chezick, DOI Tracy Johnson, EPA S Kitler, DEQ J Walczak, DEQ N Seif, DEQ J Mackey, Congressman Conyers T Vincent, DEQ Cheryl Allen, EPA Hikmet Jamil, ACCESS	J El-Zein, EPA T Krueger, EPA David Novak, EPA M Hans, EPA D Chung, EPA - HQ M Johnson, ATSDR B Boyle, MDCH P King, EPA A Marouf, EPA G Howard, DLEG J Kaweckki, EPA Amina El-Husseini, City of Dearborn T Harper, Dearborn Police Department
------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Subject: Final
W.R. Grace Dearborn (N-Forcer)
14300 Henn Street, Dearborn, MI
Latitude: 42.3384602
Longitude: -83.1833698

POLREP No.:	5	Site #:	B55P
Reporting Period:		D.O. #:	
Start Date:	4/4/2005	Response Authority:	CERCLA
Mob Date:	4/4/2005	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:	8/12/2005	Incident Category:	Removal Action
CERCLIS ID #:	MIN 000 508 756	Contract #	
RCRIS ID #:			

Site Description
See POLREP #1

Current Activities

During U.S. EPA's removal action, asbestos was discovered on adjacent property owned by CSXT Transportation Inc. (CSXT). Between July 26 and August 4, CSXT removed approximately 2,000 cubic yards of asbestos contaminated soil from CSXT property. Personal and perimeter air monitoring performed by CSXT during the removal did not detect airborne asbestos fibers. Restoration and seeding were completed on August 12, 2005.

Planned Removal Actions

None

Next Steps

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$280,000.00	\$269,000.00	\$11,000.00	3.93%
START	\$100,000.00	\$62,000.00	\$38,000.00	38.00%
REAC	\$92,000.00	\$88,000.00	\$4,000.00	4.35%

Intramural Costs				
USEPA - Direct	\$65,000.00	\$34,000.00	\$31,000.00	47.69%
Total Site Costs				
	\$537,000.00	\$453,000.00	\$84,000.00	15.64%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

Waste Stream	Quantity	Manifest #	Disposal Facility
Total asbestos containing soil from EPA and PRP removal.	3450 cubic yards		Sauk Trail Hills Development (landfill) Canton Township, MI 48188

response.epa.gov/wrgdearborn

POLREP #5 Last Updated 8/30/2005