

United States Environmental Protection Agency
Region III
POLLUTION REPORT

Date: Monday, August 22, 2005

From: Charlie Fitzsimmons

To: Charlie Fitzsimmons, Region III, OPR

Linda Marzulli, Region III, OPR

Subject: Continuation of Action

Sykesville Oil Spill

580 Obrect Rd, Sykesville, MD

Latitude: 39.3839000

Longitude: -76.9783000

POLREP No.:	13	Site #:	E043Z1
Reporting Period:		D.O. #:	
Start Date:		Response Authority:	OPA
Mob Date:		Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:		Contract #	
RCRIS ID #:		Reimbursable Account #	
FPN#	E043Z1		

Current Activities

During this reporting period the Responsible Party's contractor, ERM Inc., continued weekly oil extraction activities. During this reporting period recovery events occurred on 7/18, 7/27, 8/01 and 8/08. The total liquids extracted thru 8/12 includes 15,709 gals of contaminated water and 3,126 gals of fuel oil. Weekly and semi-weekly extraction events will continue.

ERM retrieved the Beacon soil gas collectors (50 total) on July 21, 2005 for lab analysis. The results of this passive soil gas survey are in and are under review by ERM. The OSC has not received them to date.

ERM and Fogle's personnel continue to inspect and replace sorbents in the creek as part of the required work under this AOC.

The two GAC water treatment units are onsite and will be utilized to ensure proper contaminated water treatment prior to on site discharge as per agreement. Samples will be retrieved prior to discharge to ensure compliance with the permit and agreement.

Weekly extraction events will continue but due to dry conditions the number of events may be curtailed.

No other activity was performed during this reporting period.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
PRFA	\$640,000.00	\$355,844.00	\$284,156.00	44.40%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$30,000.00	\$13,000.00	\$17,000.00	56.67%
Total Site Costs	\$670,000.00	\$368,844.00	\$301,156.00	44.95%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the

government may include in any claim for cost recovery.

response.epa.gov/sykesvilleoil

POLREP #13 Last Updated 9/26/2005