

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Monday, July 17, 2006
From: Michael Towle/Ann Breslin

Subject: emergency response
IPC Wilmington Oil Spill
505 S. Market Street, Wilmington, DE
Latitude: 39.7319000
Longitude: -75.5581000

POLREP No.:	1	Site #:	
Reporting Period:	1300 hrs - 1900 hrs	D.O. #:	
Start Date:	7/17/2006	Response Authority:	OPA
Mob Date:	7/17/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Assessment
CERCLIS ID #:		Contract #	
RCRIS ID #:		Reimbursable Account #	
FPN#	P06022		

Site Description

The Site is the location of a discharge of oil (reported as recycled oil) into the International Petroleum Corporation facility's containment system and then into the adjacent Christiana River. The discharge occurred sometime prior to 2000 hrs. on July 15, 2006. The IPC facility collects and recycles used oil from a variety of customers and the discharge occurred during a tank transfer. Oil discharged to the Christiana River and spread with the tide cycles to the nearby Brandywine Creek and Delaware River. The Site is located in a commercial/industrial portion of the City of Wilmington Delaware.

Current Activities

Oil Recovery operations are underway using skimmers and oily debris removal devices. Most of the oil appears to be currently trapped in the Brandywine Creek where skimmers today removed over 500 gallons. Response operations also involve the removal of oiled debris. Sensitive environments have been boomed where possible. A commercial vessel decontamination plan was developed today as at least one large vessel in the Port of Wilmington is oiled and is ready to depart. The U.S. Coast Guard, the State of Delaware and the Responsible Party formed a Unified Command and have been directing spill response operations. The EPA is now assisting the USCG and expects a transfer of Site responsibilities in the near future. At this time the EPA OSC determines (in consult with the USCG and the State of Delaware) that the RP is conducting all appropriate response operations anticipated in the NCP.

Planned Removal Actions

The incident objectives include the continued removal of oil and oily material from the affected waterways, maintenance of protective and containment boom, implementation of vessel decontamination, continued release of incident information, and the re-evaluation of incident organization. The RP has engaged a Spill Management Team (Meredith) to assist in the management of the response.

Next Steps

Continue maintenance of boom and collection of oil.

Key Issues

Finalize incident management organization and ensure that stakeholders remain informed.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
Intramural Costs				

Total Site Costs	\$0.00	\$0.00	\$0.00	0.00%
-------------------------	--------	--------	--------	-------

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/IPCWilmingtonSpill

POLREP #1 Last Updated 7/19/2006