

**United States Environmental Protection Agency
Region IV
POLLUTION REPORT**

Date: Saturday, January 6, 2007

From: Leo Francendese

To: jim mcguire, errb

Subject: Cleanup Continues
Camilla Wood Preserving (CWP)
131 Bennett St, Camilla, GA
Latitude: 31.2217000
Longitude: -84.2039000

POLREP No.:	4	Site #:	04QGRV00
Reporting Period:	12/18/06 to 01/06/07	D.O. #:	
Start Date:	11/6/2006	Response Authority:	CERCLA
Mob Date:	11/6/2006	Response Type:	Time-Critical
Demob Date:		NPL Status:	NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	GAD008212409	Contract #	68-S4-0204
RCRIS ID #:			

Site Description

The Site is a former wood preserving facility that ceased operations in early 1991 following a Georgia Environmental Protection Division (EPD) Resource Conservation and Recovery Act (RCRA) inspection. The facility closed due to inability to comply with RCRA regulations.

EPA conducted its first removal action at this site in 1991 which included stabilization of waste ponds, decommissioning, dismantling, disposing of process equipment and waste streams. It continued with subsequent removal actions through 1995 including adjacent residential property excavations and restorations.

The Site was finalized for National Priority Listing on July 28th, 1998. Subsequent Remedial Investigations (RI) have identified a significant pentachlorophenol (PCP) groundwater plume that has penetrated the intermediate /upper Floridian aquifer. In addition, high concentrations of carcinogenic polyaromatic hydrocarbons (CPAHs) at or near the site surface that may migrate have been identified as well as dioxin data above residential standards.

On August 10th, 2006, the Superfund Remedial Program referred the Site to the Removal Program for a Removal Site Evaluation. The evaluation was completed on August 21st, 2006. Based on the data presented from the RI and visual site inspection including the propensity of the site to flooding, the Removal Program recommended a high priority removal to provide prompt risk reduction through expedited action.

Construction removal activities began in November 2006.

The Removal Program is coordinating with the Remedial Program's Land Use Initiative. In coordination with a HDQs designated redevelopment contractor, both Programs are working closely with the City of Camilla for community chosen post constructive activity land uses.

Current Activities

The contractor, CMC, Inc. continued with the segregation of debris consisting of metal, concrete, and miscellaneous other material.

Treated poles and ties were stockpiled in a location at the northeast section of the site and untreated wood continues to be loaded into roll-off dumpsters, which are being disposed of off site at an industrial landfill.

On Monday the 18th, Red River Ranch, a subcontractor, arrived on site, and setup their HG 6000 Horizontal Grinder and begin to grind up the stockpiles of trees and brush. On the 20th, the HG 6000 Horizontal Grinder was decontaminated and removed from the site, after it had completed the grinding of the stockpiles of trees and brush. The stockpile of wood chips is located on the east side of the old

sawmill building.

Also, on the 20th, the contractor, CMC, Inc., performed ditch water bench scale treatability tests and sampling.

The excavated stockpile was covered with heavy tarps and secured. The contractor then demobilized their equipment and secured the site for the Christmas Holiday shutdown.

On January 3rd, 2007, CMC, Inc. returned to the site and mobilized their equipment to begin full operation. The contractor continued with the excavation, hauling and stockpiling of material from the drip track zone with approximately 6,830 cubic yards of excavated material stockpiled to date.

MAJOR TASKS %COMPLETE

Site clearing (tree and brush removal)	100
Tree and brush chipping	100
Debris stkpld (old ties,concrete,steel)	95
Debris removal (off site)	25
Soil stockpile containment	100
Soil excavation and stockpiling from western drip track zone (estimate 7084cy)	82
Soil excavation and stockpiling from the southwestern zone (estimate 1709cy)	0
Soil excavation and stockpiling from the pole barns zone (estimate 376cy)	0
Soil excavation and stockpiling from the southern site ditch (estimate 2821cy)	0
Soil excavation location identification and staking	90
Decon pad construction	100
Drum removal/consolidation	100
Hall road	15
Pole barn removal	0
Demolition of old saw mill building	70
Site soil and sediment sampling	100
Bench testing ditch water and soil sampling of fill dirt	100

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$4,400,000.00	\$406,000.00	\$3,994,000.00	90.77%
START	\$200,000.00	\$0.00	\$200,000.00	100.00%
BOR	\$200,000.00	\$39,000.00	\$161,000.00	80.50%
Intramural Costs				
Total Site Costs	\$4,800,000.00	\$445,000.00	\$4,355,000.00	90.73%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/camillawoodpreserving