

**United States Environmental Protection Agency  
Region III  
POLLUTION REPORT**

**Date:** Saturday, July 22, 2006  
**From:** Chris Wagner

**Subject:** Hazel Court Enterprises Site  
101 Freeman Avenue, Chesapeake, VA  
Latitude: 36.7867000  
Longitude: -76.2994000

<b>POLREP No.:</b>	10	<b>Site #:</b>	
<b>Reporting Period:</b>	7/17/06-7/22/06	<b>D.O. #:</b>	
<b>Start Date:</b>	5/30/2006	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	5/30/2006	<b>Response Type:</b>	Time-Critical
<b>Demob Date:</b>		<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>		<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>		<b>Contract #</b>	
<b>RCRIS ID #:</b>			

**Site Description**

EPA, START, and ERRS continue removal actions to remove creosote and creosote-contaminated soils. Efforts this week focused mostly on transportation and disposal of contaminated soils.

**Current Activities**

Transportation and disposal of contaminated soils was conducted this week. Creosote-contaminated soils are being transported to Ross Incineration in Grafton, Ohio. The OSC checked with the CERCLA offsite compliance officer in EPA Region 5 to ensure this facility was in compliance.

To date, 168.61 tons of contaminated soil have been removed.

ERRS also sifted the piles of soil to remove debris from the former tank bases and excavation area.

Contaminated debris and metal is being separated from contaminated soil.

**Planned Removal Actions**

OSC to request additional funding to complete T&D of contaminated soils and perform additional excavation work at the Site.

**Key Issues**

An ERRS employee was injured on Site on 7/20/06 when he was accidentally cut with a power tool while cutting up debris. He was transported by emergency medical services to the hospital for treatment. The employee was treated and released.

**Estimated Costs \***

	<b>Budgeted</b>	<b>Total To Date</b>	<b>Remaining</b>	<b>% Remaining</b>
<b>Extramural Costs</b>				
ERRS - Cleanup Contractor	\$500,000.00	\$341,100.00	\$158,900.00	31.78%
RST/START	\$64,000.00	\$31,100.00	\$32,900.00	51.41%
CLP	\$20,000.00	\$0.00	\$20,000.00	100.00%
<b>Intramural Costs</b>				
USEPA - Direct (Region, HQ)	\$0.00	\$12,000.00	(\$12,000.00)	0.00%
<b>Total Site Costs</b>				
	\$584,000.00	\$384,200.00	\$199,800.00	34.21%

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this

report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

**Disposition of Wastes**

As of 7/22/07

168.61 tons creosote-contaminated soil

Ross Incineration Services, Grafton, OH

Cost of Disposal: \$98,502.20

<b>Waste Stream</b>	<b>Quantity</b>	<b>Manifest #</b>	<b>Disposal Facility</b>
RQ, Hazardous Waste, Solid, N.O.S. NA3077 (Creosote-contaminated soil)	26.01 tons	00001	Ross Incineration Services
RQ, Hazardous Waste, Solid, N.O.S. NA3077 (Creosote-contaminated soil)	24.42 tons	00002	Ross Incineration Services
RQ, Hazardous Waste, Solid, N.O.S. NA3077 (Creosote-contaminated soil)	26.94 tons	00006	Ross Incineration Services
RQ, Hazardous Waste, Solid, N.O.S. NA3077 (Creosote-contaminated soil)	21.02 tons	00007	Ross Incineration Services
RQ, Hazardous Waste, Solid, N.O.S. NA3077 (Creosote-contaminated soil)	22.85 tons	00008	Ross Incineration Services
RQ, Hazardous Waste, Solid, N.O.S. NA3077 (Creosote-contaminated soil)	27.16 tons	00009	Ross Incineration Services
RQ, Hazardous Waste, Solid, N.O.S. NA3077 (Creosote-contaminated soil)	20.21 tons	000010	Ross Incineration Services

[response.epa.gov/hazelcourt](http://response.epa.gov/hazelcourt)

POLREP #10 Last Updated 5/16/2007