

**United States Environmental Protection Agency  
Region II  
POLLUTION REPORT**

**Date:** Friday, June 8, 2007

**From:** Paul L. Kahn & Eric M. Daly

**To:** Paul L. Kahn, USEPA  
John Higgins, USEPA, Region 2, ERRD-RPB  
James Daloia, USEPA, Region 2, ERRD-RPB  
Delmar Karlen, USEPA Region 2 ORC-NJSFB  
John Kushwara, USEPA Region 2 DECA-WCB  
Fred Mumford, NJDEP  
Paul Zammit, USEPA Region 2 OIG  
  
George Zachos, USEPA Region 2 ERRD  
Dave Sweeney, NJDEP  
Deborah Schwenk, ORC  
Joshua Gradwohl, NJDEP  
Carol Chamberlain, Lawrence Township Health Dept.

Eric Daly, USEPA  
Eric Mosher, USEPA, Region 2, ERRD-RPB  
Mary Mears, USEPA, Region 2, PAD  
Carole Petersen, USEPA, Region 2ERRD-NJRB  
Patricia Carr, USEPA-PAD  
  
Marissa Truono, USEPA ERRD-RAB  
Walter Andrews, USEPA Region 2 DEPP-WPB  
Andrew Radaant, US DOI  
Tim Grier, USEPA Headquarters 5202G  
Kristin Grun, NJDEP  
Paul King, NJDEP

**Subject:** Friction Division Products  
40 North Enterprise Ave, Lawrence Township (Trenton), NJ  
Latitude: 40.2728000  
Longitude: -74.7083000

<b>POLREP No.:</b>	29	<b>Site #:</b>	XW
<b>Reporting Period:</b>		<b>D.O. #:</b>	031
<b>Start Date:</b>	6/26/2006	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	1/28/2007	<b>Response Type:</b>	Time-Critical
<b>Demob Date:</b>		<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>	6/26/2007	<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>	NJN0002058677	<b>Contract #</b>	EP-W-04-055
<b>RCRIS ID #:</b>			

**Site Description**

This Site, a defunct automotive brake pad manufacturer, was brought to the attention of EPA by the NJDEP for a possible referral for a CERCLA removal action. An inspection by EPA OSCs and a DEP responder on 12/23/05 revealed the following hazardous materials/wastes were abandoned at the site: tons of asbestos material, tons of elemental sulphur, 1,000+ drums of mostly unknown materials or materials that do not match the label description, hundreds of smaller containers, acids, flammable liquids, iron and aluminum powders, flammable solids, waste oil, solvents, and other contaminants or pollutants. The Site is semi-controlled, with most doors being locked but numerous open windows or sections of sheet-metal walls missing. A maintenance man is on-site for a few hours Mon-Fri.

During June,2006, the OSC observed that employees of the RP, Friction Division Products, were entering the Site and loading contaminated drums and debris in a roll-off from Building #7. In the process of removing the contaminated debris they spilled powdered chemicals from broken bags on a pallet. EPA brought this to the attention of the property owners. With EPA management authorization, and the owner's permission, EPA initiated security guard service as of June 15, 2006 to prevent access by the RP and other unauthorized persons. Security guard service was discontinued on June 26, 2006, when RP agreed to not enter the Site unless EPA was present.

**Current Activities**

ERRS contractor has completed construction of the negative air pressure enclosure in which the fabric filter devices will be placed for deconing (see accompanying photo). Poly storage tanks to contain washwater were brought down from EPA Edison office. Progressive filters for fiber removal from waste water will be connected to poly tanks on 6/11. ERRS will have health professional on Site 6/11 to

provide blood pressure and heart rate monitoring for ERRS crew to prevent heat-stress related incidents during the time the crew is in Level "B" protection.

**Planned Removal Actions**

Crane is scheduled to arrive on 6/11, and removal of first baghouse is scheduled for later in the afternoon. ERT will be on-Site at 0800 hours to set up air monitoring and sampling for asbestos.

**Next Steps**

Remove each baghouse and process in designated area.

**Key Issues**

Safe crane operation, concern for heat stress for crew, and deconing of baghouses.

**Estimated Costs \***

	<b>Budgeted</b>	<b>Total To Date</b>	<b>Remaining</b>	<b>% Remaining</b>
<b>Extramural Costs</b>				
ERRS - Cleanup Contractor	\$575,000.00	\$566,000.00	\$9,000.00	1.57%
<b>Intramural Costs</b>				
<b>Total Site Costs</b>	\$575,000.00	\$566,000.00	\$9,000.00	1.57%

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[response.epa.gov/frictiondivision](http://response.epa.gov/frictiondivision)

POLREP #29 Last Updated 6/8/2007