

**United States Environmental Protection Agency
Region X
POLLUTION REPORT**

Date: Friday, October 31, 2003

From: David Rees

To: Michelle Pirzadeh, EPA Region 10
Mary Matthews, EPA Region 10

Chris Field, EPA Region 10
Mark Longtine, E&E/START

Subject: Demolition Continues-1
Alder Mill
Twisp, WA

POLREP No.:	10	Site #:	109G
Reporting Period:	1-31 Oct 03	D.O. #:	
Start Date:	11/7/2002	Response Authority:	CERCLA
Mob Date:	10/28/2002	Response Type:	Non-Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	WAD980722847	Contract #	
RCRIS ID #:			

Site Description

See Initial POLREP

Current Activities

- The Mill building is more than three-quarters apart and staged for decon.
- General site clean up is a continuous effort.

Planned Removal Actions

- Demolition will continue as weather permits.
- EPA will take over removal of the remainder of the Mill Pond (1200 cubic yards) & IDW in 50 55-gal drums.

Next Steps

- Decon & sample wood to be reused/recycled.

Key Issues

- Confirm decon of wood meets reuse/recycle criteria prior to leaving site.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$110,000.00	\$0.00	\$110,000.00	100.00%
RST/START	\$180,000.00	\$117,043.00	\$62,957.00	34.98%
Intramural Costs				
Total Site Costs	\$290,000.00	\$117,043.00	\$172,957.00	59.64%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

