

**United States Environmental Protection Agency
Region IV
POLLUTION REPORT**

Date: Wednesday, December 19, 2007

From: James Webster

To: Matt Taylor, USEPA R4, ERRB, Emergency
Response Section Chief

Subject: Continuation of Action
Circle Environmental #1
170 5th Ave SW, Dawson, GA
Latitude: 31.7731000
Longitude: -84.4478000

POLREP No.:	8	Site #:	A4RC
Reporting Period:	12/17/07-12/19/07	D.O. #:	
Start Date:	9/11/2007	Response Authority:	CERCLA
Mob Date:	9/10/2007	Response Type:	Emergency
Demob Date:		NPL Status:	NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	GAR000005439	Contract #	
RCRIS ID #:			

Site Description

The Circle Environmental #1 Site is located at 170 5th Street in downtown Dawson, Terrell County, Georgia. The facility consists of a brick/wood-construction warehouse measuring approximately 120 by 60 feet in size.

USEPA received a request from the Georgia Environmental Protection Division to take action at the Site, on September 10, 2007. Reports from the State indicated that the Site is an inactive waste management facility that cleaned oil and solvent tainted wipe rags. The FOSC responded to the facility on September 10, 2007, met with local officials, and based upon conditions present at the Site, initiated an Emergency Removal Action.

A total of 536 drums of waste materials were present at the Site. The primary chemicals of concern are tetrachloroethylene, waste oil, and solvent and paint waste.

Current Activities

On Monday December 17 a total of 69 drums were shipped off-site for disposal.

The following day the remaining 24 drums were loaded and shipped off-site as hazardous waste. The drums included tetrachloroethylene, flammable liquids, and paint wastes.

The two 20 cubic yard roll-off containers were transported and disposed of off-site.

Two 8-hour air samples were collected from the interior of the warehouse and one 8-hour air sample was collected from outside the warehouse.

The floor and the curbing of the interior of the warehouse was cleaned.

Complete demobilization of all equipment, ERRS, START and EPA personnel.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$375,000.00	\$150,000.00	\$225,000.00	60.00%
RST/START	\$40,000.00	\$25,000.00	\$15,000.00	37.50%
Intramural Costs				

USEPA - Direct (Region, HQ)	\$5,000.00	\$6,500.00	(\$1,500.00)	-30.00%
Total Site Costs	\$420,000.00	\$181,500.00	\$238,500.00	56.79%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/circleenvironmental1

POLREP #8 Last Updated 12/27/2007