

**United States Environmental Protection Agency**  
**Region IX**  
**POLLUTION REPORT**

**Date:** Friday, October 10, 2008

**From:** Tom Dunkelman

**Subject:** Fluids Management III Clean-up continues

Yerington Anaconda Mine  
102 Burch Dr., Yerington, NV  
Latitude: 38.9988000  
Longitude: -119.1911000

<b>POLREP No.:</b>	5	<b>Site #:</b>	09GURV08
<b>Reporting Period:</b>	10/6-10/11/08	<b>D.O. #:</b>	022-9036
<b>Start Date:</b>	9/8/2008	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	9/8/2008	<b>Response Type:</b>	Time-Critical
<b>Demob Date:</b>		<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>		<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>		<b>Contract #</b>	EP-W-07-022
<b>RCRIS ID #:</b>			

#### Site Description

The Yerington Mine Site is located approximately two miles west of Yerington, directly off of Highway 95, at 103 Burch Drive, Yerington, Lyon County, Nevada, and includes portions of Township 13N, Range 25E, Sections 4, 5, 8, 9, 16, 17, 20, and 21 (Mount Diablo Baseline and Meridian) on the Mason Valley and Yerington USGS 7.5 minute quadrangles. The geographic coordinates are 38E 59' 53.06" North latitude and 119E 11' 57.46" West longitude. The Site occupies 3,468.50 acres of disturbed land in a rural area, bordered to the north by open fields of alfalfa and residential acreage, and to the east by Highway 95, which separates the Site from the city of Yerington. Approximately fifty percent of the Site is privately owned land, and the rest is land within the jurisdiction, custody and control of the United State Bureau of Land Management ("BLM").

The Site began operation in or about 1918, originally known as the Empire Nevada Mine. In 1953, Anaconda Minerals Company ("Anaconda") acquired and began operating the Site. In or about 1977, Atlantic Richfield Company ("Atlantic Richfield") acquired Anaconda and assumed its operations at the Site. In June 1978, Atlantic Richfield terminated operations at the Site. In or about 1982, Atlantic Richfield sold its interests in the private lands within the Site to Don Tibbals, a local resident, who subsequently sold his interests with the exception of the Weed Heights community to Arimetco, Inc. ("Arimetco"), the current owner. Arimetco operated a copper recovery operation from existing ore heaps within the Site from 1989 to November 1999. Arimetco has terminated operations at the Site and is currently managed under the protection of the United States Bankruptcy Court in Tucson, Arizona.

EPA conducted an initial removal action at the Site, from February to May 2006. This work focused on removal of PCB containing transformers and fugitive dust suppression including construction of an 80-acre soil cap and application of a soil sealant to other areas of the site believed to be contributing dust.

From August to November 2006, EPA conducted a second removal action which addressed fluids management problems associated with the Arimetco Heap Leach System. This system includes ten ponds, all of which are in varying stages of disrepair. As part of this removal action, EPA conducted repairs and improvements to the Slot Pond #2, constructed an interceptor trench along the Megapond and constructed a four-acre Evaporation Pond.

In August and November 2007, EPA ERS conducted two additional removal assessments at the Site. One assessment focused on evaluating radiological contamination of the "Process Area" of the Site. The second removal assessment performed in August 2007 consisted of sub-surface sampling and analysis beneath the Arimetco heap leach ponds.

From October to November 2007, EPA conducted a removal action to address fluids management issues associated with the Bath tub Pond. This removal action included removal of sediments and liner from the pond, backfilling and grading the pond and construction of an interceptor trench along the shoulder of the

pond.

### **Current Activities**

EPA-1, START-1, ERRS-20.

Phase I/II Pond: Finish grade, liner installation completed with START CQC oversight.

Old Raffinate Pond. Six (6) samples collected within vault excavation (sidewalls and bottom) to characterize remaining petroleum contamination. Excavation bounds to be GPS and then backfilled. Backfilled stockpiled near excavation.

Bio Pad: Pad construction completed with amendments added and straw received. Each pad will be turned using equipment to blade in 100 ft sections (approx).

Mega Pond: Backfill completed using existing materials. Grading continues with anticipated completion by end of week (10/11/08).

Perimeter Ditches: Lining crew continues to assess and repair, as directed, the liner sections within the perimeter ditches as required.

Received additional equipment for Bio Pad, including water stand.

Repair completed on waterline near old plant feed pond.

Pump was removed at Phase I/II pond and discharge pipe cut. Make up pipe laid to discharge Phase I/II pond waste into VLT main.

### **Planned Removal Actions**

The goal of this removal action is to complete stabilization of the Arimetco Heap Leach Fluids Management System. The following activities will be performed:

Slot Pond #1. Contaminated sediments will be removed from this pond and placed on top of the adjacent Heap Leach Pad. The liner will be removed from the pond and placed in the onsite construction debris landfill

Plant Feed Pond. Contaminated sediments will be removed from this pond and placed on top of the adjacent Heap Leach Pad. The liner will be removed from the pond and placed in the onsite construction debris landfill. The area of the pond will be regraded,

New Raffinate Pond. Contaminated sediments will be removed from this pond and placed on top of the adjacent Heap Leach Pad. The liner will be removed from the pond and placed in the on-Site construction debris landfill. The area of the pond will be regraded,

Old Raffinate Pond. Contaminated sediments will be removed from this pond and placed on top of the adjacent Heap Leach Pad. The liner will be removed from the pond and placed in the onsite construction debris landfill. Kerosene-contaminated soils have been identified beneath this pond. The kerosene-contaminated soils will be excavated and either treated onsite or shipped offsite to an appropriate disposal facility.

Phase I/II Pond. Contaminated sediments will be removed from this pond and adjacent sediment pond and placed on top of the adjacent Heap Leach Pad. The liner will be removed from the Phase I/II pond and sediment pond and placed in the onsite construction debris landfill. The Phase I/II Pond and the adjacent sediment pond will be reconstructed, in order to continue to capture heap leach fluids. These fluids will be transferred to the Evaporation Pond via an existing pipeline.

Mega pond. Contaminated sediments will be removed from this pond and placed on top of the adjacent Heap Leach Pad. The liner will be removed from the pond and placed in the on-Site construction debris landfill. The area of the pond may be regraded, at the discretion of the OSC.

VLT pond. This pond still captures heap leach fluids from the VLT heap. The liner is sagging in numerous areas, and small tears have been identified. This liner will be repaired.

Perimeter drains. Numerous tears have been identified in the perimeter drains which encircle the heap leach pads. To the extent practicable, the torn areas of the drains will be repaired and steps will be taken

to limit future sun and wind damage to the perimeter drain liners, including covering damage portions of the perimeter drains with crushed gravel.

Ecological Mitigation. USFWS has identified several dead birds in the vicinity of the heap leach ponds. USFWS attributes the bird mortality to the low pH fluids in these ponds. Closure of the above-mentioned ponds should help to limit the threat to wildlife posed by the heap leach ponds. EPA will evaluate, and to the extent practicable, implement measures at the remaining heap leach and evaporation ponds aimed at deterring birds from accessing these ponds.

#### **Next Steps**

Bio Pad: Cover to be constructed and placed.

Perimeter ditches: Ditch repair to continue.

Remove pump from VLT and move, re-install into sediment pond.

Pipeline management continues.

Backfill and grade old raffinate pond area and vault excavation.

[response.epa.gov/YeringtonAnacondaMine](https://response.epa.gov/YeringtonAnacondaMine)