

POLREP # 12
Hamburg Port Clinton Avenue
Borough of Hamburg
Hamburg, Berks County, PA 19526

Event: Removal Action

Attn: Charlie Kleeman, Dennis Carney, and RRC

I. Situation (As of Friday, August 16, 2002):

- A. In November 2001 and January 2002, EPA OSC Fetzer tasked START to conduct surface soil sampling for lead contamination due to the improper disposal of lead acid battery casings at the Hamburg - Port Clinton Avenue Site. Lead concentrations were detected in surface soils at the site up to 118,000 parts per million.
- B. Due to elevated lead levels, EPA requested health consultation from ATSDR for the site. Currently, EPA awaits the consult for the site. EPA has received the AROA from the ATSDR toxicologist recommending that EPA take immediate action restricting access and controlling lead exposure and migration.
- C. During the winter of 2001-2002, a private property owner (owner) at the site installed monitoring wells and excavated test pits as part of a PADEP closure for a gas station previously located onsite and containing underground storage tanks. During these closure activities, the owner exposed lead contaminated battery casing waste at the surface. Sample results provided by the owner showed lead concentrations of up to 55 parts per million (ppm). EPA's analysis of this area showed lead concentrations as high as 12,000 ppm.
- D. During the spring of 2002, EPA initiated a removal action at the Port Clinton Avenue site due to elevated lead concentrations in surface soil and the threat posed to human health.
- E. Dust monitoring of the site indicates low levels of dust being produced during removal activities, however with dust control actions implemented, no visible dust is exiting the site. Air sampling of site personnel continues daily to measure the concentration of lead in dust generated in the hot zone.

F. Estimated Project Costs (as of 16, August 2002).

ORGANIZATION	COSTS TO DATE	CEILING
ERRS (Earth Tech)	\$ 291,770	\$ 250,000
START (Tetra Tech)	\$ 64,022	\$ 76,660
<hr/> SUB-TOTAL	\$ 355,792	\$ 326,660
<hr/> UNALLOCATED	\$	\$1,605,880
<hr/> TOTAL	<hr/> \$ 355,792	<hr/> \$1,932,540
EPA (Direct+Indirect)	\$ 41,579	\$ 585,682

II. ACTIONS TAKEN

- A. START set up daily air monitoring equipment on site to measure total dust levels in the air (personal DataRAMs). TSPs were used on Monday and Tuesday while ERRS was finishing Section 2 excavation.
- B. ERRS finished excavating Section 2 trench and proceeded to backfill with subbase and compact. Paving is scheduled for the following week.
- C. ERRS started adding and compacting soil in Section 2 along Port Clinton Ave.
- D. ERRS continued to water Section 1, segments 1, 2, 3 and 4 to promote the growth of young grass in each segment.
- E. START was notified when new lab TDD takes effect for TSP samples the turnaround time will be 7 days not 72 hours.
- F. OSC Fetzer tasked START to contact G.H. Kohl surveying to see how long it would take to do a background check and then a survey of the Port Clinton Ave. Fulton Financial Property.
- G. OSC Fetzer tasked START to contact the seven residents along Port Clinton Ave. to obtain access to take six soil samples and one well water sample.
- H. START contacted the Lau residence 722 Port Clinton Ave and they have declined. START has tried to contact the Stasulli residence at 721 Port Clinton Ave and have not been able to contact the residence by phone or in person.

- I. START continues to photo-document site activities and update the photo log for the month of August 2002.
- J. START shipped a total of 5 TSP filter samples to ChemTech in New Jersey for analysis. The original case for the TSP samples has been completed. A new lab case number has been issued for seven days turnaround time.
- K. Analytical results for TSP (high volume air sampling) and personal monitors were received from Fort Meade and ChemTech. All sample results are below the OSHA permissible levels for lead exposure.

III. FUTURE ACTIONS

- A. EPA, ERRS, and START to continue removal activities at the site. ERRS will implement the approved sequence of operation plans for all site activities.
- B. START to continue conducting perimeter air monitoring and sampling at site and on ERRS operators and technicians as needed.
- C. START to continue with logbook and photographic documentation of site activities.
- D. ERRS finalized sequence of operations plans for Sections 2, 3, 4, and the Fulton Financial Section on July 29, 2002.
- E. EPA OSC awaiting access and the survey of the property boundary from Fulton Financial.

Rich Fetzer, OSC
U.S. EPA, Region III
Philadelphia, PA 19103