



ENVIRONMENTAL CONSULTANTS

234 W. FLORIDA STREET, FIFTH FLOOR
MILWAUKEE, WISCONSIN 53204
(P) 414.837.3607
(F) 414.837.3608

Report: **Weekly Progress Report**

Project: **Former Two Rivers MGP Site
Removal Action Construction
Two Rivers, Wisconsin**

Date: October 31, 2014

Prepared By: Natural Resource Technology, Inc.
Mark D. Walter, PE
Kenneth R. Mika, PE

Submitted To: Integrys Business Support, LLC
Naren M. Prasad, PE
Stacy A. Brault

Activity Period: October 20 through October 26, 2014

Natural Resource Technology, Inc. Personnel on Site

- Mark Walter, **Field Engineer**
- Andrea Salus, **Field Engineer**
- Dan Vachon, **Field Technician**
- Kenneth Mika, **Project Manager**
- Todd Lewis, **Construction Manager**

Integrys/Wisconsin Public Service Corporation Personnel on Site

- Stacy Brault
- Mike Doering

Geo-Solutions, Inc. Personnel on Site

- Keith Adamson
- Aaron Handel
- Eric Shannon
- Jason Greggs
- Rob Kautchick
- Dylan Ice
- Bob Lager
- Randall Tilly
- John Scott
- Amy Grass
- Tom Cook
- Clarence Wren

U.S. EPA Personnel on Site

- Christopher Redfearn, **OTIE**

Subcontractors on Site

- None

Others

- None

Visitors

- Dave Fries, **U.S. Venture**

This report summarizes field activities performed by NRT, GSI, and GSI's subcontractors, on behalf of IBS at the former Two Rivers MGP Site Time Critical Removal Action:

Site Activities

Removal Action Totals:

- Soil Direct Disposal through 10/26/14: 4,943.23 Tons
- Debris Direct Disposal (Concrete and Wood) through 10/26/14: 1038.95 Tons
- Asbestos-Wrapped Pipe Direct Disposal through 10/26/14: 12.79 Tons
- Total Direct Disposal through 10/26/14: 5,994.97 Tons
- In-Situ Solidification/Stabilization (ISS) through 10/26/14: 15,042.69 Cubic Yards

Site Perimeter Air Monitoring:

- Real-time site perimeter air monitoring for TVOCs and PM₁₀ was conducted 24 hours per day, all seven days of the week. The locations of the perimeter air monitoring stations are shown on Figure 1.
- A total of 11 SUMMA canister samples were collected, including two samples at each of the five air monitoring station locations and one field blank sample. SUMMA canister samples were analyzed for BTEX compounds and naphthalene. A summary of the analytical results is presented in Table 1.
- A total of six PUF samples were collected, including one sample at each of the five air monitoring station locations and one field blank sample. PUF samples were analyzed for PAH compounds. A summary of the analytical results is presented in Table 1.

NRT

- Participated in daily safety meetings to evaluate potential safety concerns for the day's planned construction activities.
- Oversaw GSI's preparation of an ISS work pad.
- Oversaw GSI's ISS drilling.
- Collected and prepared five ISS Construction Quality Assurance (CQA) samples (ISS-CD8-M, ISS-CT30-T, ISS-CQ27-B, ISS-CS21-M, and ISS-CA11-T).
- Received and reviewed ISS CQA sample test results for UCS and hydraulic conductivity. Results are compared to ISS performance goals established in the Removal Action Work Plan (RAWP) Addendum 1 Construction Quality Assurance Project Plan (CQAPP).

- Oversaw GSI's weekly erosion control inspection on Wednesday (10/22).
- Oversaw GSI's management of ponded water.
- Oversaw GSI's excavation of peat material in the eastern portion of the ISS Area.
- Oversaw GSI's excavation of peat material in the northeastern portion of the Excavation Area.
- Collected and prepared two Excavation Area base samples (102214296 and 102214297).
- Issued truck manifests for disposal of peat material and asbestos-wrapped pipe.
- Performed perimeter air monitoring and sampling.
- Monitored site conditions for traffic flow, fugitive dust, odors, and general overall safety.

Geo-Solutions Inc.

- Continued excavation of peat material in the eastern portion of the ISS Area.
- Continued excavation of peat material in the northeastern portion of the Excavation Area.
- Continued off-site trucking and disposal of peat material.
- Began off-site trucking and disposal of asbestos-wrapped pipe.
- Continued constructing an ISS work pad.
- Continued full-scale ISS drilling.
- Performed weekly erosion control inspection on Wednesday (10/22).
- Managed ponded water by pumping to a frac tank. Water pumped to the frac tank is intended to be used for ISS grout production.
- Implemented fugitive emission controls including spraying Rusmar odor control foam on material stockpiles and disturbed areas, covering of inactive stockpiles, operation of an odor control perimeter misting system, and sequencing of work to minimize material handling.
- Conducted periodic worker health and safety air monitoring in the work (exclusion) zone.

Changes to Scope of Work

- None.

Open/Outstanding Items

- Discussions regarding the ordinary high water mark (OHWM) are ongoing.

Work planned for the week of October 27 through November 2, 2014

- Continue to excavate peat material in the Excavation Area and ISS Area.
- Continue off-site trucking and disposal of peat material and wood debris.
- Continue soil confirmation sampling at the limits of the Excavation Area.
- Begin to backfill sections of the Excavation Area with stone.
- Continue construction of an ISS work pad.
- Continue full-scale ISS.
- Continue ISS CQA sampling.
- Continue perimeter air monitoring and sampling.
- Continue implementation of fugitive emission controls.



A Weekly Progress Report will be issued throughout the duration of field activities for this Time Critical Removal Action. A written report summarizing the results of the Removal Action will be provided following completion of all field activities.

Please contact us if you have any questions.

Sincerely,

NATURAL RESOURCE TECHNOLOGY, INC.

A handwritten signature in black ink that reads "Kenneth R. Mika".

Kenneth R. Mika, PE
Environmental Engineer

Attachments:

Field Photos
Figure 1: Air Monitoring Station Locations
Table 1: Weekly Air Data Summary

[P:\1500\1569\Construction\Field Reports\Weekly Reports\1569 NRT Two Rivers MGP Weekly Report 10-20-14 To 10-26-14.Docx]



Field Photos:



Photo 1: Pickup of a roll-off dumpster containing asbestos-wrapped pipe for off-site disposal.

Direction: Facing southeast

Photo Date: 10/21/2014

Photo Taken By: MDW



Photo 2: Excavation of peat material in the eastern portion of the ISS Area.

Direction: Facing east

Photo Date: 10/23/2014

Photo Taken By: MDW




Photo 3: ISS drilling.

Direction: Facing southwest

Photo Date: 10/23/2014


Photo Taken By: MDW

Oct 30, 2014 1:33pm PLOTTED BY: rhopkins SAVED BY: rhopkins
I:\AcadData\Projects\15\1569 2riv\1569-148-B01.dwg Layout1
VPES: I:\GIS\Projects\15\1569 CAD\16_CAD\Manitowoc_Co_Imagery_2010_v2.tif;
VPES:



SOURCE NOTES:

1. COORDINATE REFERENCE SYSTEM IS NAD 1983
MANITOWOC COUNTY COORDINATE SYSTEM, FEET;
VERTICAL DATUM IS NAVD 1988 (US SURVEY FEET).
2. AERIAL PHOTOGRAPHY COURTESY ESRI.



AIR MONITORING STATION LOCATIONS

FORMER TWO RIVERS MANUFACTURED GAS PLANT
WISCONSIN PUBLIC SERVICE CORPORATION
TWO RIVERS, WISCONSIN

DRAWN BY:	RLH	DATE:	10/30/14
CHECKED BY:	KRM	DATE:	10/30/14
APPROVED BY:	KRM	DATE:	XXX

DRAWING NO: 15691-148-B01

DRAFT

PROJECT NO.
1569.1/14.8

FIGURE NO.
1

Table 1 - Analytical Air Summary

Weekly Progress Report
Former Two Rivers MGP Site
Two Rivers, WI

Sample Location	Sample Date	Sample Type	Benzo(a)anthracene (ug/m3)	Benzo(a)pyrene (ug/m3)	Benzo(b)fluoranthene (ug/m3)	Benzo(k)fluoranthene (ug/m3)	Chrysene (ug/m3)	Dibenz(a,h)anthracene (ug/m3)	Indeno(1,2,3-cd)pyrene (ug/m3)
Site-Specific Air SL (1E-04)			160	16	160	160	1600	15	160
Site-Specific Air SL (1E-05)			16	1.6	16	16	160	1.5	16
Site-Specific Air SL (1E-06)			1.6	0.16	1.6	1.6	16	0.15	1.6
FAM01	10/20/2014	PUF	< 0.0017	< 0.0022	< 0.0012	< 0.0026	< 0.0024	< 0.0018	< 0.0014
FAM02	10/20/2014	PUF	< 0.0018	< 0.0022	< 0.0012	< 0.0027	< 0.0024	< 0.0018	< 0.0015
FAM03	10/20/2014	PUF	< 0.0018	< 0.0022	< 0.0012	< 0.0027	< 0.0024	< 0.0018	< 0.0015
FAM04	10/20/2014	PUF	< 0.0018	< 0.0022	< 0.0012	< 0.0027	< 0.0024	< 0.0018	< 0.0015
FAM05	10/20/2014	PUF	< 0.0018	< 0.0022	< 0.0012	< 0.0027	< 0.0024	< 0.0018	< 0.0015
Average 9/9/14 - 10/20/14			0.0018	0.0022	0.0012	0.0027	0.0024	0.0018	0.0015

Sample Location	Sample Date	Sample Type	Benzene (ug/m3)	Ethylbenzene (ug/m3)	Naphthalene (ug/m3)	Toluene (ug/m3)	Xylene (total) (ug/m3)
Site-Specific Air SL (1E-04)			110	7100	42	7000	560
Site-Specific Air SL (1E-05)			110	710	42	7000	560
Site-Specific Air SL (1E-06)			23	71	5.2	7000	560
FAM01	10/20/2014	SUMMA	0.22	< 0.09	< 0.2	0.3	< 0.18
FAM02	10/20/2014	SUMMA	0.29	< 0.09	< 0.2	0.4	< 0.18
FAM03	10/20/2014	SUMMA	1.34	1.9	4.6	1.7	2.3
FAM04	10/20/2014	SUMMA	1.83	1.73	4.1	1.69	1.73
FAM05	10/20/2014	SUMMA	0.21	< 0.09	< 0.2	0.2	< 0.18
FAM01	10/22/2014	SUMMA	0.88	1.15	1.8	1.1	1.47
FAM02	10/22/2014	SUMMA	0.91	0.13	< 0.2	0.6	< 0.19
FAM03	10/22/2014	SUMMA	0.37	0.2	< 0.2	0.4	0.42
FAM04	10/22/2014	SUMMA	1.08	1.1	1.8	1.23	1.79
FAM05	10/22/2014	SUMMA	0.33	0.16	0.7	0.5	0.46
Average 9/9/14 - 10/22/14			2.93	3.34	2.78	3.25	4.33

- Notes:
- 1) Site-Specific Air Sample Levels (SL) were developed by Exponent and were provided in the *Site-Specific Perimeter Air Monitoring Acceptable Air Concentrations Technical Memorandum* June 4, 2014. SLs are based on acceptable air concentrations for target cancer risks.
 - 2) Sample date listed is the start date of the 24-hour sampling period.
 - 3) Parameter level was below the method detection limit.
 - 4) Averages do not include field blanks and duplicates.
 - 5) Results below the method detection limit are average with the method detection limit level.
 - 6) ug/m3 - micrograms per cubic meter adjusted to standard temperature and pressure.