



ENVIRONMENTAL CONSULTANTS

234 W. FLORIDA STREET, FIFTH FLOOR
MILWAUKEE, WISCONSIN 53204
(P) 414.837.3607
(F) 414.837.3608

Report: **Weekly Progress Report**

Project: **Former Two Rivers MGP Site
Removal Action Construction
Two Rivers, Wisconsin**

Date: March 2, 2015

Prepared By: Natural Resource Technology, Inc.
Mark D. Walter, PE
Kenneth R. Mika, PE

Submitted To: Integrys Business Support, LLC
Naren M. Prasad, PE
Stacy A. Brault

Activity Period: February 16 through February 22, 2015

Natural Resource Technology, Inc. Personnel on Site

- Mark Walter, **Field Engineer**
- Andrea Salus, **Field Engineer**
- Graham Fazio, **Environmental Scientist**
- Dan Vachon, **Remediation Coordinator**

Integrys/Wisconsin Public Service Corporation Personnel on Site

- None

Geo-Solutions, Inc. Personnel on Site

- Keith Adamson
- Eric Shannon
- Jason Greggs
- Rob Kautchick
- Bob Lager
- John Scott
- Jesse Frederick
- Cliff Grass
- Tom Cook
- Stanley Smith
- Aaron Handel
- Donnie Wren

U.S. EPA Personnel on Site

- Fernando Monterey, **OTIE**

Subcontractors on Site

- Edler Brothers Trucking, Inc., **Trucking contractor for peat and ISS swell hauling**
- Fred Radandt Sons, Inc., **Delivery of general fill and rip rap to site**

Others

- None

Visitors

- None

This report summarizes field activities performed by NRT, GSI, and GSI's subcontractors, on behalf of IBS at the Two Rivers Former MGP Site Time Critical Removal Action:

Site Activities

Removal Action Totals:

- Soil Direct Disposal through 2/22/15: 30,753.79 Tons
- ISS Swell Direct Disposal through 2/22/15: 689.37 Tons
- Debris Direct Disposal (Concrete and Wood) through 2/22/15: 1,166.40 Tons
- Asbestos-Wrapped Pipe Direct Disposal through 2/22/15: 12.79 Tons
- Solidified Pipe Grout Direct Disposal through 2/22/15: 13.68 Tons
- Total Direct Disposal through 2/22/15: 32,636.03 Tons
- In-Situ Solidification/Stabilization (ISS) through 2/22/15: 75,715.48 Cubic Yards

Site Perimeter Air Monitoring:

- Real-time site perimeter air monitoring for TVOCs and PM₁₀ was conducted 24 hours per day, all seven days of the week. The locations of the perimeter air monitoring stations are shown on Figure 1.
- A total of 11 SUMMA canister samples were collected, including two samples at each of the five air monitoring station locations and one field blank sample. SUMMA canister samples were analyzed for BTEX compounds and naphthalene. A summary of the analytical results is presented in Table 1.
- A total of six PUF samples were collected, including one sample at each of the five air monitoring station locations and one field blank sample. PUF samples were analyzed for PAH compounds. A summary of the analytical results is presented in Table 1.

NRT

- Participated in daily safety meetings to evaluate potential safety concerns for the day's planned construction activities.
- Oversaw GSI's preparation of an ISS work pad in the southwestern corner of the WPS Excavation Area.
- Oversaw GSI's ISS drilling in the southwestern corner of the WPS Excavation Area.
- Collected and prepared one ISS Construction Quality Assurance (CQA) sample (ISS-XJ15-M).

- Received and reviewed ISS CQA sample test results for UCS and hydraulic conductivity. Results are compared to ISS performance goals established in the Removal Action Work Plan (RAWP) Addendum 1 Construction Quality Assurance Project Plan (CQAPP).
- Oversaw GSI's management of ponded water.
- Oversaw GSI's excavation and backfilling (with general fill) of the U.S. Oil Excavation Areas.
- Oversaw GSI's weekly erosion control inspection on Tuesday (2/17).
- Oversaw GSI's ISS swell grading.
- Issued truck manifests for disposal of peat material and ISS swell material.
- Performed perimeter air monitoring and sampling.
- Monitored site conditions for traffic flow, fugitive dust, odors, and general overall safety.

Geo-Solutions Inc.

- Began constructing an ISS work pad in the southwestern corner of the WPS Excavation Area.
- Began ISS drilling in the southwestern corner of the WPS Excavation Area.
- Began and completed excavation and backfilling (with general fill) of the U.S. Oil Excavation Areas.
- Completed off-site trucking and disposal of peat material and began off-site trucking and disposal of ISS swell material.
- Performed weekly erosion control inspection on Tuesday (2/17).
- Continued grading the ISS swell surface.
- Began importing rip rap for eventual placement along the ordinary high water mark (OHWM).
- Implemented fugitive emission controls, including sequencing of work to minimize material handling.
- Conducted periodic worker health and safety air monitoring in the work (exclusion) zone.

Changes to Scope of Work

- ISS Area was extended into the southwestern corner of the WPS Excavation Area.

Open/Outstanding Items

- None.

Work planned for the week of February 23 through March 1, 2015

- Continue off-site trucking and disposal of ISS swell material.
- Continue full-scale ISS drilling in the southwestern corner of the WPS Excavation Area.
- Continue ISS CQA sampling in the southwestern corner of the WPS Excavation Area.
- Continue ISS swell grading.
- Continue perimeter air monitoring and sampling.
- Continue implementation of fugitive emission controls.

A Weekly Progress Report will be issued throughout the duration of field activities for this Time Critical Removal Action. A written report summarizing the results of the Removal Action will be provided following completion of all field activities.

Please contact us if you have any questions.

Sincerely,

NATURAL RESOURCE TECHNOLOGY, INC.



Kenneth R. Mika, PE
Environmental Engineer

Attachments:

Field Photos
Figure 1: Air Monitoring Station Locations
Table 1: Weekly Air Data Summary

[P:\1500\1569\Construction\Field Reports\Weekly Reports\1569 NRT Two Rivers MGP Weekly Report 2-16-15 To 2-22-15.Docx]

Field Photos:



Photo 1: ISS drilling in the southwestern corner of the WPS Excavation Area.

Direction: Facing southeast

Photo Date: 2/21/2015

Photo Taken By: MDW



Photo 2: ISS drilling in the southwestern corner of the WPS Excavation Area.

Direction: Facing west

Photo Date: 2/21/2015

Photo Taken By: MDW




Photo 3: ISS drilling in the southwestern corner of the WPS Excavation Area.

Direction: Facing northwest

Photo Date: 2/21/2015





Photo Taken By: MDW

Oct 30, 2014 1:33pm PLOTTED BY: rhopkins SAVED BY: rhopkins
I:\AcadData\Projects\15\1569 2riv\1569-148-B01.dwg Layout1
VPES: I:\GIS\Projects\15\1569 CAD\16_CAD\Manitowoc_Co_Imagery_2010_v2.tif;
VPES:



SOURCE NOTES:

1. COORDINATE REFERENCE SYSTEM IS NAD 1983
MANITOWOC COUNTY COORDINATE SYSTEM, FEET;
VERTICAL DATUM IS NAVD 1988 (US SURVEY FEET).
2. AERIAL PHOTOGRAPHY COURTESY ESRI.

	ISS AREA
	EXCAVATION AREA
	AIR MONITORING STATION LOCATION
	APPROXIMATE WPSC PROPERTY BOUNDARY



AIR MONITORING STATION LOCATIONS

FORMER TWO RIVERS MANUFACTURED GAS PLANT
WISCONSIN PUBLIC SERVICE CORPORATION
TWO RIVERS, WISCONSIN

DRAWN BY:	RLH	DATE:	10/30/14
CHECKED BY:	KRM	DATE:	10/30/14
APPROVED BY:	KRM	DATE:	12/12/14
DRAWING NO:	15691-148-B01		
REFERENCE:			

PROJECT NO.

1569.1/14.8

FIGURE NO.

1

Table 1 - Analytical Air Summary

Weekly Progress Report
Former Two Rivers MGP Site
Two Rivers, WI

Sample Location	Sample Date	Sample Type	Benzo(a)anthracene (ug/m3)	Benzo(a)pyrene (ug/m3)	Benzo(b)fluoranthene (ug/m3)	Benzo(k)fluoranthene (ug/m3)	Chrysene (ug/m3)	Dibenz(a,h)anthracene (ug/m3)	Indeno(1,2,3-cd)pyrene (ug/m3)
Site-Specific Air SL (1E-04)			160	16	160	160	1600	15	160
Site-Specific Air SL (1E-05)			16	1.6	16	16	160	1.5	16
Site-Specific Air SL (1E-06)			1.6	0.16	1.6	1.6	16	0.15	1.6
FAM01	2/17/2015	PUF	< 0.0008	< 0.0011	< 0.0012	< 0.0012	< 0.0007	< 0.0014	< 0.0014
FAM02	2/17/2015	PUF	< 0.0009	< 0.0012	< 0.0013	< 0.0013	< 0.0007	< 0.0015	< 0.0015
FAM03	2/17/2015	PUF	< 0.001	< 0.0013	< 0.0014	< 0.0014	< 0.0008	< 0.0016	< 0.0017
FAM04	2/17/2015	PUF	< 0.0009	< 0.0012	< 0.0013	< 0.0013	< 0.0007	< 0.0015	< 0.0015
FAM05	2/17/2015	PUF	< 0.001	< 0.0013	< 0.0014	< 0.0015	< 0.0008	< 0.0016	< 0.0017
Field Blank	2/17/2015	PUF	< 0.001	< 0.0013	< 0.0014	< 0.0015	< 0.0008	< 0.0016	< 0.0017
Average 09/09/14 - 02/17/15			0.0014	0.0017	0.0013	0.0020	0.0016	0.0017	0.0015

Sample Location	Sample Date	Sample Type	Benzene (ug/m3)	Ethylbenzene (ug/m3)	Naphthalene (ug/m3)	Toluene (ug/m3)	Xylene (total) (ug/m3)
Site-Specific Air SL (1E-04)			110	7100	42	7000	560
Site-Specific Air SL (1E-05)			110	710	42	7000	560
Site-Specific Air SL (1E-06)			23	71	5.2	7000	560
FAM01	2/17/2015	SUMMA	0.66	0.1	< 0.2	0.3	< 0.2
FAM02	2/17/2015	SUMMA	0.69	0.36	< 0.2	0.4	0.48
FAM03	2/17/2015	SUMMA	1.1	1.29	< 0.2	1	1.44
FAM04	2/17/2015	SUMMA	0.8	0.74	< 0.2	0.6	0.69
FAM05	2/17/2015	SUMMA	0.69	< 0.1	< 0.2	0.3	< 0.2
FAM01	2/18/2015	SUMMA	0.49	< 0.1	< 0.2	< 0.1	< 0.21
FAM02	2/18/2015	SUMMA	< 0.11	< 0.1	< 0.2	< 0.1	< 0.21
FAM03	2/18/2015	SUMMA	0.86	0.66	< 0.2	0.5	< 0.21
FAM04	2/18/2015	SUMMA	1.35	3	1.3	1.46	1.88
FAM05	2/18/2015	SUMMA	0.9	0.18	< 0.2	0.4	< 0.21
Field Blank	2/18/2015	SUMMA	< 0.11	< 0.1	< 0.18	< 0.11	< 0.21
Average 09/09/14 - 02/18/15			1.94	2.07	1.89	2.00	2.57

- Notes:
- 1) Site-Specific Air Sample Levels (SL) were developed by Exponent and were provided in the *Site-Specific Perimeter Air Monitoring Acceptable Air Concentrations Technical Memorandum* June 4, 2014. SLs are based on acceptable air concentrations for target cancer risks.
 - 2) Sample date listed is the start date of the 24-hour sampling period.
 - 3) Parameter level was below the method detection limit.
 - 4) Averages do not include field blanks and duplicates.
 - 5) Results below the method detection limit are average with the method detection limit level.
 - 6) ug/m3 - micrograms per cubic meter adjusted to standard temperature and pressure.