

**APPENDIX C**  
**Logbook Notes**



*"Let's make the future  
better than the past"*


ALL-WEATHER  
ENVIRONMENTAL

NO. 550F

7711-015-001-001/2

Wadsworth OIL RA

No. 550F Enviro-Fab Cover



6 32281 55021 1  
ISBN 1-932149-50-3



ALL-WEATHER  
ENVIRONMENTAL FIELD BOOK

Name McLoughlin Oil Removal Action  
TNA-05-001-0016 Site # A4KLRV00

Address \_\_\_\_\_

Phone 5174 (205) 755-3267  
(205) 755-3205

Project \_\_\_\_\_

This book is printed on "Rite in the Rain" All-Weather Writing Paper - A unique paper created to shed water and enhance the written image. It is widely used throughout the world for recording critical field data in all kinds of weather. For best results, use a pencil or an all-weather pen.

Specifications for this book:

Page Pattern		Cover Options	
Left Page	Right Page	Polydura Cover	Fabroid Cover
Columnar	1/4" Grid	Item No. 550	Item No. 550F

© 1986 J. L. DARLING CORP.

CONTENTS

PAGE REFERENCE DATE

Reference Page Index

147	Error codes, Hazardous classifications, Container types
148	Sampling guidelines (Liquids)
149	Sampling guidelines (Solids)
150	Approximate Volume of Water in Casing or Hole, Ground Water Monitoring Well
151	PVC Pipe casing tables
152	Soil Classification
153	Soil Classification
154	Conversions (Length, Weight, Volume, Temp, etc.)
155	Conversions (Concentrations, Volume/Flow or Time, Velocity, Acceleration)
156	Maximum Concentration of Contaminants for the Toxicity Characteristic

2 Location McCullough 0.1 Date 10/24/06  
Project / Client EP2

07:30 Left Enterprise for  
McCullough 0.1.  
11:00 Arrive on site. Met  
with L. Venter & P. Hantz  
S. & T. from WRS. Discuss  
over right. Red on paper  
by house's off kites  
heel. Tentatively start  
11/6/06.

11:40 EPA off site / WRS  
off site. Remind to  
take GPS loc + notes  
" MAP to site "

22 523  
N  
Site

Drums on west side "

32.78372N / 086.46108W  
32.78351N / 86.46136W  
4 tanks 32.78374N  
86.46120W

must 10/24/06

Location McCullough 0.1 Date 10/24/06  
Project / Client

12:00

West side cont:  
Tank A 6147  
G 32.78387N  
86.46121W  
Drums @ 32.78333N (60'S)  
86.46148W  
East Side  
Blue Ho 32.78345N  
86.46075W  
Drums (50'S)  
32.78331N  
86.46060W  
Large A 32.780320N  
Clay level around 86.46067W  
Mixing (separate shell) 32.78329N  
(1-tank drum) 86.46083W  
OFFICIALS 32.78361N  
86.46077W  
12.16 Finishod W/K offri to  
10/24/06

Location Verdena, AL Date 11/06/2006  
 Project / Client McCollough O.I.

1730 Departed ATL For McCollough O.I. Removal Action  
 2100 Arrived hotel Clanton, AL

MT

11/06/2006

Location Verdena, AL Date 11/07/2006  
 Project / Client McCollough O.I.

TNA-05-001-0016

0800 EST Arrived on-site @ McCollough O.I. Facility  
 0800 Conducted H's meeting w/ Van Norman &  
 3 WRS crew. Discussed daily activities  
 HAST review, site familiarization today  
 WRS is waiting on equipment / HAST delivery  
 discussed initial activities this week HAST  
 collected samples for analysis pending analytical  
 results return in 3 wks tentatively to begin  
 the removal possible lasting 2 months  
 Weather 60° raining cloudy


0945 Conducted site walk w/ WRS discussed  
 plan for sampling & access issues  
 HAST AST's & drums in wooded areas  
 1030 EPA OSC arrives on-site  
 1100 EPA OSC & START spoke w/ neighboring  
 property owner Jim Bice 195 County Rd 523  
 Jim Bice approved partitioning & work trailer usage  
 on his property & use of his driveway for the  
 removal



Location Verbena, AL Date 11/7/06  
 Project / Client McLoughlin Oil  
TNA-05-001-0016

- 1145 Departed site for hotel, meeting w/ WRS I. Normandia  
 EPA OSC L. Verreuter to discuss plan for sample  
 collection / HAZCAT / Bulkling
- 1320 hrs Meeting w/ ERRS I. Normandia; START D. Morin;  
 EPA L. Verreuter to discuss weekly plan  
 for on-site activities. Priority task for Stuart  
 is air monitoring during sampling to obtain  
 measurements of AST's on site for volume  
 determination. Priority task for WRS  
 is begin clearing / weathering generated site  
 Maintenance Spike w/ Chemist WRS Gary  
 He would like the previously collected samples  
 assessed visually for volume, # integrity  
 3 WRS to generate a list of drums to  
 re-sample 3 drums w/ multiple layers to be  
 assessed. Discussed w/ Gary the possible waste  
 streams to bulk for analysis oily lig; oily sol;  
 Flam lig; Flam solids; acids; bases; H<sub>2</sub>O  
 START ERRS EPA agreed that previous samples  
 collected per Tena could be used.  
 for bilayered samples we need to observe  
 % of each layer. Completed meeting
- 1400 START D. Morin departs to purchase supplies  
 needed to perform tank measurements

Location Verbena, AL Date 11/07/06  
 Project / Client McLoughlin Oil  
TNA-05-001-0016



Location Verbena, AL Date 11/08/2006  
 Project / Client McCollough Oil  
TNA-05-001-0016

0700 START ERRS EPA arrive on-site  
 conducted H<sub>2</sub>S meeting; WRS began  
 clearing & grubbing; START began equip  
 calibration

0730 Began segregating samples previously  
 collected

FID Bump Test PID Bump Test  
 Methane 101ppm Isobut 102ppm  
 @ Rate Bump Test

CO = 51ppm O<sub>2</sub> = 20.9%  
 CH<sub>4</sub> = 2.5% H<sub>2</sub>S = 25 ppm

0840 WRS completed clearing & grubbing  
 prepared to enter zone level C FFAPR

0900 START entered zone 1 for initial air monitoring of  
 drums while opening for sample collection

0930 Drums to be sampled in zone 1 & 2 by WRS  
 START conducted air monitoring

FID in breathing zone 0.5ppm - 20ppm  
 PID in breathing zone 1ppm - 15ppm  
 4-Gas LEL=0.0 H<sub>2</sub>S=0.0 CO=0.0

No results observed above action guidelines  
 WRS began measuring AST volumes in zone 5  
 START continued air monitoring no measurements  
 observed above action guidelines

1015

Location Verbena, AL Date 11/08/2006  
 Project / Client McCollough Oil  
TNA-05-001-0016

1015 FID = < 1ppm PID < 1ppm  
 4 Gas LEL=0.0 H<sub>2</sub>S=0.0 CO=0.0

1130 WRS crew continues obtaining volumes of  
 AST is still waiting for sampling materials  
 OSC L. Vorreber & ADEM representative  
 @ Centhouse researching land ownership  
 & property boundaries. WRS I. Noranah  
 off-site awaiting delivery of sampling  
 supplies

1145 WRS crew exited site for lunch START  
 D. Morin remains on-site to maintain site  
 security

1254 WRS continue AST sampling / layer profiles  
 START continue periodic air monitoring  
 FID = 0-2ppm 4 Gas LEL=0.0 H<sub>2</sub>S=0.0 CO=0.0

1330 WRS / initiates drum sampling per drum  
 thieves START conduct air monitoring  
 during sampling continue level C PPE

1430 WRS continues drum sampling. START conducted  
 periodic air monitoring no results observed  
 above action guidelines FID = 0-5ppm  
 4 Gas LEL=0.0 H<sub>2</sub>S=0.0 CO=0.0

10

Location Verbena, AL

Date 11/8/2002

Project / Client McLoughlin Oil

TNA-05-001-0016

1513 WRS completed collection of samples for HAZCAT  
from 55-gallon drums  
1600 WRS completed sample collection from AST's  
cleared 3/4 packaged samples for HAZCAT  
second 3/4 exited site

DM 11/08/2006

Location Verbena, AL

Date 11/9/2006

Project / Client Mc Loughlin Oil

TNA-05-001-0016

0700 START; ERS; EPA arrive on-site. Discuss daily activities. WRS will begin HAZCAT of collected drum & AST samples. More samples may be collected if needed. START will continue measuring tank dimensions & conduct periodic air monitoring if WRS begins resampling.

0845 START completes gathering tank dimensions

## 0900 ELD Bump Test

$$\text{CH}_4 = 100 \text{ ppm}$$

### Q Rae Bump Test

CO=50	O <sub>2</sub> =20.9%
-------	-----------------------

$$CA_4 = 2.5\%$$
$$H_2 = 25 \text{ ppm}$$

0915 ERRS / START prepare to sample drums

to collect additional volume needed for

composite samples. START will conduct

periodic air monitoring during sampling

to ensure TVA & LEC levels remain below

action guide lines.

0947 START combined air monitoring in staging area

while we opened remaining drums, no

results were observed above action quicklines

FID = 0-1 ppm

02-20-24



Location Verbera, AL Date 11/9/06  
 Project / Client McClough O.I.  
TNA-05-001-0016

1000 WRS chemist Gary A. begin mixing composite samples for analysis; crew continues drum sampling  
 1045 START continues air monitoring during drum sampling results remain below action guidelines  
 1200 START WRS break for lunch  
 1230 START arrives back to site  
 1245 WRS crew continues drum sample collection  
 WRS chemist continues bulk sample collection  
 Samples START conducts air monitoring  
 no levels observed above action guidelines  
 PID: 0.3 ppm 4 Gas 100.00 45.00  
 1400 WRS completes drum sample collection for Composite analytical samples  
 Chemist continues bulk sample analytical  
 1500 WRS continues bulk sample analytical  
 Samples begin hazardous categorization of drum samples for confirmation of previous HAZCAT results  
 1600 HAZCAT of samples completed, WRS chemist transfers composite samples into non GLP sample jars & begins packaging for shipment  
 1615 WRS crew covering road/staged drums

Location Verbera, AL Date 11-9-06  
 Project / Client McClough O.I.  
TNA-05-001-0016

1615 with plastic sheeting & duct tape chemist packaging samples in cooler for shipment  
 1630 START completes on-site activities exits site

Location Verberna AL Date 1-9-07

Project / Client McCullough Oil

TNA - 05-001-0016

0700 START, EPA, ER25 on site - Has only 1 drum  
work for today - pumped drums - local D-50  
0830 Calibrated TNA 1000 opticalite - all ok - SW  
0935 Air monitoring in clean area & around drums - none  
- feeding dirt to 0-2.5 FID all green & O-L PID  
0900 ER25 - began monitoring drums that will not be  
pumped today (Total 12) - SW  
- began grubbing area with the excavator - SW  
+ Method off work areas with caution tape - SW  
0955 Vac truck arrived on site - SW  
1025 Began vacuuming drums - SW  
air monitoring with TNA & PHD 1171 - no  
readings above action levels - SW  
1130 vacuumed 32 drums #s 76, 78, 74, 73  
72, 70, 69, 68, 66, 64, 82, 91, 84, 85,  
94, 93, 91, 90, 79, 78, 99, 99, 77, 96, 95, 94  
93, 92, 91, 65, 90 - SW  
1140 Moved to second location - vacuumed an  
addition of 10 drums 102, 112, 101, 77, 104, 105, 107,  
108, 114, 113, 115, 102, 109,  
1300 Done with 3rd location - 58 drums - 58, 62, 63, 57,  
56, 55, 49, 49, 50, 51, 52, 84, 53 - SW  
1370 Moved truck to other side of road for last location  
1340 Began sucking vacuuming drums again - SW

Location Verberna AL

Project / Client McCullough Oil

TNA - 05-001-0016

1425 - done vacuuming drums 20 more drums  
pumped by 86 drums emptied of  
liquid waste oil/water - SW  
1430 vacuuming from on AST 1 to fill the disposal  
truck - SW  
+ ~ 2,500 gallons Total was vacuumed  
from the drums - ~ 2,000 more from AST  
1505 - Done vacuuming from the AST 1 - SW  
- Total of 5394 gallons off site - SW  
1530 Truck leaves - Don't see / Don't see regulated - SW  
- crew begins to clear & grub access area  
for truck to AST 3 - SW  
- START walked woods behind east side  
of site - informed OSC of empty drums  
near the road - south of site - SW  
1630 off site - SW

W J  
1-9-07

Location Verboona, AL Date 1-10-07  
 Project / Client McCullough Oil  
TNA-05-001-0016

1 0700 HST mfg - Will be clearing a little more oil, IL  
 West side of site. Two Tanker Trucks will  
 be onsite today (morning/afternoon) pulling  
 from Tanks — SW  
 0750 Tanker Truck on site — SW  
 0835 Began vacuuming from Tank AST 1 — SW  
 0850 Sludge Box on site — SW  
 0920 Done with AST 1 - Moved to AST 6 — SW  
 0930 Done with AST 6 (F/P's left) - went to AST 5 — SW  
 0940 Tanker is loaded — SW  
 1000 Truck off site — SW  
 1120 2nd Tanker Truck on site — SW  
 1135 Clearing more brush for Tanker — SW  
 1145 Began Pumping from AST 14 — SW  
 1205 Done with AST 14 - Began vacuuming from  
 AST 15 — SW  
 1240 Done with AST 15 - Began vacuuming from  
 AST 6 — SW  
 1305 Tanker Truck Full — SW  
 \* Note: Instruments (pH D, L, T, A) were — SW  
 Calibrated this morning — SW  
 1350 Tanker Truck off site — SW  
 1410 Modified interior of Tank AST 6 w/ L&L mfg  
 (E2R525AST) - Readings ok (all except 02-200)  
 Began drilling hole in AST 6 to access — SW

Location Verboona, AL Date 1-10-07  
 Project / Client McCullough Oil  
TNA-05-001-0016

1513 Completed cutting into AST 6 - (cut 1/2 end of F)  
 1530 Monitored (E2R5) AST 7 - ok with cut bigger  
 access hole in it — SW  
 1535 Air hose from cutting instrument blew off  
 Air operator in face - he is ok - OSC checked  
 1550 Done with cutting hole - general equipment  
 cleanup - rest of evening — SW  
 1630 off site — SW  
 \* Note: air monitoring during all activities  
 did not get any readings above  
 background (TNA pH D, L, T, A)

1-10-07

Location Verhona, ALDate 1-11-07Project / Client U.S. EPA McCullough OilTNA 05-001-0016

0700	Hasn't yet <sup>SW</sup> work for today - Tanker in at 0800. Finish Tanker on East side - will begin consolidating drums at Fier - SW - Bumped T monitoring equipment - all OK - SW
0755	Tanker Truck on site - SW
0810	Pumping from AST 5 - SW
0825	AST 5 empty - moving to AST 11 - SW
0840	Done with AST 11 moving to AST 4 - SW
0900	Tanker truck full - SW
0915	Truck off site - 4747 gallons - SW
0935	# note - Front end loader delivered to site - SW picked up the empty drums on the side of the road - SW
0945	moving Tanker + meters from Spaceman to the sludge boxes - SW - START walking property West side of site no drums on road - some crushed material tires - informed OSC - SW
1330	Began moving drums + emptying sludge - SW
1615	Shutting down for day - SW
1630	off site - SW

*Wife*

Location Verhona, ALDate 1-12-07Project / Client U.S. EPA McCullough OilTNA 05-001-0016

0700	Hasn't yet - Tanker in today (0800) - then began to emptying the sludge from drums - SW new setting up decon station - SW
0800	Tanker Truck on site - SW
0820	Began vacuuming from Tank 4 - SW
0835	Began vacuuming from AST 2 - SW
0900	Done with AST 2 moved to AST 13 - SW - no entrance part into AST 13 on 12 - moving to AST 2 - will cut a hole for access to 13 + 12 later
0920	Tanker Full - SW
0940	Tanker off site - SW
1000	OSC - START - RM + 2 ERS to left site to go to Performance Advantages - SW
1230	Back on site - crew continuing to work on emptying drums into Polloff boxes - SW
1500	off site to go back to Performance Advantages - SW

*Wife*



Location Verbono, ALDate 1-13-07Project / Client US EPA McCullough O&INA-OS-001-0016

12:00

Stopped at site to check progress.

continuing to empty sledge from drums

- working on drums by office - all OK

drums emptied

12:30

off site

Location Verbono, ALDate 1-15-07Project / Client US EPA McCullough O&ITNA-OS-001-0016

0700 HHS met - will begin to empty Tank of

Sledge material &amp; E: Tests - check if OK

To make sure they are covered due to expected

rain

0815- START spoke to RM concerning container

space empty - RM says it is not started yet

it is

RM is calling WRS HHS office for verification.

0810- START spoke with TWA HHS officer. He agrees

that if it is confirmed space to enter the tanks - SW

0815- Talked to RM - He will proceed as confirmed

space until he hears differently from his

HHS

Calibrated TWA &amp; HCLite

0835 Reading of Tank - 2.5 PID, 1.5 FID, 2.090

of LEL, 0 H<sub>2</sub>S, 0 CO

0840 Checked readings after stirring up

FID readings which are 0.95 ppm - sustained

at 2.5

0915- checked readings again - FID as

high as 100 ppm - sustained at 35 ppm

recommended Level C even on the outside

0945- RM concurred - crew breaking to regroup - SW

0945- RM spoke with his HHS - he agreed. - SW

Location Verbena AL Date 1-15-07  
 Project / Client US EPA McCullough Oil  
TNA-05-001-0014

Confined space entry - end should be  
 Level C work ——— SW  
 1015 moving to the tank with the oil filters  
 - grabbing them from the side - they will  
 try on vacuum-fort more of the liquid from  
 the other AST prior to emptying again -  
 1300 still working on tank with oil filters -  
 left site to check on Performance Holistic  
 site ——— SW  
 1510 back on site - 2M gone to Performance Holistic  
 1545 Beginning rain - shutting site work down -  
 1600 offsite ——— SW

~~1-15-07~~  
~~Verbena~~

Location Verbena AL Date 1-16-07  
 Project / Client US EPA McCullough Oil  
TNA-05-001-0016

0700 - Hosing - complete emptying Tank of Filter  
 - Then move back to other AST (Level C)  
 - Truck is canceled for now ——— SW  
 0730 Calibrated TNA 1000 - PHDLite - all ok ——— SW  
 0735 Monitored AST7 (Filters) FID-U-PID-U  
 - All ok on LEL multi meter ——— SW  
 0910 - Finished emptying AST7 of oil filters ——— SW  
 0945 - Started emptying sledge from AST6 again -  
 air monitoring prior to work - 0.5 PID/PID  
 2615 O<sub>2</sub>, 0 LEL, 0 CO, 0 H<sub>2</sub>S ——— SW  
 0950 - closed after a few minutes of running work  
 PID/FID went up to 2 ppm after  
 everything else remained the same - crew  
 is working in level C from outside the  
 tank ——— SW  
 1030 - Needing at the entrance of the tank 20:30 on  
 FID ——— SW  
 1230 - left site to go to Performance advantage ——— SW  
 1430 Back - crew is in level C - entry into tank -  
 packed as a confined space entry - air monitoring  
 is ~ 20 ppm on FID ——— SW  
 (A note - cool weather today) ——— SW  
 1600 Almost complete with AST6 ——— SW  
 Crew shutting down today ——— SW  
 1630 offsite ——— SW

Location Verbona, AL Date 1-17-07  
 Project / Client U.S. EPA McCullough O.I.  
TNA-05-001-0016

0700 Hrs. Arrg - 1 Tank to arrive between 10-12 -  
 CUT open Two Tanks for access prior to und  
 gauge all other Tanks To make sure all  
 The liquid has been Telenant (Earside Tanks)  
 0730 Calibrated pH/Lite + TNA 1000- all ok — SW  
 - RM monitored Two Tanks That They are cutting  
 into - Feedings ok (PUEL,  $\phi$  45,  $\phi$  20, 2001  
 $\phi$  F10) with Their Instruments - ok with  
 START instruments too — SW  
 0830 ~~the~~ <sup>SW</sup> Tanker Truck arrives — SW  
 0920 began pumping liquid That was placed  
 into drums from AST 6 & paper cut not  
 of residual from AST 6 — SW  
 - pulled residual liquid from AST 1 — SW  
 - pumping residual liquid from AST 7 (Tanked Filters) — SW  
 - pumped residual liquid from AST 11 — SW  
 - pumped residual liquid from AST 8 — SW  
 - Empied AST 8 - working on AST 10 — SW  
 - Done with AST 10 - working on AST 13 — SW  
 11:50 ~~Truck~~ ~~put~~ ~~out~~ in AST 13 — SW  
 Stopped pumping from AST 13 (about 15 ft of product  
 left in tank) - Tanker almost full not pulling from  
 The bottom - pulled rest of residual from AST 2 — SW  
 12:10 Tanker Full — 5,700 gallons — SW

Location Verbona, AL Date 1-17-07  
 Project / Client US EPA McCullough O.I.  
TNA-05-001-0016

1330- began scrubbing inside of Tanks — SW  
 - OSE pipe to check on Performance — SW  
 1530- Back - AST 6 + 7 cleaned - began Telenant — SW  
 1545- Stopped raining - cutting into Tank 6 — SW  
 1615- stopped cutting - 3/4 of 24 way done — SW  
 1630- off duty — SW

*WJL*  
1-17-07

Location Verbona IL Date 1/18/07  
 Project / Client USEPA McCullough D:1  
TNA OS-001-0016

0700 Hrs. - Tanker Truck in between 10412  
 - finished cutting into Tank AST4 - AST4 -  
 Tanker is filled with soil to emptying AST4  
 0730 Calibrated TNA 1000 gph D:12 - calibrated  
 OK  
 0745 ERPS monitored AST4 with their equipment  
 - FID - 13 ppm -  $\phi$  CLEL,  $\phi$  H<sub>2</sub>S,  $\phi$  CO + 2000g  
 SNAP checked with TNA gph D:12 - FID 15 ppm  
 $\phi$  CO,  $\phi$  H<sub>2</sub>S,  $\phi$  CLEL, 20.880g  
 0750 Crew setting up finish cutting into AST4 - SW  
 0800 Tanker SW AST4 cut open - small amount of lig.  
 it will be pumped when Tanker Truck arrives SW  
 0930 Began cleaning pieces of metal cut from  
 AST4 SW  
 1000 Began pouring - exposed up AST4 SW  
 1015 Stopped raining - back to cleaning pieces of metal  
 cut from AST4 SW  
 1040 Tanker Truck arrives SW  
 1055 Pulling from AST 10 SW  
 1100 Done with AST 10 working on AST 9 - SW  
 1110 Done with AST 9 - A lot of sludge material  
 left in AST 9 & 10 SW  
 Vacuuming residue from AST 4 SW  
 1120 Done w/ Tanker East side of property - resetting on (Wash)

Location Verbona IL Date 1/18/07  
 Project / Client USEPA McCullough D:1  
TNA OS-001-0016

1150! Set up on West side - vacuuming from AST F  
 1210 Done with AST 9 - Moved to AST 6 SW  
 1430 Tanker full - off site SW  
 1530 cleaning sludge on AST 4 SW  
 1615 shutting site down for Tuesday SW  
 1630 - off site

1/18/07



Location Verbena, AL Date 11/19/07  
 Project / Client McCullough Oil US EPA  
TNA 05-01-0016

0700 Has mty. Continue with AST 4 - when finished  
 will move to AST 5 — SW  
 0745 ERs Monitored AST 4. All OK - START  
 Checked with FID - 2-3 ppm reading — SW  
 Crew working on cleaning the sledge from AST 4  
 1000 Monitored AST 5 - All OK (LEL 6, H<sub>2</sub>S 1.2 ppm,  
 CO 6 FID 1) - will be cutting into AST 5  
 have AST 4 cleaned - need to shovel it - rest  
 of the oil dry out — SW  
 1100 Done with AST 4 — SW  
 Monitoring from top of AST 5 - FID - 10-15 ppm  
 LEL - (have put just above sledge line) readings  
 were LEL 6, H<sub>2</sub>S 0, CO 1, O<sub>2</sub> 20.8 — SW  
 1115 Note drilled in side of tank - LEL, CO, O<sub>2</sub>, H<sub>2</sub>S  
 all OK - FID readings 6 ppm — SW  
 \*NOTE: equipment calibrated in morning — SW  
 12:30 Left site to go to Performance — SW  
 1400 Emptying AST 5 in level C — SW  
 1630 Off site — SW

11/19/07

Wife

Location Verbena, AL Date 11/19/07  
 Project / Client McCullough Oil US EPA  
TNA 05-01-0016

START / L. Roy Aldenville  
 0700 - on site / H<sub>2</sub>S meeting -  
 CALIBRATE instruments  
 - AST 4 - was completed on 11-17  
 Continue work on AST 5 -  
 nitrogen - 40's - Rain is PRECIPITATING  
 FOR WEEKEND -  
 0745 - MEASURED Air in and around  
 AST 5 -  
 FID - 5.5 - O<sub>2</sub> - 20.8  
 H<sub>2</sub>S - 0 - LEL - 0  
 WE ARE PLACING PADS ON CUT EDGE  
 AND GRADING WORK WORKER SAFETY -  
 - HOLE CUT LADDER FOR ACCESS & VENTILATION  
 4 GAS MONITORED DURING WORK ACTIVITY  
 10:40 - COMPLETE SPAGG ENTRY WAS RECORDED  
 ON AST 5 - (FID - 1.25, O<sub>2</sub> 21.1, CO 2.8  
 H<sub>2</sub>S 0, LEL 0) PERMIT FILLER OF 4 HOURS  
 PLEASE: SURFACE BOTTOM OF TANK -  
 NO PROBLEMS  
 11:30 - WRAPPING UP SITE FOR WEEKEND - MOVE TO  
 PERFORMANCE ADVISORY

Location VEL GEMA AL Date 1/22/07

Project / Client McCullough Oil

TRM - 05-001-006

START: L. van Oortswijk

0700 ONSITE / H<sub>2</sub>S TAILGATE

CALIBRATING INSTRUMENTS -

TASK PER WAS - CLEAN AST 4 - START ON AST 11

WEATHER - LOW 50'S - OVERCAST, RAINED ALL WEEKEND -

0745

MEASURED AIR IN AST 4 - SUPPORTS

WAS FINDINGS - O<sub>2</sub> - 20.9, CO = 0, H<sub>2</sub>S = 0

LEL = 0 FID = < 1.0

PATHWAY - TO AST - ENTRANCE ~ 5' HIGH, 4' WIDE

0745 JOHN LEE LEAVES SITE TO SEE PERFORMANCE

HABV. SITE & GO TO HANGING STONE

1030 WAS CLEANING OUT AST 5 - WIND STOPPED

LEL = 0, CO = 0, H<sub>2</sub>S = 0, O<sub>2</sub> = 21.1

FID = 3-5, PEEK - 11 (when standing) -

MOVES AST 6 TO MONITOR CR 523

POTENTIAL RECYCLED TO VISIT ON MONDAY - 1-23-07

1300 TURNED AST 5 onto SIDE 70

FINISH CLEANING INTERIOR

1500 READINGS - FID 3.5, O<sub>2</sub> 20.9

LEL = 0, CO = 0, H<sub>2</sub>S = 0

ARMY SAND TO INSIDE FID DROPPED 2.2

SPIKE 7-8- ROUN TO 2.5

PULLED GYPS OUT TO AERATE & THER-

1353 REMOVED PFD 1.77, LEL = 0, CO = 0, H<sub>2</sub>S = 0

O<sub>2</sub> = 20.9

Location VENSBORG AL Date 1-22-07

Project / Client

1430 - CLEANED AST #5 - MOVED IT TO

MONTH SIDE OF CR 523 -

1500 MOVED AST 7 TO NORTH SIDE OF 523

1515 - TESTED AST 11

O<sub>2</sub> = 20.9 LEL = 0 CO = 0 H<sub>2</sub>S = 0

RESS TOP / MID / BOTTOM

~ 3' of PRODUCT

1615 - FINISHED 2 P/O FID'S IN AST 11

WRAPPING UP FOR DAY -

WILL CUT OPENING ON 1-23-07

1630 - EVERYONE OFF SITE

Location Verberna, AL Date 1-23-07Project / Client McCullough Oil

TNA 05-001-0016 START L. von OBERG

0700- onsite H<sub>2</sub>S - wrs, start/sun/REP -

- OXIDIZANT INSTRUMENTS

- TASK - WT AST II, CLEAN-UP AST II

WEATHER: High 80's - overcast -

0750 AST-II air monitoring

FID 4.5 WRS

O<sub>2</sub> 20.8

CO 0

H<sub>2</sub>S 0

inside tank FID 4.5

9:30 WRS - overpacking drums

NITROGEN IS DOWN -

10:30 ADEM - EPA - SURVEILLANCE ON SITE

10:35 SAW ZAW - AST II -

K 2.0 ppm, O<sub>2</sub> = 20.8 REL = 0CO = 0 H<sub>2</sub>S = 0

2.3' OF PRODUCT WITHIN

10:44 - 4-5 ppm REMAINING INSIDE AST II

CO = 0 H<sub>2</sub>S = 0, LEL FID - CO 20.5

Allowing time to breathe/VENT

11:30 WRS - OVER PACK DRUMS - n. of 523

1400 O<sub>2</sub> = 20.8 H<sub>2</sub>S = 0 CO = 0 WRS

FID = 0.8 REL = 0

Location Verberna, AL Date 1-23-07Project / Client McCullough Oil

TNA 05-001-0016 START: PRESCOTT

1415 FID = 7.7 due to beginning - WRS

Removal of sludge

1430 FID = 28.9 - WRS

1445 FID = 29.8 - WRS

1530 FID = 7.8 - WRS

1550 FID = 39.4 - WRS

1600 FID = 49.9 - WRS

1630 Off site.

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07

1-23-07