

U.S. ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION/SITUATION REPORT  
Section 32 Abandoned Uranium Mine (AUM) - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
Region IX

**Subject:** POLREP #6  
Progress / Demobilization  
Section 32 Abandoned Uranium Mine (AUM)  
09XN  
Thoreau, NM  
Latitude: 35.4905248 Longitude: -108.0170846

**To:** Harry Allen, EPA Region 9  
Daniel Meer, EPA Region 9  
Enrique Manzanilla, EPA Region 9  
Vivian Craig, N.N. EPA

**From:** Randy Nattis, On Scene Coordinator

**Date:** 11/20/2012

**Reporting Period:** 11/11/2012 - 11/19/2012

## 1. Introduction

### 1.1 Background

|                            |              |                                |                |
|----------------------------|--------------|--------------------------------|----------------|
| <b>Site Number:</b>        | 09XN         | <b>Contract Number:</b>        | EP-S9-12-01    |
| <b>D.O. Number:</b>        |              | <b>Action Memo Date:</b>       | 10/5/2012      |
| <b>Response Authority:</b> | CERCLA       | <b>Response Type:</b>          | Time-Critical  |
| <b>Response Lead:</b>      | EPA          | <b>Incident Category:</b>      | Removal Action |
| <b>NPL Status:</b>         | Non NPL      | <b>Operable Unit:</b>          |                |
| <b>Mobilization Date:</b>  | 10/8/2012    | <b>Start Date:</b>             | 10/8/2012      |
| <b>Demob Date:</b>         |              | <b>Completion Date:</b>        |                |
| <b>CERCLIS ID:</b>         | NNN000908747 | <b>RCRIS ID:</b>               |                |
| <b>ERNS No.:</b>           |              | <b>State Notification:</b>     |                |
| <b>FPN#:</b>               |              | <b>Reimbursable Account #:</b> |                |

#### 1.1.1 Incident Category

Removal Action

#### 1.1.2 Site Description

The Site consists of approximately 20 acres, including the mine area and what appears to be a Former Transfer Area approximately 2000 feet to the southwest. The Site is located approximately 1 mile east of County Road 19, Prewitt, McKinley County, New Mexico, roughly 10 miles north of I-40. There is a residence located on the main mine area and both areas of the Site are currently accessible to grazing animals.

AUM 32 is located approximately 1 mile east of County Road 19, Prewitt, McKinley County, New Mexico. AUM 32 is located in an Indian Allotment land which is part of the Casamero Lake Chapter of the Navajo Nation (Latitude: 35°29'26.7576"N, Longitude: -108°1'2.7798"W) and. The Chapter House is approximately 1.4 miles northwest of AUM 32. AUM 32 is in a vacant land surrounded by open space. AUM 32 has approximately 308,632 square feet (sf) of surface Uranium contamination of at least twice investigation level and contains an unsecured deep shaft located in the southeastern portion, and an undetermined extent of underground workings. The mine area is relatively flat with sparse vegetation. Available geographical information show an ephemeral stream or river located north and south of the site which converges approximately 0.25 mile west of the site. A 10-foot deep ditch was observed to run from east to west and bounded the mine area to the north. The ditch connects to a pond located northwest of the mine area.

AUM 32 Transfer Area is located approximately 0.3 miles south southwest of AUM 32. AUM 32 Transfer Area is located in an Indian Allotment land which is part of the Casamero Lake Chapter of the Navajo Nation (Latitude: 35°29'11.94"N, Longitude: 108°1'9.98"W). AUM 32 Transfer Area has approximately 322,592 sf of surface Uranium contamination of at least twice investigation level. The area also contains a concrete pad and a sealed air vent that support mining operations. The AUM 32 Transfer Area is located on a slight elevation with sparse vegetation. Evidence of past water flows toward a northwest direction was observed.

##### 1.1.2.1 Location

Lat: 35.4907656429N, Long: -108.017439362W  
1 mile east of CO-19 approximately 10 miles north of I-40 off of Exit 63  
Prewitt, New Mexico, 87045  
McKinley County

### 1.1.2.2 Description of Threat

Current Site conditions pose ongoing releases and the threat of future releases of hazardous substances, namely: uranium and its progeny (i.e., radium-226 and radon) and ionizing gamma and alpha radiation associated with those progeny. The likelihood of direct human exposure, via ingestion and/or inhalation of hazardous substances, and the threat of future releases and migration of those substances, pose an imminent and substantial endangerment to the public health or welfare or the environment based on the factors set forth in the NCP, 40 CFR § 300.415(b)(2).

### 1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

In November 2009, U.S. EPA conducted radiation assessments at the Site in coordination with NNEPA. A site screening for AUMs was conducted at the site which included collection of site information and gamma radiation activity (gamma activity) survey data. Gamma activity was measured from surface soil along the initial boundary of the mine areas and along two diagonal intersecting transects from the mine areas' four corners. Gamma activity measurements ranged from 10,689 to 180,367 counts per minute (cpm) at AUM 32, and 14,322 to 140,917 cpm at AUM 33. A rock from a waste pile at AUM 33 emitted over 800,000 cpm. Gamma activity was also measured from a background location. The gamma activity exceeded two times background which ranged from 16,630 to 17,128 cpm. The building materials in the nearest residence had gamma activity measurements of approximately 12,000 cpm. Based on these results, in 2011 the NNEPA requested assistance from the U.S. EPA in performing a removal assessment of AUM 32 and AUM 33 to determine the nature and extent of the contamination for the purpose of mitigating any potential impacts to human health and/or the environment.

A background area was established 0.45 miles east southeast of AUM 32 and AUM 33 in an area with no suspected impacts from mining. The area is up wind and up slope from all suspected activities and within line of sight to the nearest resident and mining areas. Surface soil samples were collected from random locations within the background area. The sample results and co-located 1-minute gamma activity measurements are presented in Table 4-1. The background Ra-226 concentrations ranged from 0.592 to 0.900 picocuries per gram (pCi/g). The highest Ra-226 background concentration of 0.900 pCi/g was used to calculate the action level for the AUMs. The action level for Ra-226 was based on the sum of the highest background concentration of Ra-226 and the USEPA Preliminary Remediation Goal (PRG) of 1.21 pCi/g.

$1.21 \text{ pCi/g (PRG)} + 0.900 \text{ pCi/g (background)} = 2.11 \text{ pCi/g}$   
The site specific action level for Ra-226 in soil at the AUMs is 2.11 pCi/g.

Based on the 2009 radiation assessment and preliminary gamma activity measurements at AUM 32, AUM 32 Transfer Area, and AUM 33, sampling grids were established. The grid size and number of samples to be collected within each grid were determined using the Multi-Agency Radiation Survey and Site Investigation Manual (MARSSIM). A total of 68 samples were collected: AUM 32 – 01 through 25, AUM 32– 26 through– 49 (Transfer Area), and AUM 33 – 01 through 16 and AUM 33 WP - 01 through 03.

AUM 32: The sample results (samples AUM 32 - 01 through -25) and co-located 1-minute gamma radiation activity measurements from the AUM 32 mine area are presented in Table 4-2. Ra-226 concentrations in surface soil at the mine area ranged from 1.19 pCi/g to 37.3 pCi/g. Ra-226 concentrations detected down to 4 feet bgs in subsurface soil ranged from 0.787 pCi/g to 112 pCi/g. The soil depths of Ra-226 concentrations exceeding the action level are shown in Figure 4-1. Soil around the open shaft in the mine area contained Ra-226 concentrations above the action level down to depths of 2 to 3 feet bgs. The remainder of the mine area showed Ra-226 concentrations above the action level in surface soil and down to depths of 1 to 2 feet bgs except for AUM-32-04 which slightly exceeded the action level at 3 feet bgs.

AUM 32 Transfer Area: The sample results (samples AUM 32 - 26 through -49) and co-located 1-minute gamma radiation activity measurements from the AUM 32 Transfer Area are presented in Table 4-2. Ra-226 concentrations in surface soil ranged from 0.923 pCi/g to 300 pCi/g. Ra-226 concentrations detected down to 3 feet bgs in subsurface soil ranged from 0.740 pCi/g to 94.8 pCi/g. The soil depths of Ra-226 concentrations exceeding the action level are shown in Figure 4-2. Soil in the area with gamma radiation activity of above 1 million cpm during the survey contained Ra-226 concentrations of 237 pCi/g to 300 pCi/g in surface soil as detected in sampling locations AUM32 -27, -28, and -29. Ra-226 concentrations in sampling locations AUM32 -27 and -28, were above the action level down to 1 foot bgs. AUM32 -29 had elevated levels of Ra-226 up to 3 feet bgs. AUM32 -49 located between the mine and transfer area contained 108 pCi/g of Ra-226 in surface soil and concentrations exceeding the action level down to 2 feet bgs where refusal was met using a hand auger. Except for these four sampling locations, elevated levels of Ra-226 were limited to surface soil (0 to 2 inches bgs). The southern portion of the AUM 32 Transfer Area was bounded by Ra-226 concentrations below the action level.

## 2. Current Activities

### 2.1 Operations Section

#### 2.1.1 Narrative

The EPA Emergency Response Section is conducting a CERCLA removal action of uranium mine waste from AUM Section 32 located in the Casamero Lake Chapter of the Navajo nation. EPA is removing the waste from AUM 32 former transfer area and moving it to consolidated stockpile located within AUM 32. The waste at AUM 32 will be excavated and consolidated into one stockpile. This stockpile will then be stabilized with soil tackifier and fenced.

#### 2.1.2 Response Actions to Date - 11.11.2012 - 11.19.2012

During this operational period – EPA, START and ERRS completed: excavations in AUM32-RA-08 and restoration throughout the site.

#### Areas completed:

**All (AUM32-RA-17 was sealed using soil tackifier)**

All areas have been fully excavated and the temporary Stockpile has been completed. Also, during this phase, the Stockpile has been shaped and compacted. At least 2 layers of soil tackifier has been applied to the Stockpile and a storm water runoff catch basin has been installed around the Stockpile. A sediment basin has also been installed, which collects water from the catch basin and settles out any loose sediments.

For additional information, please view photos in the photo directory of the OSC website

## EPA

- Ensured excavations and remediation have been completed

## START

- Under EPA direction, START, using VIPER, conducted a confirmation screening of all excavation areas.
- Air monitoring - Depending on wind direction, START deploys up to four F and J high volume air samplers and one particulate monitor each day to ensure dust suppression for any fugitive air emissions. All sampling results to date have been below the Derived Air Concentration (DAC) for workers safety. Air monitoring and sampling concluded 11/13/2012
- Continues to process GIS operational maps and produce and maintain the process metrics based on GPSing excavated areas.

## ERRS

- Under EPA Direction, ERRS has excavated approximately 29,969 cubic yards
- ERRS has finished site restoration. Following the ERT site regrading and restoration plan.
- ERRS, with assistance from EPA and START, used surveying equipment to determine grade / slope for construction of the drainage, sediment basin and water weirs.
- ERRS installed up to 7 water weirs constructed from either soil or rock, all located in the transfer area. These water weirs will reduce erosion due to water runoff and promote vegetative regrowth in area where sediments and water are collected

ERRS also completed:

1. Maintain and improve site access
2. Maintain and improve roads for site operations (Haul truck routes)
3. Hauling water from town of Milan for site operations and to maintain site infrastructure
4. Ensure dust suppression during the excavation, transport and stockpile of the contaminated soils
5. Repositioned cattle guard at entrance to the site property

Operational maps are located: [AUM 32 OSC Website](#)

Also view [AUM 32 geo-viewer](#) for a dynamic operational view of all site activities

### 2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

N/A

### 2.1.4 Progress Metric

| Date   | Running totals of excavated soils (cuyards) | Running totals excavated area (sq feet) | Daily soils excavated (cuyards) | Total volume to be excavated (cuyards) | Total area to be excavated (sq feet) | % Complete Volume | % Complete Area |
|--------|---------------------------------------------|-----------------------------------------|---------------------------------|----------------------------------------|--------------------------------------|-------------------|-----------------|
| 17-Oct | 1,441                                       | 17,441                                  |                                 | 29,969                                 | 569,872                              | 4.81              | 3.06            |
| 18-Oct | 2,179                                       | 31,021                                  | 738                             | 29,969                                 | 569,872                              | 7.27              | 5.44            |
| 19-Oct | 3,143                                       | 42,032                                  | 965                             | 29,969                                 | 569,872                              | 10.49             | 7.38            |
| 20-Oct | 4,405                                       | 56,025                                  | 1,262                           | 29,969                                 | 569,872                              | 14.70             | 9.83            |
| 22-Oct | 6,196                                       | 74,173                                  | 1,791                           | 29,969                                 | 569,872                              | 20.68             | 13.02           |
| 23-Oct | 7,470                                       | 85,970                                  | 1,274                           | 29,969                                 | 569,872                              | 24.93             | 15.09           |
| 24-Oct | 8,721                                       | 99,786                                  | 1,251                           | 29,969                                 | 569,872                              | 29.10             | 17.51           |
| 25-Oct | 10,467                                      | 117,062                                 | 1,746                           | 29,969                                 | 569,872                              | 34.93             | 20.54           |
| 26-Oct | 11,682                                      | 142,414                                 | 1,214                           | 29,969                                 | 569,872                              | 38.98             | 24.99           |
| 27-Oct | 12,705                                      | 165,589                                 | 1,024                           | 29,969                                 | 569,872                              | 42.39             | 29.06           |
| 29-Oct | 14,163                                      | 190,266                                 | 1,458                           | 29,969                                 | 569,872                              | 47.26             | 33.39           |
| 30-Oct | 16,040                                      | 224,752                                 | 1,877                           | 29,969                                 | 569,872                              | 53.52             | 39.44           |
| 31-Oct | 17,339                                      | 252,047                                 | 1,299                           | 29,969                                 | 569,872                              | 57.86             | 44.23           |
| 1-Nov  | 19,535                                      | 295,908                                 | 2,196                           | 29,969                                 | 569,872                              | 65.18             | 51.93           |
| 2-Nov  | 21,410                                      | 324,397                                 | 1,875                           | 29,969                                 | 569,872                              | 71.44             | 56.92           |
| 3-Nov  | 22,351                                      | 349,790                                 | 940                             | 29,969                                 | 569,872                              | 74.58             | 61.38           |
| 5-Nov  | 23,481                                      | 379,538                                 | 1,130                           | 29,969                                 | 569,872                              | 78.35             | 66.60           |
| 6-Nov  | 24,432                                      | 415,114                                 | 951                             | 29,969                                 | 569,872                              | 81.52             | 72.84           |
| 7-Nov  | 25,459                                      | 446,505                                 | 1,027                           | 29,969                                 | 569,872                              | 84.95             | 78.35           |
| 8-Nov  | 26,918                                      | 487,489                                 | 1,459                           | 29,969                                 | 569,872                              | 89.82             | 85.54           |
| 9-Nov  | 28,100                                      | 519,418                                 | 1,183                           | 29,969                                 | 569,872                              | 93.76             | 91.15           |
| 10-Nov | 28,100                                      | 519,418                                 | 0                               | 29,969                                 | 569,872                              | 93.76             | 91.15           |
| 12-Nov | 29,222                                      | 549,690                                 | 1,121                           | 29,969                                 | 569,872                              | 97.51             | 96.46           |
| 13-Nov | 29,969                                      | 569,872                                 | 1,869                           | 29,969                                 | 569,872                              | 100.00            | 100.00          |

## 2.2 Planning Section

### 2.2.1 Anticipated Activities

- RFP for fence
- Mobilization to site in early winter of 2013 for installation of fence and signs
- Finalize removal activity report (OSC Report)
- Attend Chapter house general meeting in early winter 2013
- Visit site in Spring and summer of 2013 to inspect Stockpile and storm water drainage system

On 12/03/2012 -

EPA working with Indian Health Service at the Casamero Lake Chapter House will provide Health screenings from 0900 - 1600.

An information session will also take place - Topics:

Uranium 101

Traditional Navajo Perspectives on Uranium

RESEP Program for Miners and Millers

For additional information, please visit:

[Additional information](#)

## 2.2.2 Issues

## 2.3 Logistics Section

Site has been demobilized

## 2.4 Finance Section

### 2.4.1 Narrative

Special account funding. There is one START TDD and one ERRS DO

### Estimated Costs \*

|                           | Budgeted              | Total To Date       | Remaining             | % Remaining   |
|---------------------------|-----------------------|---------------------|-----------------------|---------------|
| <b>Extramural Costs</b>   |                       |                     |                       |               |
| ERRS - Cleanup Contractor | \$1,500,000.00        | \$630,691.00        | \$869,309.00          | 57.95%        |
| TAT/START                 | \$207,800.00          | \$176,420.00        | \$31,380.00           | 15.10%        |
| REAC                      | \$50,000.00           | \$23,000.00         | \$27,000.00           | 54.00%        |
| <b>Intramural Costs</b>   |                       |                     |                       |               |
| USEPA - Direct            | \$60,000.00           | \$45,800.00         | \$14,200.00           | 23.67%        |
| USEPA - InDirect          | \$766,504.00          | \$0.00              | \$766,504.00          | 100.00%       |
|                           |                       |                     |                       |               |
| <b>Total Site Costs</b>   | <b>\$2,584,304.00</b> | <b>\$875,911.00</b> | <b>\$1,708,393.00</b> | <b>66.11%</b> |

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

## 2.5 Other Command Staff

### 2.5.1 Safety Officer

Site has been demobilized

### 2.5.2 Liaison Officer

OSC Nattis

OSC Nattis will continue to coordinate with locals, the Casemero Lake Chapter, Residents, NNEPA and USEPA

## 3. Participating Entities

NNEPA

## 4. Personnel On Site

Site has been demobilized

## 5. Definition of Terms

CERCLA: Comprehensive Environmental Response Compensation and Liability Act of 1980

DO: Delivery Order

EPA: United States Environmental Protection Agency

ERRS: Emergency and Rapid Removal Services contractor (EQM, Inc.)

µg/hr: Micrograms per hour

µR/hr: Microrentgen per hour

NNEPA: Navajo Nation Environmental Protection Agency

OSC: On-Scene Coordinator

START: Superfund Technical Assessment and Response Team contractor (Ecology and Environment, Inc.)

TDD: Technical Direction Document

AUM: Abandon Uranium Mine

AUM 32: Abandon Uranium Mine Section 32

**6. Additional sources of information**

No information available at this time.

**7. Situational Reference Materials**

No information available at this time.

POLREP #6 Last Updated 11/21/2012