

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

Date: Saturday, March 26, 2005

From: JJ Justice

To: David Chung, U.S. EPA William Messenger, U.S. EPA ERB Nola Hicks, U.S. EPA Afif Marouf, U.S. EPA H&S Stuart Hill, U.S. EPA OPA Tracy Johnson, U.S. EPA ERB John Maritote, U.S. EPA ERB Jeanette Noechel, MDEQ Joe Walczak, MDEQ Jay Kennelly, City of Hamtramck	Linda Nachowicz, U.S. EPA Jason El-Zein, U.S. EPA ERB RS1 Arlene Lilly, U.S. EPA Mick Hans, U.S. EPA OPA Steve Ostrodka, U.S. EPA Dave Novak, U.S. EPA CIC Larry AuBuchon, MDEQ Brendan Boyle, MDCH Duty Office, NRC
---	--

Subject: MIF On-going Removal Action - Polrep 10
Michigan Industrial Finishes
9045 Vincent, Hamtramck, MI
Latitude: 42.3956000
Longitude: -83.0425000

POLREP No.: 10	Site #: B58W
Reporting Period: 3/21/05 to 3/26/05	D.O. #: 0020
Start Date: 12/7/2004	Response Authority: CERCLA
Mob Date: 12/6/2004	Response Type: Time-Critical
Demob Date:	NPL Status: Non NPL
Completion Date:	Incident Category: Removal Action
CERCLIS ID #: MIN000509131	Contract # 68-S5-03-01
RCRIS ID #:	

Site Description

1. Site Location

See Initial Polrep.

2. Description of Threat

See Initial Polrep.

Current Activities

1. Current Situation

U.S. EPA contractors continue to inventory, stage, sample and haz-cat drums. Small containers continue to be consolidated and lab packed for disposal and drums and vats continue to be rinsed prior to disposal. Vats and aboveground storage tanks (ASTs) and associated piping are being inspected and drained of all materials. This reporting period, a total of 86 drums and 9,233 gallons of waste paint and flammable liquids were sent off site for disposal at Petro-Chem Processing, Inc.

Progress to date:

Drums inventoried - 3334

Drums sampled - 3234

Drums hazcatted - 3155

Small container collection/lab-packed - 5166

Vats/Totes/Tanks inventoried/sampled - 27

Vats/Totes/Tanks hazcatted - 24

2. Removal Activities to Date

During the week of March 21 to March 26, 2005, EPA, ERRS and START continued inventorying and sampling of drums in both the Warehouse and Manufacturing Buildings. ERRS continued staging, haz-cattng and consolidating drums of material for disposal. Small containers continued to be consolidated and lap packed into 85 gallon drums for disposal. Empty drums and vats were rinsed in preparation for disposal. Three ATs and one ball mill tumbler were sampled and then drained generating 29 drums of material. A total of 82 drums and 8,931 gallons of flammable paint related wastes were transported to Petro-Chem Processing for disposal.

Planned Removal Actions

- Inventory, stage, sample, hazcat and dispose of all 55-gallon drums and small containers.
- Sample, drain, rinse and render unusable all AST's, tanks, vats, totes and process vessels.
- Rinse and dispose of all empty drums.
- Excavate contaminated soils.
- Transport all wastes off site to a CERCLA compliant facility.

Next Steps

- Continue to rinse and dispose of all empty drums.
- Continue sampling and profiling of consolidated drums.
- Consolidate all small containers.
- Lab pack all materials from laboratory.
- Collect soil samples from suspected impacted areas.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$2,199,300.00	\$626,000.00	\$1,573,300.00	71.54%
RST/START	\$80,940.00	\$64,000.00	\$16,940.00	20.93%
Intramural Costs				
Total Site Costs	\$2,280,240.00	\$690,000.00	\$1,590,240.00	69.74%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

RCRA empty drums for crushing and disposal, Maxi-Container - 1251 drums

Waste Paint Related Material, 3, UN1263, PGII (Methyl Ethyl Ketone, Xylene), Flammable Paint Sludges (D001, D008, D035, F003, F005), for fuel blending, Petro-Chem Processing - 234 drums

Waste Paint Related Material, 3, UN1263, PGII (Xylene, petroleum distillates), Flammable Paint Sludges (D001, F003, F005), for fuel blending, Petro-Chem Processing - 601 drums

Waste Flammable Liquids, N.O.S., 3, UN1993, PGII, RQ (D001), (F003, F005), (Xylene, Petroleum Distillates), for fuel blending, Petro-Chem Processing - 13,818 gallons

Waste Flammable Liquids, N.O.S., 3, UN1993, PGII, RQ (D001), (D006, D008, F003, F005), (Xylene, Toluene), for fuel blending, Petro-Chem Processing - 8,896 gallons

Waste Paint Related Materials, 3, UN1263, PGII RQ(D001), (D001, D008), (Xylene, Toluene), for fuel blending, Petro-Chem Processing - 3,000 gallons

Waste Stream	Quantity	Manifest #	Disposal Facility
Waste Paint Related Material, 3, UN1263, PGII, (Methyl Ethyl Ketone, Xylene)	86 drums	00010	Petro-Chem Processing

Waste Flammable Liquids, N.O.S., 3, UN1993, PGII RQ(D001), (Xylene, Toluene)	4,600 gallons	50000	Petro-Chem Processing
Waste Flammable Liquids, N.O.S., 3, UN1993, PGII, RQ(D001), (Xylene, Petroleum Distillates)	4,633 gallons	60000	Petro-Chem Processing

response.epa.gov/mif

POLREP #10 Last Updated 3/29/2005