

United States Environmental Protection Agency
Region V
POLLUTION REPORT

Date: Saturday, August 20, 2005

From: Sonia R. Vega

To: David Chung, USEPA
Afif Marouf, USEPA
Carol Ropski, USEPA
Jim VonHaden, National Park Service
John Goebel, USCG
Molly Shodeen, MN DNR
Dave Jaeger, Hennepin County
Lori Olson, City of Minneapolis

Thomas Krueger, USEPA
Rosauro DelRosario, USEPA
Cheryl Allen, U.S. EPA
Kevin Baumgard, USACoE
Steve Lee, MPCA
Rita Messing, MN Department of Health
Judd Rietkerk, Minneapolis Park Board
Randi Kouri, Mississippi Corridor
Neighborhood Coalition

Tim Kremer, Bottineau Neighborhood Group
John Maritote, US EPA
Robert Marriam, WR Grace

Subject: Clean Up at Gluek Park Continues
Western Mineral Products - Gluek Park
1926 Marshall Street NE, Minneapolis, MN
Latitude: 45.0072000
Longitude: -93.2714000

POLREP No.:	41	Site #:	B5P2
Reporting Period:		D.O. #:	0010
Start Date:	6/13/2005	Response Authority:	CERCLA
Mob Date:	6/6/2005	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	MNN 000508 056	Contract #	68-S5-03-01
RCRIS ID #:			

Site Description

Please refer to PolRep 38 or 39 for details.

Current Activities

During this reporting period, the following tasks were completed: Grid numbers 9,20,21,30 and 31 were excavated. As of the time of this report, restoration is completed on grid numbers 9, 20, and 21, and in progress on grid numbers 30 and 31. Please refer to the Documents Section for an updated site grid map.

Also, during this reporting period approximately 2024 tons of contaminated soil were loaded and disposed of off-site.

On 6 August 2005, Sterling Systems completed the removal of the picnic tables, benches, walkways and the concrete pad, as requested by the Minneapolis Park Board. Only those that did not interfere with EPA's work were removed.

Planned Removal Actions

Continue clearing the river bank for the rip-rap placement. Continue excavation of contaminated soils. The next grids to be excavated will be number 5, 6 and 17.

Next Steps

The placement of rip-rap on the Mississippi River bank is schedule to begin on September 12. This work will perform from a barge on the River. The company, Lametti and Sons, estimates it will take 2 weeks to complete this task.

Key Issues

None.

Disposition of Wastes

Waste Stream	Quantity	Manifest #	Disposal Facility
Asbestos Contaminated Soils	Approximately 2024 tons.	Manifest Number 42 to 91	Onyx FCR Landfill, Buffalo, MN.

response.epa.gov/western-mineral-products