

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

Date: Monday, June 2, 2008

From: Jon Gulch

To:	David Chung, U.S. EPA	Jason El-Zein, U.S. EPA
	Linda Nachowicz, U.S. EPA	Mark Durno, U.S. EPA
	Joanna Glowacki, U.S. EPA	Sally Jansen, U.S. EPA
	Jeff Kelley, U.S. EPA	Afif Marouf, U.S. EPA
	William Messenger, U.S. EPA	Virginia Narsete, EPA, ERB-CIC
	Mick Hans, U.S. EPA	Duty Officer, USCG
	Colleen Weaver, Ohio EPA	Kevin Clouse, Ohio EPA
	Scott Shane, Ohio EPA	Timothy Murphy, City of Toledo

Subject: Continuation of Removal Action
Electric Refining
1313 Clinton Avenue, Toledo, OH
Latitude: 41.6533000
Longitude: -83.5842000

POLREP No.:	2	Site #:	B5MG
Reporting Period:	May 19-23, 2008	D.O. #:	0047
Start Date:	5/12/2008	Response Authority:	CERCLA
Mob Date:	5/12/2008	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	OHN000510245	Contract #	68-S5-03-01
RCRIS ID #:			

Site Description

See POLREP #1 for a full Site Description.

Current Activities

On May 19, 2008, drum samples were collected for hazardous categorization (HazCAT) analysis.

On May 20, 2008, waste drums were overpacked, HazCAT continued, and drum samples were collected for disposal. Soil sample results were received and all analytes were below Region IX Preliminary Remediation Goals except for arsenic. Arsenic was below the Ohio Environmental Protection Agency's Voluntary Action Program level for commercial/industrial single chemical soil of 80 mg/kg. All soil analytical results will be given to the Ohio EPA and City of Toledo upon completion of the Removal Action.

On May 21, 2008, ERRS began preparing for demobilization. Drum samples were picked up by Microbac Laboratory, Inc.'s courier from Merrillville, Indiana. The building was secured and drums were safely staged awaiting disposal.

Planned Removal Actions

- Disposal of Waste
- Demobilize

Next Steps

- Disposal of Waste
- Demobilize

Key Issues

None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$65,000.00	\$39,500.00	\$25,500.00	39.23%
RST/START	\$18,000.00	\$5,400.00	\$12,600.00	70.00%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$5,000.00	\$1,000.00	\$4,000.00	80.00%
Total Site Costs	\$88,000.00	\$45,900.00	\$42,100.00	47.84%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

20 cubic yard roll off of general debris removed from site on 5/21/08.

response.epa.gov/ElectricRefining

POLREP #2 Last Updated 6/2/2008