

**United States Environmental Protection Agency
Region I
POLLUTION REPORT**

Date: Thursday, July 31, 2008

From: Ted Bazenas

Subject: Excavation Begins on Private Properties
Providence Barrel
17 Oak Street, Smithfield, RI

POLREP No.:	4	Site #:	01EO
Reporting Period:	7/10 thru 8/01/08	D.O. #:	0077
Start Date:	4/21/2008	Response Authority:	CERCLA
Mob Date:	4/1/2008	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	RID075699546	Contract #	68-W-03-037
RCRIS ID #:	NA		

Site Description

See previous POLREP for site description information

Current Activities

An Action Memo Addendum was signed on June 04, 2008 to expand the scope of work to include abutting properties. As the investigation proceeds, additional private properties may be included in the cleanup. RIDEM supports these decisions.

As of July 10, 2008, the excavation at the 18-20 Esmond Street Property has been completed. Soil is staged on-site. Additional site preparation for residential excavations is underway.

Transportation and disposal of contaminated soil began on July 15, 2008. Soil is being transported over the road to ESMI in Laconia, New Hampshire.

On July 14, 2008, the Public Availability Sessions were held at the East Smithfield Public Library. EPA, RIDEM and ATSDR represented the federal and state agencies involved in the cleanup. Owners of six of the impacted properties attended the sessions and were given copies of the data results for their properties. EPA and RIDEM discussed our evaluation of the data; ATSDR provided environmental health perspectives. Residents were generally receptive to the plans for cleanup, but did have concerns about noise during excavation and the extent of restoration that would be performed. Other residents will be contacted by mail.

On July 29, 2008, excavation began on residential properties.

Planned Removal Actions

Excavation of residential properties will continue through August, 2008. Restoration and revegetation will occur in late September, 2008.

Next Steps

Continue transportation and disposal of contaminated soils. Complete property survey of boundaries of residential properties.

Key Issues

Communications with the community and local government have been constant and successful in keeping all parties informed of the plans and progress at the site.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				

ERRS - Cleanup Contractor	\$900,000.00	\$450,000.00	\$450,000.00	50.00%
RST/START	\$235,000.00	\$85,000.00	\$150,000.00	63.83%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$200,000.00	\$40,000.00	\$160,000.00	80.00%
Total Site Costs	\$1,335,000.00	\$575,000.00	\$760,000.00	56.93%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/providencebarrel

POLREP #4 Last Updated 8/5/2008