

United States Environmental Protection Agency
Region I
POLLUTION REPORT

Date: Tuesday, December 16, 2008

From: Melanie Morash

Subject: Final POLREP

Birch Swamp Road Site
Birch Swamp Road, Warren, RI
Latitude: 41.7453000
Longitude: -71.2586000

POLREP No.:	4	Site #:	01ER
Reporting Period:		D.O. #:	85
Start Date:	8/5/2008	Response Authority:	CERCLA
Mob Date:	8/5/2008	Response Type:	Time-Critical
Demob Date:	12/15/2008	NPL Status:	Non NPL
Completion Date:	12/15/2008	Incident Category:	Removal Action
CERCLIS ID #:	RIN000105871	Contract #	68-W-03-037
RCRIS ID #:			

Site Description

The one acre Birch Swamp Road Site (the Site) is located in Warren, Rhode Island, off of an unnamed, unpaved access road that runs east-to-west, intersecting Birch Swamp Road to the west.

EPA conducted environmental investigations at the Site in July 2007, April and August 2008. Sampling results indicated elevated levels of heavy metals (including lead) and polychlorinated biphenyls (PCBs) to be present in surface soils at the Site, exceeding the Rhode Island Department of Environmental Management's (RIDEM) most stringent residential cleanup criteria. For additional information on the Site background please refer to "POLREP #1 – Initiation of Action."

This recently completed EPA fund-lead cleanup addressed the lead- and PCB-contaminated surface soils on the property.

Current Activities

Excavation work began during the first week of September 2008 and was completed on Tuesday, November 25, 2008, with contaminated soils being stockpiled in a staging area located within the foundation footprint.

The contaminated areas within and outside of the foundation were divided into grids approximately 25 ft x 25 ft square. Each grid was excavated down to 6 or 12 inches below ground surface (bgs), depending on the initial sampling results, and subsequently sampled along the floor and perimeter sidewalls. Additional rounds of excavations and sampling were performed for grids that did not meet the cleanup criteria, up to a maximum of 3 feet bgs. Contaminated grids along the roadway immediately to the south of the foundation were excavated down to 2 feet bgs, due to encountering groundwater.

The final loads of contaminated soil were shipped off-site on Tuesday, December 2, 2008. A total of 57 tractor trailer loads of soil were shipped off-site to EPA-approved treatment and disposal facilities. Twenty-three (23) of the loads comprised 543.01 tons of lead- and PCB-contaminated soils (PCBs greater than 50 parts per million [ppm]). The other 34 loads comprised approximately 1,200 tons of lead- and PCB-contaminated soils (PCBs less than 50 ppm).

In addition to the air monitoring performed throughout the cleanup, sampling for lead and PCBs was also conducted on the roadbed material being left in place (from improvements to the unpaved haul road necessary to support the heavy traffic during the cleanup) to verify that the transportation plan worked to prevent contamination from migrating off-site. All samples collected showed lead levels less than 50 ppm and PCB levels less than 1 ppm (the site residential action levels were 150 ppm for Lead and 10 ppm for PCBs).

Planned Removal Actions

The current removal action has been completed. All excavated areas were backfilled with clean fill materials, with the exception of one grid in a wetland area which will be allowed to restore naturally.

All heavy equipment, personnel, and supplies were demobilized from the site on Friday, December 12, 2008 and Monday, December 15, 2008. A final site walk was also conducted on December 15, 2008 with EPA and the property owners.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor - SHAW	\$600,000.00	\$535,000.00	\$65,000.00	10.83%
START - Superfund Tech. Asst. Contractor - Weston	\$133,910.00	\$107,580.33	\$26,329.67	19.66%
Contingency	\$18,490.00	\$0.00	\$18,490.00	100.00%
ESAT - Environmental Services Contractor - TECHLAW	\$12,717.60	\$12,717.60	\$0.00	0.00%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$35,899.40	\$35,899.40	\$0.00	0.00%
USEPA - InDirect	\$83,761.51	\$83,761.51	\$0.00	0.00%
Total Site Costs				
	\$884,778.51	\$774,958.84	\$109,819.67	12.41%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

Waste Stream	Quantity	Manifest #	Disposal Facility
Lead- and PCB-contaminated soils (PCBs greater than 50 ppm)	543.01 tons	0034328-51 -> 0034328-62, 0034328-69 -> 0034328-79	Clean Earth of North Jersey, Inc. facility in Kearny, New Jersey
Lead- and PCB-contaminated soils (PCBs less than 50 ppm)	1,200 tons	Birch-ESMINH-001 -> Birch-ESMINH-034	Environmental Soil Management, Inc. (ESMI) facility in Loudon, New Hampshire

response.epa.gov/birchswamp

POLREP #4 Last Updated 12/16/2008