

WGE Fairplay, SC- Fairplay

Progress Notes

Date: March 22, 2011

1. Decontamination of excavator. Checked readings with XRF analyzer, bucket readings below 400 ppm, Tracks and operator area still reading high. Started building a containment in order to use a pressure washer to get all dirt out of tracks. We will finish the containment on Wednesday 3-23-2011. Once containment is complete we will begin pressure washing.
2. All solid waste, PPE (suits, gloves, and rags) disposed of in a contractor trash bag sealed with tape and lead hazard sticker placed on bag. Liquid vacuumed and disposed of in 55 gallon DOT approved drums.
3. Waste generated was, lead, Tyvek suites and gloves, rags, lead contaminated soil, and water simple green and vinegar.
4. Completed approximately 30% of of containment, will continue to build containment tomorrow.
5. Crew size was one supervisor and one worker.

Report Submitted By: Scott Shaw (Safety Coordinator)

[welchgroupsafety@gmail.com](mailto:welchgroupsafety@gmail.com)

Welch Group Environmental

118 White Oak Road

Belton, SC 29627

864-446-0405