



Stantec Consulting Services Inc.
8770 Guion Road, Suite B
Indianapolis IN 46268
Tel: (317) 876-8375
Fax: (317) 876-8382

March 16, 2015

Mr. Paul Atkociunas, OSC
U.S. Environmental Protection Agency, Region 5
Emergency Response Branch, Response Section # 4
77 West Jackson Blvd. (SE-5J)
Chicago, Illinois 60604

RE: Monthly Progress Report
February 15, 2015 to March 14, 2015
BP Products North America Incorporated
Site # 215 - Indianapolis Terminal
2500 North Tibbs Avenue
Indianapolis, Marion County, Indiana 46222
Stantec Project No.: 182612296

Dear Mr. Atkociunas:

This monthly progress report has been prepared by Stantec Consulting Services Inc. (Stantec) on behalf of BP Products North America, Inc. (BP). The progress report has been prepared in compliance with paragraph V.39 of the Administrative Order (the Order).

1. The February 2015 monthly progress report was submitted to Mr. Paul Atkociunas, On-Scene Coordinator (OSC) for the United States Environmental Protection Agency (U.S. EPA), via e-mail on February 16, 2015.
2. Progress Made This Reporting Period:
 - Continued maintenance on the groundwater extraction and treatment system (GWET) until it was shut down on March 4, 2015 for U.S. EPA approved upgrades;
 - Monthly Little Eagle Creek surface water sampling was not conducted in February due to frozen conditions. Two separate attempts were made to sample the creek on February 18 and 24, 2015, but were unsuccessful;
 - Conducted the monthly manual light non-aqueous phase liquid (LNAPL) recovery on February 25, 2015; and
 - Continued system upgrades including the completion of the following:
 - De-energized and removed eight electrical pumps;
 - Installed new pneumatic pumps and air lines;
 - De-energized control panel and breaker box;
 - Installed new control panel;
 - Installed new equipment inside enclosure;
 - Plumbed transfer pump to new bag filter vessels;
 - Wired compressor;
 - Installed new compressed air manifold; and
 - Plumbed air lines from compressor to air manifold.



Mr. Paul Atkociunas, OSC
U.S. Environmental Protection Agency, Region 5
March 16, 2015
Page 2 of 2

Difficulties Encountered and Corrective Actions Taken:

The system up time was 100% from February 15 to March 4, 2015. As previously discussed, the system was shut down on March 4, 2015 to facilitate upgrades. We are planning to restart the system the week of March 16, 2015.

3. Anticipated Activities:

- a. Continue to provide oversight and documentation support to the OSC;
- b. Perform the Little Eagle Creek monthly surface water sampling event, weather permitting;
- c. Complete GWET system upgrades;
- d. Continue monthly LNAPL recovery and resume operation and maintenance (O&M) of the GWET; and
- e. Conduct the 1st quarter 2015 groundwater monitoring event.

4. Deliverables:


Deliverable	Date Due	Date Delivered
Monthly Progress Report - February	2/16/2015	2/16/2015
Little Eagle Creek Surface Water Sampling Report - January	3/15/2015	3/3/2015

If you have any questions or require additional information please contact Bruno Mancini of BP at (216) 271-8852, or John McInnes of Stantec at (317) 876 8375, extension 226.


Sincerely,

STANTEC CONSULTING SERVICES, INC.


Prepared by:


Kyle Amberger, LPG
Project Geologist

Reviewed by:


James M. Kerr, Jr., LPG
U.S. ES Quality Lead

Approved by:


John W. McInnes, LPG
Managing Principal Geologist

cc: Bruno Mancini, BP