



Stantec Consulting Services Inc.
8770 Guion Road, Suite B
Indianapolis IN 46268
Tel: (317) 876-8375
Fax: (317) 876-8382

April 15, 2015

Mr. Paul Atkociunas, OSC
U.S. Environmental Protection Agency, Region 5
Emergency Response Branch, Response Section # 4
77 West Jackson Blvd. (SE-5J)
Chicago, Illinois 60604

RE: Monthly Progress Report
March 15, 2015 to April 14, 2015
BP Products North America Incorporated
Site # 215 - Indianapolis Terminal
2500 North Tibbs Avenue
Indianapolis, Marion County, Indiana 46222
Stantec Project No.: 182612296

Dear Mr. Atkociunas:

This monthly progress report has been prepared by Stantec Consulting Services Inc. (Stantec) on behalf of BP Products North America, Inc. (BP). The progress report has been prepared in compliance with paragraph V.39 of the Administrative Order (the Order).

1. The March 2015 monthly progress report was submitted to Mr. Paul Atkociunas, On-Scene Coordinator (OSC) for the United States Environmental Protection Agency (U.S. EPA), via e-mail on March 16, 2015.
2. Progress Made This Reporting Period:
 - Completed system upgrades for the groundwater extraction and treatment system (GWET) on March 30, 2015.
 - Started upgraded system and initiated verification of all process safety devices (PSDs) on March 31, 2015.
 - Completed verification of PSDs allowing the system to operate continuously on April 2, 2015.
 - Began routine maintenance on upgraded GWET system on April 3, 2015.
 - Monthly Little Eagle Creek (LEC) surface water sampling was not conducted in March due to the system being shut down for upgrades. During a phone conversation on March 23, 2015 the U.S. EPA agreed to postpone sampling until system was operation and aquifer was at steady state.

Difficulties Encountered and Corrective Actions Taken:

The system was shut down to complete U.S.EPA approved upgrades from March 4 to March 30, 2015. After startup of the upgraded system, up time was 100% from April 2 to April 14, 2015.



Mr. Paul Atkociunas, OSC
U.S. Environmental Protection Agency, Region 5
April 15, 2015
Page 2 of 2

During startup of the system, standard troubleshooting and commissioning activities were completed. The troubleshooting identified a number of minor electrical, programming, and plumbing issues that were all corrected or repaired during the troubleshooting process. Protective safety device and function testing conducted prior to startup confirmed safe and reliable operation of the system.

3. Anticipated Activities:

- a. Continue to provide oversight and documentation support to the OSC;
- b. Perform the Little Eagle Creek monthly surface water sampling event, weather permitting;
- c. Troubleshoot and optimize operation of the upgraded GWET system;
- d. Confirm the groundwater capture zone following startup of the upgraded GWET system;
- e. Evaluate and revise the groundwater monitoring schedule; and
- f. Continue monthly LNAPL recovery and operation and maintenance (O&M) of the GWET.

4. Deliverables:


Deliverable	Date Due	Date Delivered
Monthly Progress Report - March	3/16/2015	3/16/2015

If you have any questions or require additional information please contact Bruno Mancini of BP at (216) 271-8852, or John McInnes of Stantec at (317) 876 8375, extension 226.


Sincerely,

STANTEC CONSULTING SERVICES, INC.


Prepared by:


Kyle Amberger, LPG
Project Geologist

Reviewed by:


James M. Kerr, Jr., LPG
U.S. ES Discipline Lead

Approved by:


John W. McInnes, LPG
Managing Principal Geologist

cc: Bruno Mancini, BP