



**Ward Property Flow Line Spill
Situation Report
Salyersville, Magoffin County, Kentucky
Friday, April 22, 2016**

Organizations on site:

EPA (1 OSC)

KY DEP (1)

Tetra Tech (1 START)

CMC (1 RM)

Eco-Tech (1 RM; 2 operators; 1 truck driver/environmental tech; 4 environmental techs; 8 truck drivers)

Clean-up equipment and personnel on site:

13 people (CMC – 1 RM; Eco-Tech – 1 RM, 2 operators; 1 truck driver/environmental tech, 8 environmental techs; 4 truck drivers)

2 excavators (Eco-Tech)

1 skid steer (Eco-Tech)

1 off-road dump truck (Eco-Tech)

8 dump trucks (Eco-Tech)

1 vacuum body/truck (Eco-Tech)

1 pneumatic pump (Eco-Tech)

Absorbent Pad and Boom (Eco-Tech)

Safety fencing (Eco-Tech)

Hand tools (Eco-Tech)

2 Response Trucks (Eco-Tech)

1 Response Trailer (Eco-Tech)

1-20 cubic yard Roll off Box (Eco-Tech)

1-30 cubic yard Roll off Box (Eco-Tech)



**Ward Property Flow Line Spill
Situation Report
Salyersville, Magoffin County, Kentucky
Friday, April 22, 2016**

Operational Summary

During this operational period the crews focused on containment and recovery of oil from the existing collection points and disposal of impacted materials.

Crews performed maintenance activities in the stream area by placing absorbent pads in areas of visual contamination and replacing boom when necessary. Impacted materials were transported to the staging area for transportation and off-site disposal.

Six-17 cubic yard loads of soil impacted by crude oil were pre-loaded into tri-axle dump trucks during the last operational period; off-site disposal was completed during this operational period. The impacted material was disposed as non-hazardous solid waste, under a Kentucky exemption for virgin crude oil-impacted material. KY DEP confirmed that the impacted materials on-site meet the requirements to fall under the exemption. The soil/materials were transported to Pikeville, Pike County, Kentucky, and disposed at Pike County Landfill.

Eight-17 cubic yard dump trucks mobilized to the staging area. Crews lined and secured the dump trucks with poly sheeting. All eight dump trucks were loaded with impacted material from the stockpile in the staging area. The impacted material was transported to Pike County Landfill and disposed as described above.

Crews began demobilization of equipment; no on-site work will be completed over the weekend (April 23 and 24, 2016). Impacted material remaining in the stockpile was covered and secured. Approximately 10 cubic yards of impacted material remains stockpiled in the staging area, awaiting transportation and off-site disposal during the next operational period.