



ERRS PROGRESS REPORT

Operational Period #8 – 9/4/23 – 9/10/23

DATE:

Report Prepared for: Marty McComb, OSC, USEPA Region 8

Report Prepared by: Nate Schwegel, RM, Environmental Restoration, LLC

Weather Conditions: Sunny/ some rain showers, some over cast, 45 degrees in the morning and into the mid 60's in the afternoon.

Precipitation. Rain in the evenings,

Comments,

Work Hours:

9/4/23 – 9/10/23

Monday – off sight

Tuesday – mobe to Great falls

Wednesday – 0730 - 1900

Thursday - 0730 - 1900

Friday – 0730 -1830

Saturday – 0730 - 1900

Sunday – no site work

Active Work Area(s): Work area's include, The area in front of the adit (upper pond area) .
The drill pad road.

Quantity of ER Personnel: 8 total in crew,5 ER , 3 ACT

Crew Description(s): Response Manager – Nate Schwegel; Foreman/operator- 1; Operators-3, Cleanup Technician- 2; FCA- 1

Equipment Utilized: ER Pick-ups (3), ACT truck, ER Tool trailer, 2 large excavator, generator, fuel tank, skidsteer, front-end loader, 4 porta johns, 1 hand wash station, 1 haul trucks.

All the equipment was usable during this operational period.

Subcontractor Assignments:

Problems Encountered/Resolve: none



H&S Monitoring/Testing Performed:

Site walk was done and health and safety report was filled out.

Construction Photographs Taken: yes

Summary of Tasks Performed:

- Monday 9/4/23
Holliday , no work
- Tuesday 9/5/23
 - Mobe to Great Falls
- Wednesday 9/6/23
Worked on the drill pad, Worked on berm construction on upper pond, replaced culverts on road by the adit to make room for the berm, rocked channel .
- Thursday 9/7/23
Continued work on upper pond area / berm, continued work on drill pad area and switch back area on drill pad road.
- Friday 9/8/23
 - We worked on the upper portion of the benches, covered with tree debris and placed cover material, deconned the other pro source haul truck and moved it down to the pavement to be hauled off, picked up a trailer and loaded 6 new sections of culvert.
- Saturday 9/9/23
 - Worked on adding volume to the lower pond area, hauled 11 loads to the repos, lined the upper pond berm.
- Sunday 9/10/23
 - No site work

Safety Summary:

Daily toolbox safety meetings were held each morning before work commenced.

.

Signed:

Date:

Nate Schwegel, Response Manager
Environmental Restoration, LLC



Signed: _____ **Date:** _____

Marty McComb, Paul Peronard, Federal On-scene Coordinator, U.S. Environmental Protection Agency,
Region 8