

CLEAN SITES



Environmental Services, Inc.

May 1, 2007

Mr. David Turner
Remedial Project Manager
U.S. Environmental Protection Agency
Region III (3HS22)
1650 Arch Street
Philadelphia, Pennsylvania 19103-2029

Subject: **April 16 - April 30, 2007 Progress Report
UGI Columbia Gas Plant Superfund Site
Columbia, Pennsylvania**

Dear Mr. Turner:

On behalf of PPL Electric Utilities Corporation (PPL-EU) and UGI Utilities, Inc., please find attached the April 16 - April 30, 2007 Progress Report for the UGI Columbia Gas Plant Superfund Site in Columbia, Pennsylvania.

Should you have any questions regarding this report, please call me at (703) 519-2142.

Very truly yours,

Scott R. Miller, P.E.
Project Manager

Attachment

cc: Elise Juers, PADEP
J.C. Rondeau, UGI Utilities, Inc.
Craig Shamory, PPL Services Corp.

**APRIL 16 - APRIL 30, 2007 PROGRESS REPORT
UGI COLUMBIA GAS PLANT SUPERFUND SITE
COLUMBIA, PENNSYLVANIA**

Actions Taken During April 16 - April 30, 2007

- Advanced GeoServices, Corp. (AGC) completed and submitted to PennDOT the revised Highway Occupancy Permit (HOP) Application (appendix to the Response Action Plan [RAP]) along with a complete set of Drawings on April 17, 2007.
- Eichelbergers, Inc. (Eichelbergers) and GEI Consultants, Inc. (GEI) installed the well at boring LTMW-2, drilled and installed the well at boring LTMW-4, and drilled boring LTMW-3 to a depth of 150' during the week of April 16, 2007. Due to an impacted fracture at approximately 107', boring LTMW-4 was terminated and the well was screened across that interval.
- Enviroscan, Inc. and GEI conducted the borehole geophysics at boring LTMW-3 on April 23, 2007. We forwarded the results and recommendations for packer testing specific intervals to EPA on April 30, 2007. The final intervals were agreed upon and packer testing was scheduled for May 2, 2007.
- Penn Environmental and Remediation, Inc. finished demolishing the buildings and disposed of the remaining building debris during the week of April 16, 2007.

Sampling Results/Data Submitted During April 16 - April 30, 2007

- The analytical results for the LTMW-2 groundwater samples were submitted to EPA on April 16, 2007.

Deliverables Submitted During April 16 - April 30, 2007

- There were no deliverables submitted during this period.

Activities Planned for May 1 - May 15, 2007

- The Final RAP will be submitted to EPA once the HOP and stormwater controls have been approved by PennDOT and the Lancaster County Conservation District.
- Eichelbergers and GEI will conduct packer testing at boring LTMW-3 on May 2, 2007. The groundwater samples will be delivered to Analytical Laboratory Services, Inc. in Harrisburg, Pennsylvania.

- Eichelbergers and GEI are scheduled to install the well at boring LTMW-3 during the week of May 7, 2007. They will rehab existing wells MW-06S, MW-06D, MW-07S, MW-08S, and MW-08D so that dedicated bladder pumps may be installed and they will also start developing the monitoring wells.