

**United States Environmental Protection Agency
Region IV
POLLUTION REPORT**

SITE: Seven Out Tank
BREAK: 2.10
OTHER: V. 2

Date: Thursday, April 07, 2005
From: Terry Stilman, On-Scene Coordinator

Subject: Emergency Response
Seven Out
901 Frances Street, Waycross, GA

POLREP No.:	2	Site #:	A4FY
Reporting Period:	1/27 - 4/7	D.O. #:	
Start Date:	1/27/2005	Response Authority:	CERCLA
Mob Date:	1/27/2005	Response Type:	Emergency
Completion Date:		NPL Status:	Non NPL
CERCLIS ID #:	GAN000407811	Incident Category:	Removal Action
RCRIS ID #:		Contract #	

Site Description

The Site is located at 901 Francis Street, Waycross, Georgia. The past operational history of the site involved the storage and treatment of industrial waste water. Most of the tanks are full of waste water from the operation. The tanks are located adjacent to a public road in an area frequented by area residents and workers. Before the start of EPA's action some of the tanks were uncovered and overflowing. Access to the Site is unrestricted.

EPA arrived on-scene to reduce the threats posed by the Site through the following actions:

Emergency stabilization of the secondary containment and the tanks which have been observed to be overflowing;

Sampling of waste from tanks and secondary containment to determine the specific nature of the contents;

Bulking of waste materials and disposal off site;

Determination of the extent of sludge and soil contamination and disposal off-site;

Movement and/or removal of tanks to allow for the safe clean-up of the Site.

Current Activities

During the week of 28-JAN-05, EPA arrived on-scene to stabilize the leaking tanks of waste and overflowing secondary containment. Approximately 60,000 gallons of waste water was pumped to 3 temporary tanks.

After procurement of off-site disposal facilities, EPA remobilized to the Site on 28-MAR-05 to remove all pumpable waste from the facility's tanks. Approximately 280,000 gallons of waste water has been shipped off-site for disposal to date.



10509398

On 04-APR-05, drums of waste found on-site were sampled in anticipation of disposal off-site.

Planned Removal Actions

Off-site disposal of pumpable waste to continue.

All tanks will be temporarily covered to prevent further accumulation of rainwater mixed with the sludge remaining in the tanks.

Three of the four temporary tanks found outside of temporary containment during EPA's initial assessment will be deconned and released to the tanks' owner. One tank cannot be deconned due to the large quantity of sludge. Each tank held approximately 20,000 gallons of waste water.

Drummed waste will be disposed of off-site pending results of analysis.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$225,000.00	\$128,098.00	\$96,902.00	43.07%
USCG- GST	\$5,000.00	\$3,000.00	\$2,000.00	40.00%
Intramural Costs				
Total Site Costs	\$230,000.00	\$131,098.00	\$98,902.00	43.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

epaossc.net/sevenout