

United States Environmental Protection Agency
Region VI
POLLUTION REPORT

Date: Wednesday, May 13, 2009

From: Adam Adams

To: Peter Ricca, LDEQ

Debbie Dietrich, EPA

Subject: Excavation (continued)

Kruger Battery

7179 Adams Lane, Greenwood, LA

Latitude: 32.4374800

Longitude: -93.9434900

POLREP No.: 4

Site #: 06TH

Reporting Period: 4th Week of Removal Operation

D.O. #:

Start Date: 4/14/2009

Response Authority: CERCLA

Mob Date: 4/13/2009

Response Type: Time-Critical

Demob Date:

NPL Status: Non NPL

Completion Date:

Incident Category: Removal Action

CERCLIS ID #: LA0000605270

Contract # EP-W-06-042

RCRIS ID #:

Site Description

The Kruger Battery removal site is located in Greenwood, Caddo Parish, Louisiana on commercial/industrial zoned property. The site is a former battery reclamation facility that operated between 1972 and 1982 and consisted of a processing building, acid neutralization pit, and hammer mill area. Historical sampling conducted by the Louisiana Department of Environmental Quality (LDEQ) shows on-site lead concentrations as high as 112,660 mg/kg. Elevated lead concentrations have been located off-site on adjoining properties and drainage paths.

Current Activities

Excavation of grids on eastern portion of the site complete. To date, 19 off-site grids and 33 on-site grids have been excavated. Of the 52 grids excavated, only 13 on-site grids show lead at a level above the cleanup level. These grids will be reassessed by LDEQ to determine extent of LDEQ removal. All excavated soils have been stockpiled.

The results of the characterization sampling of these excavated soils showed that on-site treatment prior to transportation and disposal was warranted. Treatment operations were commenced during the reporting period, resulting in 112 cubic yards of treated excavated soil to date.

Planned Removal Actions

Continue excavated soil treatment operations.

Next Steps

Transportation and disposal of waste generated from treatment operations will commence upon receipt of supporting non-hazardous analytical results.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
Intramural Costs				
Total Site Costs	\$0.00	\$0.00	\$0.00	0.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost

accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/kriger_battery

POLREP #4 Last Updated 8/18/2009