

**United States Environmental Protection Agency
Region VI
POLLUTION REPORT**

Date: Tuesday, June 2, 2009

From: Adam Adams

To: Peter Ricca, LDEQ

Debbie Dietrich, EPA

Subject: Continued Treatment of Excavated Waste

Kruger Battery
7179 Adams Lane, Greenwood, LA
Latitude: 32.4374800
Longitude: -93.9434900

POLREP No.:	7	Site #:	06TH
Reporting Period:	5/24/09-5/30/09	D.O. #:	
Start Date:	4/14/2009	Response Authority:	CERCLA
Mob Date:	4/13/2009	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	LA0000605270	Contract #	EP-W-06-042
RCRIS ID #:			

Site Description

The Kruger Battery removal site is located in Greenwood, Caddo Parish, Louisiana on commercial/industrial zoned property. The site is a former battery reclamation facility that operated between 1972 and 1982 and consisted of a processing building, acid neutralization pit, and hammer mill area. Historical sampling conducted by the Louisiana Department of Environmental Quality (LDEQ) shows on-site lead concentrations as high as 112,660 mg/kg. Elevated lead concentrations have been located off-site on adjoining properties and drainage paths.

Current Activities

The treatment of previously excavated soils using a specialized chemical application continued during the reporting period. As of the end of the reporting period treatment operations have resulted in 1,349 cubic yards of treated excavated soil. The treatment of all soils excavated to date is complete.

Planned Removal Actions

Commence excavations of grids on the western portion of the site beginning on the south.

Next Steps

Transportation and disposal of waste generated from treatment operations will commence upon receipt of supporting non-hazardous analytical results.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
Intramural Costs				
Total Site Costs	\$0.00	\$0.00	\$0.00	0.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

