

**United States Environmental Protection Agency
Region VI
POLLUTION REPORT**

Date: Monday, June 15, 2009

From: Adam Adams

To: Peter Ricca, LDEQ

Debbie Dietrich, EPA

Subject: Initiate Western Portion Removal Activities

Kruger Battery

7179 Adams Lane, Greenwood, LA

Latitude: 32.4374800

Longitude: -93.9434900

POLREP No.:	9	Site #:	06TH
Reporting Period:	06/07/2009-06/13/2009	D.O. #:	
Start Date:	4/14/2009	Response Authority:	CERCLA
Mob Date:	4/13/2009	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	LA0000605270	Contract #	EP-W-06-042
RCRIS ID #:			

Site Description

The Kruger Battery removal site is located in Greenwood, Caddo Parish, Louisiana on commercial/industrial zoned property. The site is a former battery reclamation facility that operated between 1972 and 1982 and consisted of a processing building, acid neutralization pit, and hammer mill area. Historical sampling conducted by the Louisiana Department of Environmental Quality (LDEQ) shows on-site lead concentrations as high as 112,660 mg/kg. Elevated lead concentrations have been located off-site on adjoining properties and drainage paths.

Current Activities

Transportation and disposal of excavated soils from the eastern grids was completed. The total approximate volume of generated waste transported off site to date is 1,380 cubic yards (69 truck loads totaling 1,638.12 tons).

Excavations on the site's western portion were continued, accounting for approximately 352 cubic yards of excavated soils. Excavated soils were treated, sampled, and staged in anticipation of the second round of transportation and disposal.

Planned Removal Actions

Complete excavation and treatment of EPA grids on the western portion of the site during the next reporting period.

Commence and complete transportation and disposal of all remaining EPA generated waste prior to July 1.

Next Steps

Initiate LDEQ-sponsored removal actions on the site, beginning on the eastern portion of the site and working westerly.

Key Issues

LDEQ signed the Removal Action Contract on June 11, 2009 to conduct further removal action beyond the EPA scope of work.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
Intramural Costs				

Total Site Costs	\$0.00	\$0.00	\$0.00	0.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/kriger_battery

POLREP #9 Last Updated 8/18/2009