

United States Environmental Protection Agency
Region V
POLLUTION REPORT

Date: Monday, October 26, 2009
From: Stephen Wolfe\James Justice, On-Scene Coordinator

To: Jason El-Zein, U.S. EPA
David Chung, U.S. EPA
Officer Duty, NRC
Michael Chezik, US Department of Interior
Bart Ray, OEPA
Linda Nachowicz, US EPA
Valerie Mullins, US EPA
Jeff Kelley, USEPA

Mark Durno, U.S. EPA
William Messenger, U.S. EPA ERB
Robert Paulson, U.S. EPA
Kevin Clouse, OEPA
Mick Hans, US EPA
Tom Williams, US EPA
Derek Gordon, City of Canton
John Glover, US EPA

Subject: Final
Ohio Cast Products
2408 13th Street N.E., Canton, OH
Latitude: 40.8096630
Longitude: -81.3434050

POLREP No.:	20	Site #:	B5NL
Reporting Period:	09/07/09 to 10/28/09	D.O. #:	
Start Date:	3/16/2009	Response Authority:	CERCLA
Mob Date:	3/16/2009	Response Type:	Time-Critical
Demob Date:	9/18/2009	NPL Status:	Non NPL
Completion Date:	10/28/2009	Incident Category:	Removal Action
CERCLIS ID #:		Contract #	
RCRIS ID #:			

Site Description

See initial POLREP.

Current Activities

Week of September 7 through September 11, 2009

- ERRS graded the stone covering placed on the Site.
- ERRS decontaminated/demobilized heavy equipment.
- ERRS conducted final clean-up of surficial floor debris in Building #6.
- ERRS re-cleaned and re-sampled the waste water treatment system filter bag chamber.
- 12 loads (306 tons) of low-level pcb contaminated soil was transported off site to the Countywide Recycling and Disposal facility in East Sparta, Ohio (September 9th, 2009).
- 14 loads (376 tons) of low-level pcb contaminated soil was transported off site to the Countywide Recycling and Disposal facility in East Sparta, Ohio (September 10, 2009).
- An ERRS Subcontractor repaired the asphalt driveway located between the Ohio Cast Products site and the neighboring facility that was damaged as a result of site work.

Week of September 14 through September 18, 2009

- All equipment and support services were demobilized from the site
- All site personnel were demobilized from the site.

October 28, 2009 (Wednesday)

- Final site walk was conducted with officials from the City of Canton.
- Final public meeting was held with US EPA and officials from the City of Canton. 10 local residents attended the meeting.

Planned Removal Actions

- None

Next Steps

- None

Key Issues

- None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,900,000.00	\$1,865,000.00	\$35,000.00	1.84%
RST/START	\$244,000.00	\$205,000.00	\$39,000.00	15.98%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$225,000.00	\$200,000.00	\$25,000.00	11.11%
Total Site Costs				
	\$2,369,000.00	\$2,270,000.00	\$99,000.00	4.18%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

A total of 3,144 tons of ACWM debris went to Minerva Landfill, Waynesburg, Ohio for disposal.

A total of 194 tons of mixed ACWM and PCB debris went to Minerva Landfill, Waynesburg, Ohio for disposal.

A total of 911 tons of ACWM debris went to American Landfill, Waynesburg, Ohio for disposal.

A total of 4,500 gallons of waste oil and waste quench oil went to the Chemtron Corporation for recycling/disposal.

A total of 816 tons of debris and sand contaminated with low level PCBs went to Minerva Landfill, Waynesburg, Ohio for disposal.

A total of 8 cubic yard boxes of foundry sand heavily contaminated with PCBs went to Wayne Disposal Inc., Site #2, Belleville, MI for disposal.

A total of 76 drums/totes of D001, D002 or other liquid waste went to Chemtron Corporation, Avon, Ohio for disposal.

Two (2) PCB contaminated transformers went to Clean Harbors, Twinsburg Ohio, for disposal.

One (1) pallet of fire extinguishers went to Pitt in Canton, Ohio for reuse/recycling.

One (1) cylinder of nitrogen went to Ohio Air Products in Canton, Ohio for reuse/recycling.

One (1) cylinder of anhydrous ammonia went to Tanner Industries in New Castle, Pennsylvania for reuse/recycling.

One (1) cylinder of trimethylene went to H A International, Indianaopolis, Indiana for recycling.

A total of 140 tons of scrap steel went to PSC Metals, Canton, Ohio for recycling.

A total of 50,000 gallons of PCB impacted water was treated on Site.

A total of 30 tons of general site debris went to Republic Landfill, East Sparta, Ohio.

A total of 1,296 tons of TSCA regulated PCB soil went to Wayne Disposal Inc., Site #2, Belleville, Michigan, for disposal.

A total of 682 tons of non-TSCA regulated PCB soil went to the Countywide Recycling and Disposal Facility, East Sparta, ohio for disposal.

Waste Stream	Quantity	Manifest #	Disposal Facility
RQ, UN3432 Polychlorinated biphenyls, Mixture, 9	~24 tons per load (49 loads)	006198702 to 006198706	Wayne Disposal, Inc. Site #2, Belleville, Michigan
non-TSCA soil	682 tons	OCP-NH-001 to OCP-NH-0026	Countywide Recycling and Disposal Facility, East Sparta, Ohio

response.epa.gov/OCP

POLREP #20 Last Updated 10/29/2009