

U.S. ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION/SITUATION REPORT  
ESI-PRP Removal - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
Region V

**Subject:** **POLREP #20**  
**Progress**  
**ESI-PRP Removal**  
**B5YS**  
**Indianapolis, IN**  
**Latitude: 39.9128600 Longitude: -86.2423680**

**To:** Sue Michael, City of Indianapolis  
Tom White, Citizens Energy Group  
Harry Atkinson, IDEM  
Ryan Groves, IDEM  
Megan Nagle, IDEM  
George Ritchotte, IDEM  
Jason Doerflein, Marion County Health Department  
Sam Bruner, Pike Fire Department  
Charles Gebien, U.S. EPA Region V  
John Maritote, U.S. EPA Region V  
Janet Pope, U.S. EPA Region V  
Debbie Keating, U.S. EPA Region V, ESS  
Karen Kirchner, U.S. EPA Region V, LCD  
Kendall Moore, U.S. EPA Region V, LCD  
Susan Perdomo, U.S. EPA Region V, ORC  
Gary Prichard, U.S. EPA Region V, ORC  
John Steketee, U.S. EPA Region V, ORC  
Carol Staniec, U.S. EPA Region V, Water  
Kim Cussen, United Water  
Nola Hicks, U.S. EPA Region V, ORC  
Mark Johnson, ATSDR  
Robert Darnell, U.S. Department of Justice  
Stan Rigney, IDEM  
Randy Braun, IDEM  
USCG NRC, NRC  
Jeff Kelley, U.S. EPA  
Maupin Natalie, IDEM  
Eric Kaufman, Marion County Health Department  
Carol Ropski, U.S. EPA Region V, ESS  
Jason Ravenscroft, Marion County Health Department  
Sherry Fielding, U.S. EPA HQ  
Dan Sparks, USFWS  
Ed Karecki, USFWS  
Bob Masbaum, Citizens Energy Group  
Kristen Heitman, Providence Wildlife  
Michael Massonne, City of Indianapolis  
Cheryl Carlson, Citizens Energy Group  
Emily Mack, City of Indianapolis  
Thomas Marks, U.S. EPA  
Rex Osborn, IDEM  
Gabriele Hauer, IDEM  
Max Michael, IDEM  
Jason El-Zein, U.S. EPA  
Beverly Kush, U.S. EPA  
Valincia Darby, Department of Interior  
John Glover, U.S. EPA  
Deirdre Wyatt, IDEM  
Samuel Borries, U.S. EPA Region V  
Jennifer Schick, City of Indianapolis  
Joseph Malek, U.S. EPA Region V  
Gary Newhart, U.S. EPA ERT

**From:** Verneta Simon & Anita L. Boseman, On-Scene Coordinators  
**Date:** 9/12/2011  
**Reporting Period:** 9/6/2011 - 9/9/2011

1. Introduction

## 1.1 Background

<b>Site Number:</b>	B5YS	<b>Contract Number:</b>	
<b>D.O. Number:</b>		<b>Action Memo Date:</b>	9/30/2010
<b>Response Authority:</b>	CERCLA	<b>Response Type:</b>	PRP Oversight
<b>Response Lead:</b>	PRP	<b>Incident Category:</b>	Removal Action
<b>NPL Status:</b>	Non NPL	<b>Operable Unit:</b>	
<b>Mobilization Date:</b>	4/6/2011	<b>Start Date:</b>	4/6/2011
<b>Demob Date:</b>		<b>Completion Date:</b>	
<b>CERCLIS ID:</b>	INN0051050501	<b>RCRIS ID:</b>	
<b>ERNS No.:</b>		<b>State Notification:</b>	
<b>FPN#:</b>		<b>Reimbursable Account #:</b>	

### 1.1.1 Incident Category

Bankrupt Commercial Used Oils Facility

### 1.1.2 Site Description

See POLREP 1

#### 1.1.2.1 Location

4910 West 86th Street, Indianapolis, Indiana 46268

## 2. Current Activities

### 2.1 Operations Section

#### 2.1.1 Narrative

See POLREP 1

#### 2.1.2 Response Actions to Date

On September 6, 2011, Midwest had (2) 50,000 pound loads of wood pulp solidification agent delivered.

- Midwest continued solidifying material in the solidification pits with wood pulp.
- Midwest continued API sump pit cleaning.

On September 7, 2011, Midwest hauled off (2) 20 cyd roll-off boxes of solidified sludge to Southside Landfill in Indianapolis, IN.

- Midwest continued solidifying material in the solidification pits with wood pulp.
- Midwest pressure washed the equipment scheduled for pickup by Aaron Equipment/Wendt on September 8, 2011.
- Midwest continued API sump pit cleaning.
- Midwest had (2) 50,000 pound loads of wood pulp solidification agent delivered.

On September 8, 2011, Midwest hauled off (4) 20 cyd roll-off boxes of solidified sludge to Southside Landfill in Indianapolis, IN.

- Midwest continued solidifying material in the solidification pits with wood pulp.
- Wendt was on site and removed the Aaron Equipment items for repossession.
- Midwest continued API sump pit cleaning
- Midwest had (2) 50,000 pound loads of wood pulp solidification agent delivered.

On September 9, 2011, Midwest hauled off (3) 20 cyd roll-off boxes of solidified sludge to Southside Landfill in Indianapolis, IN.

- Midwest continued solidifying material in the solidification pits with wood pulp.
- Roger Ward Engineering was on site for another site walk for post removal action stormwater management planning.
  - Roger Ward Engineering, the City of Indianapolis, and Trihydro will be meeting at City Hall on September 14, 2011 at 3:30pm.
- Midwest completed API sump pit cleaning.
  - START, Trihydro, and Midwest agreed to conduct the visual inspection of the 12-ft deep pit on September 12, 2011.
- Midwest had (2) 50,000 pound loads of wood pulp solidification agent delivered.
- U.S. EPA, START, and PRP Group personnel had a status update conference call regarding site schedule, planned approach for various site activities, and the Work Plan approval letter dated August 11, 2011.

A map of the Site produced by START shows the Trihydro cleanup progress by tank and pit and is available in the documents section.

The wood pulp solidification material is a reclaimed/recycled product. As of September 9, 2011, approximately 1,100,000 pounds had been used to solidify waste sludge.

#### 2.1.3 Enforcement Activities, Identity of Potentially

**Responsible Parties (PRPs)**

N/A

**2.1.4 Progress Metrics**

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Discharge</i>	<i>Treatment</i>	<i>Disposal</i>
Oily Water	Liquid	3,121,734 gallons		X	
Stormwater	Liquid	424,956 gallons		X	
Tank 51 Containment	Liquid	335,120 gallons		X	
Totes and Drums	Liquid	3,885 gallons		X	
Solidified Sludge	Solid	1,120 cyd			X
Treated Stormwater	Liquid	21,735 gallons	X		

**2.2 Planning Section**

**2.2.1 Anticipated Activities**

- Pilot test for bunker tank removal activities.

**2.2.1.1 Planned Response Activities**

None

**2.2.1.2 Next Steps**

US EPA will provide oversight of PRP Group removal activities.

Begin cleaning out the east containment and containment south of the Solids Building (containing Tanks 4 & 12-15).

**2.2.2 Issues**

Starting in Mid-July, the weather became very hot and humid, and special care was taken to make sure that people working outside are well hydrated and taking adequate breaks.

Groundwater infiltration is suspected in the sanitary sewer system on Site. TriHydro is investigating potential options for mitigating infiltration.

Standing water has been observed in several locations around the site. Warmer weather can lead to mosquito breeding in standing water. EPA has requested that Trihydro address all standing water on site as soon as possible.

Ongoing management of wildlife at the site due to nearby ecosystems.

In previous POLREPs an incorrect name was used when referring to the oily water disposal facility. The correct name should be United Waste Water, Inc. not United Water.

"Control structure" refers to the pit or sump attached to and immediately south of the million gallon bunker tanks. It has been referred to as "access pit" and "access pit/control structure" in the past.

**2.3 Logistics Section**

Not applicable.

**2.4 Finance Section**

**2.4.1 Narrative**

Not applicable.

**2.5 Other Command Staff**

**2.5.1 Safety Officer**

Not applicable.

**2.6 Liaison Officer**

Not applicable.

**2.7 Information Officer**

**2.7.1 Public Information Officer**

**2.7.2 Community Involvement Coordinator**

A date has not been selected for the next community meeting.

### **3. Participating Entities**

#### **3.1 Unified Command**

Indiana Department of Environmental Management  
Indianapolis Department of Public Works  
Pike Township Fire Department  
City of Indianapolis

#### **3.2 Cooperating Agencies**

Marion County Health Department

### **4. Personnel On Site**

U.S. EPA  
START Contractor

### **5. Definition of Terms**

ASAOC – Administrative Settlement Agreement on Consent  
ERRS – Emergency and Rapid Response Services  
IDEM – Indiana Department of Environmental Management  
OSC – On-Scene Coordinator  
POLREP – Pollution Report  
PRP - Potentially Responsible Party  
RCRA – Resource Conservation and Recovery Act  
START – Superfund Technical Assessment and Response Team  
U.S. EPA – United States Environmental Protection Agency

### **6. Additional sources of information**

#### **6.1 Internet location of additional information/report**

For additional information, please refer to the US EPA lead removal action website at [www.epaosc.org/esi](http://www.epaosc.org/esi)

#### **6.2 Reporting Schedule**

The next POLREP will be submitted at a date to be determined.

### **7. Situational Reference Materials**

For additional information, please refer to the documents section at [www.epaosc.org/esi](http://www.epaosc.org/esi)

POLREP #20 Last Updated 9/13/2011