

U.S. ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION/SITUATION REPORT  
ESI-PRP Removal - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
Region V

**Subject:** POLREP #54  
Progress  
ESI-PRP Removal  
B5YS  
Indianapolis, IN  
Latitude: 39.9128600 Longitude: -86.2423680

**To:** Sue Michael, City of Indianapolis  
Tom White, Citizens Energy Group  
Harry Atkinson, IDEM  
Ryan Groves, IDEM  
Megan Nagle, IDEM  
George Ritchotte, IDEM  
Jason Doerflein, Marion County Health Department  
Sam Bruner, Pike Fire Department  
John Maritote, U.S. EPA Region V  
Janet Pope, U.S. EPA Region V  
Kim Cussen, United Water  
Stan Rigney, IDEM  
Randy Braun, IDEM  
Maupin Natalie, IDEM  
Eric Kaufman, Marion County Health Department  
Jason Ravenscroft, Marion County Health Department  
Dan Sparks, USFWS  
Ed Karecki, USFWS  
Bob Masbaum, Citizens Energy Group  
Kristen Heitman, Providence Wildlife  
Michael Massonne, City of Indianapolis  
Cheryl Carlson, Citizens Energy Group  
Emily Mack, City of Indianapolis  
Thomas Marks, U.S. EPA  
Rex Osborn, IDEM  
Gabriele Hauer, IDEM  
Max Michael, IDEM  
Deirdre Wyatt, IDEM  
Jennifer Schick, City of Indianapolis

**From:** Vernetta Simon, On-Scene Coordinator

**Date:** 5/4/2012

**Reporting Period:** 4/27/12 - 5/4/12

1. Introduction

1.1 Background

<b>Site Number:</b>	B5YS	<b>Contract Number:</b>	
<b>D.O. Number:</b>		<b>Action Memo Date:</b>	9/30/2010
<b>Response Authority:</b>	CERCLA	<b>Response Type:</b>	PRP Oversight
<b>Response Lead:</b>	PRP	<b>Incident Category:</b>	Removal Action
<b>NPL Status:</b>	Non NPL	<b>Operable Unit:</b>	
<b>Mobilization Date:</b>	4/6/2011	<b>Start Date:</b>	4/6/2011
<b>Demob Date:</b>		<b>Completion Date:</b>	
<b>CERCLIS ID:</b>	INN0051050501	<b>RCRIS ID:</b>	
<b>ERNS No.:</b>		<b>State Notification:</b>	
<b>FPN#:</b>		<b>Reimbursable Account #:</b>	

1.1.1 Incident Category

Bankrupt Commercial Used Oils Facility

1.1.2 Site Description

See POLREP 1

### 1.1.2.1 Location

4910 West 86th Street, Indianapolis, Indiana 46268

## 2. Current Activities

### 2.1 Operations Section

#### 2.1.1 Narrative

See POLREP 1

#### 2.1.2 Response Actions to Date

On April 27, 2012, no rain fell over night or during the day.

- Trihydro requested visual inspection of the solidification pits. No product was visible on the floors or walls of the solidification pits, and the condition was documented with photos.
- AVS completed deconning the solidification pits.
- TM Salvage collected stockpiled scrap in the northeast area.
- TM Salvage crews continued picking up insulation from Tank 51.

On May 2, 2012, 1.48" of rain fell over night and 0.06" during the day.

- Trihydro discharged approximately 36,000 gallons of GAC system treated stormwater to Oil Creek.
- Trihydro collected the weekly GAC discharge samples.
- TM Salvage crew cut the roof off of Tank 51.
- Approximately 500 tons of gravel and sand was delivered to the site

On May 3, 2012, no rain fell over night or during the day.

- HyGrade excavated approximately 100 loads (2,000 tons) of clay backfill to be used in the east and west bunker tanks.
  - HyGrade begins adding the clay back fill to both bunker tanks
- Trihydro discharged approximately 35,000 gallons of GAC system treated stormwater to Oil Creek.
- Approximately 360 tons of gravel and sand was delivered to the site
- TM Salvage crew continues to scrap Tank 51.
- The fire marshall and city inspector visited the site.

On May 4, 2012, no rain fell overnight.

- Approximately 500 tons of gravel and sand was delivered to the site
- HyGrade continues to add the clay back fill to both bunker tanks
- Trihydro discharged approximately 18,600 gallons of GAC system treated stormwater to Oil Creek

#### 2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

N/A

#### 2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Discharge</i>	<i>Treatment</i>	<i>Disposal</i>
Oily Water	Liquid	4,618,816 gallons		X	
Stormwater	Liquid	437,356 gallons		X	
Tank 51 Containment	Liquid	452,051 gallons		X	
Totes and Drums	Liquid	13,310 gallons		X	
Solidified Sludge	Solid	29,580 cyd			X
Unsolidified Sludge	Liquid	265 cyd		X	
Treated Stormwater	Liquid	1,314,036 gallons	X		

## 2.2 Planning Section

### 2.2.1 Anticipated Activities

- Final decontamination of the solidification pits.
- Scrap Tank 51.
- Backfill bunker tanks with a suitable fill material.
- Receive exit strategy plan from PRP Group.

#### 2.2.1.1 Planned Response Activities

None

#### 2.2.1.2 Next Steps

U.S. EPA will provide oversight of PRP Group removal activities.

### **2.2.2 Issues**

None

### **2.3 Logistics Section**

Not applicable.

### **2.4 Finance Section**

No information available at this time.

### **2.5 Other Command Staff**

#### **2.5.1 Safety Officer**

Not applicable.

#### **2.6 Liaison Officer**

Not applicable.

#### **2.7 Information Officer**

##### **2.7.1 Public Information Officer**

##### **2.7.2 Community Involvement Coordinator**

The next community meeting is not planned.

### **3. Participating Entities**

#### **3.1 Unified Command**

Indiana Department of Environmental Management

Indianapolis Department of Public Works

Pike Township Fire Department

City of Indianapolis

#### **3.2 Cooperating Agencies**

Marion County Health Department

### **4. Personnel On Site**

START Contractor

Trihydro

AVS (subcontractor to Trihydro)

TM Salvage (subcontractor to the PRP Group)

### **5. Definition of Terms**

ASAOC – Administrative Settlement Agreement on Consent

ERRS – Emergency and Rapid Response Services

IDEM – Indiana Department of Environmental Management

OSC – On-Scene Coordinator

POLREP – Pollution Report

PRP - Potentially Responsible Party

QMP - Quality Management Plan

RCRA – Resource Conservation and Recovery Act

START – Superfund Technical Assessment and Response Team

U.S. EPA – United States Environmental Protection Agency

### **6. Additional sources of information**

#### **6.1 Internet location of additional information/report**

For additional information, please refer to the US EPA lead removal action website at [www.epaosc.org/esi](http://www.epaosc.org/esi)

#### **6.2 Reporting Schedule**

The next POLREP will be submitted at a date to be determined.

### **7. Situational Reference Materials**

For additional information, please refer to the documents section at [www.epaosc.org/esi](http://www.epaosc.org/esi)