# U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT

Welch Group Environmental (WGE) Fairplay - Removal Polrep



# UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region IV

Subject: POLREP #20

**Progress** 

Welch Group Environmental (WGE) Fairplay

B4F1

Fair Play, SC

Latitude: 34.5233220 Longitude: -82.9913550

To:

From: Greg Harper, OSC

**Date:** 9/28/2012

Reporting Period: 11 August to 1 October 2012

#### 1. Introduction

## 1.1 Background

Site Number: B4F1 Contract Number: D.O. Number: Action Memo Date:

 Response Authority:
 CERCLA
 Response Type:
 PRP Oversight

 Response Lead:
 PRP
 Incident Category:
 Removal Action

NPL Status: Non NPL Operable Unit:

Mobilization Date: 1/31/2011 Start Date: 1/31/2011

Demob Date: Completion Date:

CERCLIS ID: RCRIS ID:

ERNS No.: State Notification: 1/31/2011

FPN#: Reimbursable Account #:

# 1.1.1 Incident Category

## Site Description

Welch Group Environmental (WGE) operated a business that recovered lead and other metals (i.e copper) from spent munitions at firing ranges. The recovered materials were gathered from around the Southeast. WGE then melted the lead into ingots.

The WGE Belton site conducted material separation as well as distribution of recycled material. In addition, several hundred drums of 'salt formations' are present in drums which are in various conditions.

The WGE Fair Play site conducted material separation as well as melting activities. The WGE Fair Play site also has up to 50 drums of uncontained process material and liquids.

Both site operations were conducted without South Carolina Department of Health and Environmental Control (SCDHEC) permits. SCDHEC documented that up to 10 WGE employees had significantly high lead levels. SCDHEC ordered the cessation of operations on December 12, 2010. SCDHEC referred the sites to EPA R4 Emergency Response and Removal Branch (ERRB) for removal site evaluation (RSE) on December 22, 2010.

The EPA On Scene Coordinator (OSC) began the removal site inspection during the week of January 31, 2011 and coordinated enforcement efforts with SCDHEC using CERCLA response authority. In coordination with Air, Waste and Land Management, Site Evaluation, and Region 1 programs at SCDHEC, the OSC directed the potentially responsible parties (PRPs) to secure the locations, contain and secure open vessels/drums and construct a sediment/soil containment measure such as silt curtain and hay bales where appropriate.

The PRPs hired a qualified contractor. The qualified contractor Health and Safety as well as Removal Action Workplans (RAWPs) have been submitted and approved by the OSC in consult with SCDHEC. The initial stabilization work commenced on February 8, 2011.

The OSC will continue to coordinate enforcement activities with SCDHEC. In addition, the OSC is coordinating with EPA R4 RCRA to assure that WGE proposed gun range recovery activities meet with applicable federal Resource Conservation and Recovery Act (RCRA) standards.

WGE has decided to conduct removal operation without the assistance of a contractor. The OSC has received the RAWP from the PRP. WGE remediation and removal efforts have commence at the site. The PRP requested an amendment to work at the property on March 15, 2011 to include decontamination of on-

site equipment which was approved by the OSC.

The Administrative Order on Consent (AOC) was finalized and transmitted on May 12, 2011 (AOC).

On June 27, 2011, EPA sent a memorandum to WGE, the subject was "Schedule Milestones for the Time Critical Removal Action at the Welch Group Environmental (WGE) Fairplay Site, Anderson County, South Carolina" establishing a removal action timeline. This removal action time line was delayed due to the cleanup activities at the WGE Palmetto Site.

### 1.1.2.1 Location

The site is located at 170 Feltmen Farm Road in Fair Play, Oconee County, South Carolina.

### 1.1.2.2 Description of Threat

Lead is present at high levels in soils, uncontained vessels/drums, lead melting process shed, several onsite dump sites, various equipment and brick supplies. These high levels exist at concentrations that are an imminent and substantial threat to public health or welfare.

#### 2. Current Activities

### 2.1 Operations Section

## 2.1.2 Response Actions to Date

WGE continues to screen, decontaminated and remove the plastic "Super Screws" from the contaminated area of the site. The decontaminated materials have been placed in a designated lay-down area in a clean portion of the property. They have has moved three of the six box trailers from the contaminated area.

WGE continues to clean the content of the block building and trailer open to the block building where the lead melting operation was located. The building and trailer contains approximately 500 boxes of plastic "Super Screws." WGS has removed and decontaminated approximately 70 percent of the boxes of "Super Screws". They are placing the drums of lead contaminated waste onto pallets in preparation to ship them off-site for disposal. WGE has removed all the content from the pole shed on the site, laid out plastic sheeting and have place the palatalized drums of lead waste on the plastic sheeting awaiting pick-up for shipment.

WGE collected a waste sample from the drummed lead waste. The analytical results were lead of 2,720 mg/L and copper of 0.04 mg/L. WGE is working to schedule transportation of the drums and disposal at Chemical Waste Management in Emelle, Alabama. Emelle has been approved by EPA to receive hazardous waste from the site.

In addition to the drummed waste WGE has a thirty yard roll-off of miscellaneous waste (wood, plastic, block and glass. The roll-off box been sampled and WGE is awaiting the sample results.

## 2.2 Planning Section

## 2.2.1 Anticipated Activities

WGE will continue to identify and segregate on-site waste into the different waste streams identified in the Waste Characterization Plan. The first shipment drummed lead waste is anticipated to be picked-up during the week of October 8th. After the sample results from the 30 yard roll-off box are received WGE will work to identify the proper landfill for disposal.

WGE will complete the decontamination of the plastic "Super Screws" and move the three remaining box trailers form the contaminated area.

WGE will submit the following plans before begin the building decontamination and/or building demolition and the soil excavation and removal phase of the site removal action.

- Decontamination/Demolition Plan for the structure exceeding the lead cleanup criteria.
- . Soils Removal and Disposal Plan for soils exceeding the cleanup criteria.

## 2.3 Logistics Section

No information available at this time.

## 2.4 Finance Section

No information available at this time.

## 2.5 Other Command Staff

No information available at this time.

## 3. Participating Entities

No information available at this time.

## 4. Personnel On Site

Welch Environmental Group – 4 USCG Strike Team – 1

## 5. Definition of Terms

No information available at this time.

# 6. Additional sources of information

No information available at this time.

# 7. Situational Reference Materials

No information available at this time.