

**United States Environmental Protection Agency
Region X
POLLUTION REPORT**

Date: Wednesday, January 19, 2005

From: Michael Szerlog

To: Steve Heaton, IDEQ - LUST Program Miguel Bella, USCG

Subject: Progress

Ashton Texaco Oil Release
363 Highway 20, Ashton, ID
Latitude: 44.0750000
Longitude: -111.4600000

POLREP No.:	19	Site #:	Z0A3
Reporting Period:	12/1 to 12/31	D.O. #:	64-10-17
Start Date:	5/27/2003	Response Authority:	OPA
Mob Date:	5/27/2003	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:		Contract #	
RCRIS ID #:	IDR000201400	Reimbursable Account #	Z0A3
FPN#	E03012		

Site Description

See polrep number 1.

Current Activities

December 1 through 5, 2004: ERRS Subcontracotr (1) ERRS Subcontractor conducted operations and maintenance activities. A total of 191 gallons of material recovered to date in the 1,000 gallon tank.

December 6 through 12, 2004: ERRS Subcontracotr (1) ERRS Subcontractor conducted operations and maintenance activities. A total of 191 gallons of material recovered to date in the 1,000 gallon tank.

December 13 through 19, 2004: ERRS Subcontracotr (1) ERRS Subcontractor conducted operations and maintenance activities. A total of 191 gallons of material recovered to date in the 1,000 gallon tank.

December 20 through 26, 2004: ERRS Subcontracotr (1) ERRS Subcontractor conducted operations and maintenance activities. A total of 191 gallons of material recovered to date in the 1,000 gallon tank.

December 27 through 31, 2004: ERRS Subcontracotr (1) ERRS Subcontractor conducted operations and maintenance activities. A total of 192 gallons of material recovered to date in the 1,000 gallon tank.

Planned Removal Actions

- Continue to recover oil.
- During the week of February 14th 2005, EPA plans to install a groundwater depression pumping system inside of the current extraction wells to increase the efficiency of oil removal. The pumping system will continuously pump groundwater from the three on site extraction wells, treat the groundwater, and then discharge it (under permit) to the city of Ashton's POTW.

Next Steps

- Transportation and Disposal of recovered product as needed.
- Amended Oil Removal Project Plan to address the installation of groundwater depression pumping systems was approved by USCG NPFC for funding.
- EPA to mobilize week of February 14, 2005 to install pumping system.
- EPA will operate these systems for another 6 months and then re-evaluate.

Key Issues

New Budget listed below - USCG NPFC approval of amended Oil Removal Project Plan.

