# U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT Beta Chem Laboratory - Removal Polrep



# UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region VII

Subject: POLREP #6

**Progress** 

**Beta Chem Laboratory** 

B783

Lenexa, KS

Latitude: 38.9473349 Longitude: -94.7535919

To:

From: Doug Ferguson, OSC

**Date:** 6/12/2014

**Reporting Period:** 6/9/2014-6/13/2014

#### 1. Introduction

#### 1.1 Background

Site Number:B783Contract Number:EP-S7-13-05D.O. Number:0029Action Memo Date:4/17/2014Response Authority:CERCLAResponse Type:Time-CriticalResponse Lead:EPAIncident Category:Removal Action

NPL Status: Non NPL Operable Unit:

Mobilization Date: 5/5/2014 Start Date: 5/5/2014

Demob Date: Completion Date:

CERCLIS ID: KSN000705028 RCRIS ID:

ERNS No.: State Notification: State Referred the Site

FPN#: Reimbursable Account #:

#### 1.1.1 Incident Category

Time-Critical Removal Action of hazardous substances, including assessment for radiation contamination.

#### 1.1.2 Site Description

Beta Chem Laboratory is a defunct radio-pharmaceutical synthesis lab.

#### 1.1.2.1 Location

The Site is located at 14410 West 100th Street, Lenexa, Johnson County, Kansas. The Site is located in an industrial park. The Site is within a portion of a building in the Noon Industrial Park.

#### 1.1.2.2 Description of Threat

See POLREP number 1.

#### 1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

See POLREP number 1.

#### 2. Current Activities

# 2.1 Operations Section

#### 2.1.1 Narrative

A total of 1,109 chemical containers have been inventoried at the site most of which have intact labels believed to accurately reflect their content. Of these 1,109 containers, 276 had hand written, indecipherable or missing labels. The contents of these containers were field screened and assigned hazard groups based on their properties. Virtually all of the surfaces in the lab, including the chemical containers, have elevated counts of radiation as measured with the Ludlum 2241 Meter equipped with a 44-9 "pancake" probe. Additionally, several radiation source materials have been identified and segregated at the site. Initial radiation screening of the contents of containers indicate a number of the chemicals have radioactive contamination mixed in with them.

Air monitoring results have not detected significant concentrations of volatile organic compounds as

measured with a photoionization detector. Additionally, the oxygen concentrations were found to remain constant at 20.9% and the percent of the lower explosive limit was zero. There were not any significant detections of air borne radiation contamination in samples collected onto air filters counted by the Ludlum Model 3030 Drawer Alpha-Beta Counter.

#### 2.1.2 Response Actions to Date

Actions conducted during the period of June 9-13, 2014:

- Field screening activities continued for the 1,109 chemicals on the inventory list.
- Approximately 56 smaller quantity containers were segregated into hazard groups to further stabilize materials at the site.
- About 138 flammable liquid container contents were bulked into one 55-gallon steel drum.
- Additional interior surface radiation characterization of building materials and equipment occurred.
- One acetylene compressed gas cylinder's contents were vented to reduce the risk of fire and explosion as the cylinder's hydrostatic test date had expired.

#### 2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

PRPs have been identified for the site including the operator of the facility and the owners of the building.

#### 2.1.4 Progress Metrics

The anticipated waste streams for the site are listed below. Ongoing research by site personnel and disposal companies will determine the final waste streams.

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal
flammable	liquid				
flammable	solid				
corrosive, acid	liquid				
corrosive, base	liquid				
corrosive, base	solid				
oxidizer	solid				
oxidizer	liquid				
organic peroxide	liquid				
water reactive	solid				
water reactive	liquid				
air reactive	solid				
mixed waste	s, I, g				
toxic	s, I, g				
compressed gas	g				
radioactive	s, I				

#### 2.2 Planning Section

# 2.2.1 Anticipated Activities

Continue to segregate chemicals by disposal waste streams. Perform compatibility study on composite samples from each waste stream. Screen waste streams to characterize radiation content of chemicals inside and outside of the container. Submit samples from bulked waste streams for radiation and chemical characterization. Vent compressed gas cylinders to reduce the threat of fire and/or explosion as the hydrostatic test dates have expired.

# 2.2.1.1 Planned Response Activities

Bulk chemicals waste streams based on disposal criteria, determine acceptable levels of radiation contamination for mixed versus hazardous waste, dispose of hazardous materials off-site. Complete radiological assessment of the site.

#### 2.2.1.2 Next Steps

Determine best disposal method based on bids from disposal contractors.

#### 2.3 Logistics Section

No information available at this time.

# 2.4 Finance Section

No information available at this time.

# 2.5 Other Command Staff

# 2.5.1 Safety Officer

Doug Ferguson EPA Bryan Mohr START Aaron Roski ERRS

#### 2.5.2 Liaison Officer

Doug Ferguson EPA

# 2.5.3 Information Officer

Chris Whitley EPA

# 3. Participating Entities

3.1 Unified Command

# 3.2 Cooperating Agencies

Kansas Department of Health and Environment

# 4. Personnel On Site

Doug Ferguson EPA OSC
Chuck Hooper EPA Radiation Program
Bryan Mohr EPA START
Denny Cox EPA START
Cody Mclarty EPA START
Cosmo Cancari EPA START
Aaron Roski EPA ERRS
Ryan Shultz EPA ERRS
Tyler Bloom EPA ERRS

# 5. Definition of Terms

No information available at this time.

# 6. Additional sources of information

No information available at this time.

# 7. Situational Reference Materials

No information available at this time.