

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
West Vermont Drinking Water Contamination Site - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region V

Subject: POLREP #8
Progress Report
West Vermont Drinking Water Contamination Site
B5UJ
Indianapolis, IN
Latitude: 39.7720520 Longitude: -86.2294990

To: HQ EOC, U.S. EPA
Brian Schlieger, U.S. EPA
Jason El-Zein, U.S. EPA
Sam Borries, U.S. EPA
Jim Augustyn, U.S. EPA
Jaime Brown, U.S. EPA
Cecilia Moore, U.S. EPA
Carolyn Bohlen, U.S. EPA
Carol Ropski, U.S. EPA
Heriberto Leon, U.S. EPA
Charles Rodriguez, U.S. EPA
Marcy Toney, U.S. EPA
Susan Prout, U.S. EPA
Valerie Mullins, U.S. EPA
John Glover, U.S. EPA
Nuria Muniz, U.S. EPA
Shelly Heger, U.S. EPA
Mark Johnson, ATSDR
Valencia Darby, U.S. DOI
Lindy Nelson, U.S. DOI
Rex Osborn, IDEM
Corey Webb, IDEM
Carmen Anderson, IDEM
Sarah Johanson, IDEM
Pam Thevenow, MCPHD
Adam Rickert, MCPHD
Ann Mclver, Citizens Energy Group
Jeff Miller, Citizens Energy Group
Ryan Taylor, Citizens Energy Group

From: Shelly Lam, On-Scene Coordinator

Date: 4/15/2016

Reporting Period: March 1 - April 15, 2016

1. Introduction

1.1 Background

Site Number:	B5UJ	Contract Number:	EPS50905
D.O. Number:	167	Action Memo Date:	5/13/2010
Response Authority:	CERCLA	Response Type:	Time-Critical
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	11/8/2011	Start Date:	11/8/2011
Demob Date:		Completion Date:	
CERCLIS ID:	INN000510429	RCRIS ID:	INR000130385
ERNS No.:		State Notification:	
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) Incident Category:
Groundwater plume site

1.1.2 Site Description

The following sections provide information on the site location, description of threat, and removal

assessment results.

1.1.2.1 Location

The site is a Residential Area bounded by West Vermont Street to the south, Holt Road to the east, West Michigan Street to the north, and North Rybolt Avenue to the west in Indianapolis, Marion County, Indiana. The site consists of 23 homes that rely upon private drinking water wells as their only sources of water.

1.1.2.2 Description of Threat

In 2009, the Marion County Public Health Department (MCPHD) identified homes in the West Vermont-Cossell Road neighborhood that obtained drinking water from private wells. MCPHD sampled the wells and detected vinyl chloride in drinking water at three residences at concentrations above the Removal Management Level (RML) (January 2015) of 1.9 micrograms per liter ($\mu\text{g/L}$) and Maximum Contaminant Level (MCL) of 2 $\mu\text{g/L}$ in groundwater used as a drinking water source

Vinyl chloride is a hazardous substance, as defined by section 101(14) of CERCLA. According to the Agency for Toxic Substances and Disease Registry (ATSDR), the effects of drinking high levels of vinyl chloride are unknown. However, the U.S. Department of Health and Human Services has determined that vinyl chloride is a known carcinogen. In addition to ingestion of contaminated water, there is potential exposure via inhalation of vinyl chloride vapors from use of contaminated water for cooking, showering, and bathing. Breathing vinyl chloride for long periods of time can result in permanent liver damage, immune reactions, nerve damage, and liver cancer.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

See previous Pollution Reports (PolRep).

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

On May 1, 2015, the U.S. Environmental Protection Agency (EPA) approved an action memorandum to conduct a time-critical removal action to connect residential properties to a municipal drinking water supply; properly abandon private drinking water wells; conduct sub-slab and indoor air sampling at residential properties; perform vapor mitigation, as necessary; and transport and dispose off-site any hazardous substances, pollutants and contaminants at a CERCLA-approved disposal facility in accordance with U.S. EPA's Off-Site Rule (40 Code of Federal Regulations [CFR] § 300.440).

2.1.2 Response Actions to Date

During the reporting period, EPA conducted sampling for vapor intrusion at one home, and received laboratory results for sampling conducted in February and March. A summary of those results is below.

EPA compared results to Vapor Intrusion Screening Levels (VISL) using a Target Risk for Carcinogens of 1×10^{-5} and a Target Hazard Quotient (THQ) for Non-Carcinogens of 3, except for TCE, which had a THQ of 1.

- Tetrachloroethene (PCE) was found in the sub-slab or crawl space of eight homes. Concentrations in those homes ranged from 2.3 to 152 micrograms per cubic meter ($\mu\text{g}/\text{m}^3$). The VISL for PCE in sub-slab is 3,600 $\mu\text{g}/\text{m}^3$.
- PCE was detected in the indoor air of five homes at concentrations ranging from 1.5 to 20 $\mu\text{g}/\text{m}^3$. The VISL for PCE in indoor air is 110 $\mu\text{g}/\text{m}^3$.
- Trichloroethene (TCE) was detected in the sub-slab or crawl space of one home at a concentration of 47.1 $\mu\text{g}/\text{m}^3$. The VISL for TCE in sub-slab is 70 $\mu\text{g}/\text{m}^3$.
- TCE was found in the duplicate sample of indoor air at one home. However, TCE was not detected in the original sample. EPA resampled the home and TCE was not detected.
- cis-1,2-Dichloroethene (cis-1,2-DCE) was detected in the sub-slab of one home at a concentration of 7.7 $\mu\text{g}/\text{m}^3$. cis-1,2-DCE has no VISL.
- cis-1,2-DCE was detected in the indoor air of two homes at concentrations of 4.8 and 23.1 $\mu\text{g}/\text{m}^3$.
- Vinyl chloride was detected in the indoor air of one home at a concentration of 0.99 $\mu\text{g}/\text{m}^3$. The VISL for vinyl chloride in indoor air is 1.7 $\mu\text{g}/\text{m}^3$.

EPA is planning to resample four homes in August 2016. Indoor air concentrations increased in three of those homes. The fourth home previously had high levels of TCE in indoor air. EPA sealed the basement sump and TCE concentrations subsequently decreased. However, EPA wants to ensure that TCE does not rebound and present a threat to public health.

EPA also completed plumbing connections and removal of bladder tanks in all homes, except two.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

Enforcement strategies are contained in a confidential Enforcement Addendum to the Action Memorandum.

2.1.4 Progress Metrics

Progress metrics include waste generated during assessment activities and previous removal actions.

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal
--------------	--------	----------	------------	-----------	----------

Non-hazardous liquids	Liquid	2,310 gallons	008531239JJK	NA	Apollos Water
Non-hazardous liquids	Liquid	1,400 pounds	012065653JJK	NA	EQIS Transfer & Processing
Non-hazardous liquids	Liquid	2,500 pounds	098955	NA	EQIS Transfer & Processing
Non-hazardous liquids	Liquid	3,200 pounds	098552	NA	EQIS Transfer & Processing
Non-hazardous liquids	Liquid	165 gallons	014166998JJK	NA	Waste Management Twin Bridges RDF
Non-hazardous soil	Solid	1,150 pounds	083035	NA	EQIS Transfer & Processing
Non-hazardous soil	Solid	9,600 pounds	098692	NA	EQIS Transfer & Processing
Non-hazardous soil	Solid	5,600 pounds	014166998JJK	NA	Waste Management Twin Bridges RDF
Non-hazardous soil	Solid	13 drums	12630	NA	Southside Landfill
Treatment system carbon	Solid	420 pounds	11956975	NA	Waste Management Twin Bridges RDF

2.2 Planning Section

2.2.1 Anticipated Activities

The following sections discuss planned response activities and next steps.

2.2.1.1 Planned Response Activities

In August 2016, EPA will resample four homes for vapor intrusion.

2.2.1.2 Next Steps

See above.

2.2.2 Issues

None.

2.3 Logistics Section

Not applicable (NA)

2.4 Finance Section

2.4.1 Narrative

The costs below represent contractor costs for this removal action only. Past costs are not represented.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$860,000.00	\$669,534.30	\$190,465.70	22.15%
START	\$20,000.00	\$19,872.27	\$127.73	0.64%
Intramural Costs				
Total Site Costs	\$880,000.00	\$689,406.57	\$190,593.43	21.66%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

EPA's On-Scene Coordinator (OSC) is the overall safety officer. The Emergency and Rapid Response Services (ERRS) contractor prepared a Health and Safety Plan for the site.

2.5.2 Liaison Officer

NA

2.5.3 Information Officer

See previous PolReps.

3. Participating Entities

3.1 Unified Command

NA

3.2 Cooperating Agencies

Indiana Department of Environmental Management
MCPHD
Citizens Energy Group

4. Personnel On Site

The following personnel were on-site during the reporting period:

Role	# Personnel
EPA OSC	1
ERRS Contractor	1
START Contractor	1
Subcontracted plumber	1

5. Definition of Terms

µg/L	micrograms per liter
µg/m ³	micrograms per cubic meter
ATSDR	Agency for Toxic Substances and Disease Registry
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
CFR	Code of Federal Regulations
cis-1,2-DCE	cis-1,2-Dichloroethene
EPA	Environmental Protection Agency
ERRS	Emergency and Rapid Response Services
MCL	Maximum Contaminant Level
MCPHD	Marion County Public Health Department
NA	Not applicable
OSC	On-Scene Coordinator
PCE	Tetrachloroethene
PolRep	Pollution Report
PRP	Potentially Responsible Parties
RML	Removal Management Level
START	Superfund Technical Assessment and Response Team
TCE	Trichloroethene
THQ	Target Hazard Quotient
VISL	Vapor Intrusion Screening Level

6. Additional sources of information

6.1 Internet location of additional information/report

Refer to www.epaosc.org/westvermont or <http://epa.gov/region5/cleanup/cossellvermont/index.html> for additional information.

6.2 Reporting Schedule

The OSC will submit reports periodically.

7. Situational Reference Materials

NA