

**United States Environmental Protection Agency
Region IV
POLLUTION REPORT**

Date: Monday, June 9, 2008

From: Leonardo Ceron

Subject: Removal Action: Excavation Activities Continues

Lincoln Metals

248 Foundry Road, Lincoln, AL

Latitude: 33.6150000

Longitude: -86.1111000

POLREP No.:	4	Site #:	A4PW
Reporting Period:	06/02/08 - 06/07/08	D.O. #:	
Start Date:	5/5/2008	Response Authority:	CERCLA
Mob Date:	5/12/2008	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	ALR000031880	Contract #	
RCRIS ID #:			

Site Description

Please refer to POLREP #1 for site description and previous actions taken.

Current Activities

Removal activities for this reporting period include:

The Emergency Response and Removal Services (ERRS) contractor continues site removal activities including:

- Excavation and backfilling of grids 01-9a, located on the northwestern end of the Site;
- Stockpiling and treatment of excavated soils;
- 100% Recycling of collected metals from the former foundry;
- Transportation and disposal of 90% of the construction material from the demolition of the old foundry building;
- All transformers, capacitors, and chemicals securely packaged and stored on Site are awaiting profiling and disposal.

The Superfund Technical Assessment and Removal Team (START) contractor continued removal activities including:

- Technical support;
- Implementation of site-specific HASP;
- Air and water monitoring to measure migration of contaminants of concern, off Site during the removal process;
- Completion of soil sampling for RCRA metals from one residential property and a road leading to the former foundry;
- Confirmatory screening and sampling of excavation activities;
- and site documentation.

Planned Removal Actions

The planned removal actions for the next reporting period include:

- Transportation and disposal of treated soil stockpiles will begin.

Next Steps

The next steps anticipated during the removal process include:

- Excavation and backfilling of a residential property located to the western end of the Site;
- Excavation of grids 53-68, along the western end of the Site;

Key Issues

- There have been no media inquiries during this reporting period.

response.epa.gov/Lincolnmets