United States Environmental Protection Agency Region V POLLUTION REPORT

Date: Thursday, January 29, 2009From: Stavros Emmanouil/Craig Thomas

Subject: Continuation of Removal Action

St. Francis Auto Wreckers

4043 South Pennsylvania Avenue, St. Francis, WI

Latitude: 45.9714000 Longitude: -87.8800000

POLREP No.: 9 Site #: B5LD **Reporting Period:** 1/19/2009 thru 1/23/2009 **D.O.** #: 0015 **Start Date:** 10/20/2008 Response Authority: CERCLA Mob Date: 10/20/2008 **Response Type:** Time-Critical **Demob Date: NPL Status:** Non NPL **Completion Date: Incident Category:** Removal Action CERCLIS ID #: WID988639068 Contract # EP-S5-08-02

RCRIS ID #:

Site Description

See initial PolRep

Current Activities

Continued the on-site treatment of contaminated soils by using quick lime, in order to reduce the TCLP levels of lead. Approximately 160 cubic yards of materials were treated (approximately 890 total cubic yards).

Continued the air monitoring of both the perimeter and the work area.

Collected one composite sample from the treated soils and one composite sample from pre-treated stockpiled soils for analysis by an outside lab. Analytical test results indicated that the soil treatment was successful.

Continued the excavation of areas of concern. Approximately 400 cubic yards of contaminated soils (2025 total cubic yards), 40 drums (291 total drums) and 2 paint cans (48 total paint cans) were removed.

Planned Removal Actions

Remove and Sample Drums & Containers

Sample soil stockpiles & generate waste profiles

Perform Hazard Categorization

Overpack/Repack Drums & Impacted Soils

Excavate/Treat Impacted Soils, as necessary

Transport/Dispose Drums & Impacted Soils

Backfill & Grade Excavated Areas

Restore Site, as necessary

Next Steps

Transportation and disposal of treated soils.

Continue the excavation of contaminated soils and buried drums.

Continue the air monitoring and sampling activities.

Continue the treatment of the mixed PCB waste.

Key Issues

Secure funding for the continuation and completion of the project.

Disposition of Wastes

Waste Stream	Quantity	Manifest #	Disposal Facility
PCB Contaminated Soils	1180 Tons		Wayne Disposal; Belleville, MI

response.epa.gov/stfrancisautowreckers