## United States Environmental Protection Agency Region IV POLLUTION REPORT

Date: Monday, December 20, 2004

From: Jeffery Crowley

Subject: Lakewood Treating

13824 C.R. Koon Highway, Newberry, SC

Latitude: 34.2483000 Longitude: -81.5744000

**POLREP No.:** 5 Site #: A4BX

**Reporting Period:** 8/27/04-11/30/04 **D.O.** #:

CERCLA **Start Date:** 12/9/2003 **Response Authority: Mob Date:** 3/1/2004 **Response Type:** Time-Critical **NPL Status:** Non NPL **Demob Date:** 11/30/2004 **Completion Date:** 11/30/2004 **Incident Category:** Removal Action

CERCLIS ID #: SCD982110926 Contract #

**RCRIS ID #:** 

#### **Site Description**

Please refer to previous POLREP for background information.

#### **Current Activities**

The following actions took place during the period of record:

After the cement removal was complete at the Site, the samples collected from under the old containment area were sent off to a lab picked by the subcontractor for analysis. All of the samples were found to be below removal actions levels and such, no further soil removal was needed at the Site.

The large pit that was then left by the cement removal was then backfilled with clean soil (clay from a clean area of the Mills' property) and then seeded. Upon review by the OSC, this remedy was deemed an acceptable remedy to prevent erosion and further spread of contaminants.

### **Planned Removal Actions**

No further removal actions are planned at the Site.

### **Next Steps**

None.

#### **Key Issues**

None.

# **Disposition of Wastes**

194,200 pounds of CCA contaminated cement from the removal of the containment area.

		Manifest	
Waste Stream	Quantity	#	Disposal Facility
CCA contaminated cement from the removal of the	32,600	92104	Chemical Waste
containment area.	pounds		Management Emelle
			36964 Alabama Highway
			17
			Emelle, AL 35459
CCA contaminated cement from the removal of the	35,140	92105	Chemical Waste
containment area.	pounds		Management Emelle
			36964 Alabama Highway
			17
			Emelle, AL 35459

CCA contaminated cement from the removal of the containment area.	30,440 pounds	92106	Chemical Waste Management Emelle 36964 Alabama Highway 17 Emelle, AL 35459
CCA contaminated cement from the removal of the containment area.	33,580 pounds	92107	Chemical Waste Management Emelle 36964 Alabama Highway 17 Emelle, AL 35459
CCA contaminated cement from the removal of the containment area.	30,880 pounds	92108	Chemical Waste Management Emelle 36964 Alabama Highway 17 Emelle, AL 35459
CCA contaminated cement from the removal of the containment area.	31,560 pounds	92109	Chemical Waste Management Emelle 36964 Alabama Highway 17 Emelle, AL 35459

response.epa.gov/lakewood