

**United States Environmental Protection Agency
Region VI
POLLUTION REPORT**

Date: Tuesday, June 9, 2009

From: Adam Adams

To: Peter Ricca, LDEQ

Debbie Dietrich, EPA

Subject: Transportation and Disposal Event 1
Kriger Battery
7179 Adams Lane, Greenwood, LA
Latitude: 32.4374800
Longitude: -93.9434900

POLREP No.:	8	Site #:	06TH
Reporting Period:	05/31/2009-06/06/2009	D.O. #:	
Start Date:	4/14/2009	Response Authority:	CERCLA
Mob Date:	4/13/2009	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	LA0000605270	Contract #	EP-W-06-042
RCRIS ID #:			

Site Description

The Kriger Battery removal site is located in Greenwood, Caddo Parish, Louisiana on commercial/industrial zoned property. The site is a former battery reclamation facility that operated between 1972 and 1982 and consisted of a processing building, acid neutralization pit, and hammer mill area. Historical sampling conducted by the Louisiana Department of Environmental Quality (LDEQ) shows on-site lead concentrations as high as 112,660 mg/kg. Elevated lead concentrations have been located off-site on adjoining properties and drainage paths.

Current Activities

The transportation and disposal of treated material was initiated during this reporting period, accounting for an approximate volume of 1,280 cubic yards of generated waste transported off site. Excavations on the site's western portion were initiated, accounting for approximately 35 cubic yards of excavated soils. Contaminated sediments from the on site creek were removed, accounting for approximately 75 cubic yards of excavated sediments. Also removed from the creek were concrete culverts, which were subsequently broken up and incorporated with previously staged waste.

Planned Removal Actions

Complete excavation of EPA grids on the western portion of the site by 06/13/2009. Begin treatment of remaining excavated soils with specialized chemical application.

Next Steps

Initiate second round of transportation and disposal of waste generated from treatment operations upon receipt of supporting non-hazardous analytical results.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
Intramural Costs				
Total Site Costs	\$0.00	\$0.00	\$0.00	0.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the

government may include in any claim for cost recovery.

response.epa.gov/kriger_battery

POLREP #8 Last Updated 8/18/2009