Mackinaw Bay Remedial Action (2012)

ID	Task Name	Duration	Start	Finish
1	**Mackinaw Bay**	**40 days**	**Wed 5/9/12**	**Tue 7/3/12**
2	**Mobilization**	**20 days**	**Wed 5/9/12**	**Tue 6/5/12**
3	Construct Landing	1 day	Mon 5/21/12	Mon 5/21/12
4	Envirocon Tug	1 day	Mon 5/21/12	Mon 5/21/12
5	Rasmussen Barges	2 days	Tue 5/22/12	Wed 5/23/12
6	North Idaho Maritime Tug	1 day	Wed 5/23/12	Wed 5/23/12
7	North Idaho Maritime Barges	1 day	Thu 5/24/12	Thu 5/24/12
8	Rototilt Bucket	15 days	Wed 5/9/12	Tue 5/29/12
9	Excavator Modifications	7 days	Fri 5/25/12	Mon 6/4/12
10	Dredgepak Install	2 days	Wed 5/30/12	Tue 6/5/12
11	Trial Runs with Tugs and Barges	2 days	Fri 5/25/12	Mon 6/4/12
12	**Excavate and Transport Sediments**	**25 days**	**Wed 5/30/12**	**Tue 7/3/12**
13	BMPs	1 day	Wed 5/30/12	Tue 6/5/12
14	Debris Removal	10 days	Wed 6/6/12	Tue 6/19/12
15	Excavate Sediment	15 days	Wed 6/6/12	Tue 6/26/12
16	Push Barges	16 days	Wed 6/6/12	Wed 6/27/12
17	Demobilize Barges and Equpment	4 days	Thu 6/28/12	Tue 7/3/12
18	Transport to Rail Yard	12 days	Wed 6/6/12	Thu 6/21/12
19	Treat and Load	10 days	Mon 6/18/12	Fri 6/29/12
20	Restore Landing	2 days	Fri 6/22/12	Mon 6/25/12
21	Work Complete	0 days	Tue 7/3/12	Tue 7/3/12



Project: Mackinaw Bay 2 week 6.4.12
Date: Mon 6/4/12

Task
Split
Milestone
Summary
Project Summary
External Tasks
External Milestone
Inactive Task
Inactive Task
Inactive Milestone
Inactive Summary
Manual Task
Duration-only
Manual Summary Rollup
Manual Summary
Start-only
Finish-only
Progress
Deadline

Envirocon