Silver Dyke Emergency Response Schedule - Updated 8/13/2023		1 Jul 13-23	2 Jul 24-30	3 Jul 31-Aug 6	4 Aug 7-13	5 Aug 14-20	6 Aug 21-27	7 Aug 28-Sep 3	8 Sep 4-10	9 Sep 11-17	10 Sep 18-24	11 Sep 25-Oct 1
Objective 1: Improve water management and erosion control.												
a. Divert water away from the drainage above the adit.	Complete											
b. Stabilize the slope above the adit to support construction.	Complete											
c. Complete stabilization of the slope above the adit.	In-Progress											
d. Upgrade the bridge/water crossing at Carpenter Creek.	Not Started											
e. Restore disturbed areas.	Not Started											
Objective 2: Open and stabilize the Silver Dyke Adit.												
a. Prep the “Glory Hole” to receive waste.	Complete											
b. Remove waste rock from below the adit to the Glory Hole.	Complete											
c. Construct containment ponds below the adit.	In-Progress											
d. Provide a stable flow channel for the adit drainage.	In-Progress											
e. Conduct geophysical surveys.	In-Progress											
f. Prep drill site above the adit.	Not Started											
g. Drill into and drain the adit.	Not Started											
h. Remove material blocking the adit to the Glory Hole.	Not Started											
i. Install structure to keep the adit open.	Not Started											
j. Remove containment ponds.	Not Started											