**United States Environmental Protection Agency**
**Region IV**
**POLLUTION REPORT**

**Date:** Friday, February 20, 2009
**From:** Terry Tanner

**Subject:** Final POLREP
Superior Products
4801 Richardson Village Way, Greensboro, NC
Latitude: 36.0897000
Longitude: -79.6847000

| | | | |
|---|---|---|---|
| **POLREP No.:** | 3 | **Site #:** | A4TT |
| **Reporting Period:** | | **D.O. #:** | 0703-F4-0019 |
| **Start Date:** | 7/29/2008 | **Response Authority:** | CERCLA/OPA |
| **Mob Date:** | 7/29/2008 | **Response Type:** | Emergency |
| **Demob Date:** | 12/19/2008 | **NPL Status:** | Non NPL |
| **Completion Date:** | 12/19/2008 | **Incident Category:** | Removal Action |
| **CERCLIS ID #:** | | **Contract #** | EP-S4-0703 |
| **RCRIS ID #:** | | **Reimbursable Account #** | |
| **FPN#** | | | |

**Site Description**
Guilford County Environmental Health notified EPA that a local recycler was at an abandon waste oil facility knocking over tanks, draining the waste oil onto the ground and transporting the tanks off-site for resale. OSC Ken Rhame and START contractor TN&A mobilized to the site to oversight activity and ensure clean-up. OSC Tanner was dispatched to the site to continue operations for OSC Rhame.

**Current Activities**
OCS Tanner contracted WRS to perform the response actions. These actions consisted of collection and disposal of the waste oil in the above ground storage tanks (34 tanks), waste liquids from drums within the warehouse, and contaminated soils. The contractor was also tasked to clean and dispose of above ground storage tanks.

The waste oils were removed from the site for disposal on August 16, 2008. The oil contaminated soils were transported off-site for disposal on October 1, 2008. Pressure washing of the aboveground tanks began on December 1, 2008. All waste material associated with the tanks were transported off-site for disposal on December 19, 2008. All personnel demobilized from the site on December 19, 2008.

**Next Steps**
No additional site activities are planned at this time.

**Estimated Costs ***

| | Budgeted | Total To Date | Remaining | % Remaining |
|---|---|---|---|---|
| **Extramural Costs** | | | | |
| ERRS - Cleanup Contractor | $135,000.00 | $107,132.00 | $27,868.00 | 20.64% |
| RST/START | $32,000.00 | $31,734.00 | $266.00 | 0.83% |
| **Intramural Costs** | | | | |
| USEPA - Direct (Region, HQ) | $1,000.00 | $0.00 | $1,000.00 | 100.00% |
| | | | | |
| **Total Site Costs** | $168,000.00 | $138,866.00 | $29,134.00 | 17.34% |

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost

accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

**Disposition of Wastes**

| Waste Stream | Quantity | Manifest # | Disposal Facility |
|---|---|---|---|
| Oil-contaminated soil. | 305 tons. | | Hazmat Transportation and Disposal Co. |
| Oil/water liquid waste from storage tanks. | 21,704 gallons | | Hazmat Transportation and Disposal Co. |
| Liquid/soils waste. | Three 55-gallon drums | | Hazmat Transportation and Disposal Co. |

response.epa.gov/superiorproducts

POLREP #3 Last Updated 8/3/2010