**United States Environmental Protection Agency**
**Region V**
**POLLUTION REPORT**

**Date:** Sunday, May 15, 2005
**From:** Ralph Dollhopf

**To:** Ralph Dollhopf, U.S. EPA Scott Kendzierski, NWMCHA

**Subject:** Initiation of Action
Bay Harbor CKD Leachate Site
4000 Main Street, Petoskey, Resort Township, MI

| | | | |
|---|---|---|---|
| **POLREP No.:** | 2 | **Site #:** | 1119 |
| **Reporting Period:** | 5/9/2005 - 5/15/2005 | **D.O. #:** | |
| **Start Date:** | 5/10/2005 | **Response Authority:** | CERCLA |
| **Mob Date:** | 5/9/2005 | **Response Type:** | Time-Critical |
| **Demob Date:** | | **NPL Status:** | Non NPL |
| **Completion Date:** | | **Incident Category:** | Removal Action |
| **CERCLIS ID #:** | | **Contract #** | |
| **RCRIS ID #:** | | | |

**Site Description**
See Polrep #1

**Current Activities**
Meeting held between Barr Engineering and CMS with local emergency responders.

Mobilization of site trailers for site command posts.

Initiation of fencing activities at East Park.

Construction of roadways, decon stations, and leachate staging areas at Seep 1 and Seep 2 CKD Release Areas.

Initiation of leachate collection using a tractor-mounted vacuum unit at the Seep 2 CKD Release Area.

Initiation of shoreline survey monitoring and targetted Seep Pool monitoring.

**Planned Removal Actions**
Completion of fencing activities at East Park.

Continuation of leachate recovery activities using tractor-mounted vacuum unit at Seep 2 CKD Release Area.

Initiation of leachate recovery activities at Seep 1 CKD Release Area.

Initiation of fencing activities at Seep 1 and 2 CKD Release Areas.

**Key Issues**
Leachate recovery activities using vacuum techniques is largely ineffective due to the rapid recovery of CKD leachate onto the beach.

A revised methodology of leachate recovery will be required.

**Disposition of Wastes**

| Waste Stream | Quantity | Manifest # | Disposal Facility |
|---|---|---|---|
| CKD Leachate | | | |

response.epa.gov/BayHarborCKD