United States Environmental Protection Agency
Region IV
POLLUTION REPORT

Date: Monday, November 17, 2008
From: Kenneth Rhame

To:
Miguel Bella, USCG
Ted Walden, US EPA Region 4
Malik Alexander, US EPA Region 4
Steve Lewis, DENR
Jim Bateson, DENR
Randolph Harrison, EPCRA

Subject: First and Final
A.T. Williams Oil Company Diesel Spill
Farmville Exit Ramp off of Hwy 264 (Business Rt.), Farmville, NC

POLREP No.:	1	**Site #:**	
Reporting Period:		**D.O. #:**	
Start Date:	11/16/2008	**Response Authority:**	OPA
Mob Date:	11/16/2008	**Response Type:**	Emergency
Demob Date:	11/16/2008	**NPL Status:**	Non NPL
Completion Date:	11/16/2008	**Incident Category:**	Removal Action
CERCLIS ID #:		**Contract #**	
RCRIS ID #:		**Reimbursable Account #**	
FPN#			

Site Description
US EPA Region 4 received a NRC Notification (#890188) reporting the release of approximately 2,500 gallons of diesel fuel to a ditch that runs into a unnamed creek. NC Outpost OSC was dispatched. The cause of the release was a single vehicle accident involving a tanker truck. The tanker truck was a A.T. Williams Oil Company Truck out of Winston-Salem, NC. The truck was carrying 9,000 gallons of diesel. The responsible party (RP) hired Eastern Environmental to conduct a emergency response. Eastern Environmental downloaded the diesel left on the tanker and estimated that 2,500 gallons was lost to the roadside ditch. Eastern Environmental mobilized a vac-truck, tanker, excavator and dump truck. A underflow dam was constructed to contain the spill, excavation of contaminated soil began, absorbant booms were placed downstream, active collection of diesel fuel using the vac-truck also was being done upon OSC's arrival.

Current Activities
Exit was closed by NC DOT and will remain closed for two days to allow for additional clean-up. Spill was contained, free product was collected and site will be referred to NC DENR for closure.

Planned Removal Actions
Samples will be collected to determine whether or not additional soil needs to be removed.

Next Steps
NC DENR will provide oversight regarding additional work.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
Intramural Costs				
Total Site Costs	$0.00	$0.00	$0.00	0.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.