

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Indiana Brass - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region V

Subject: POLREP #10
Progrss POLREP
Indiana Brass
B5XQ
Frankfort, IN
Latitude: 40.2806000 Longitude: -86.5198000

To: Sherry Fielding, U.S. EPA
Jason El-Zein, U.S. EPA
Linda Nachowicz, U.S. EPA
Mark Durno, U.S. EPA
Jeff Kelley, U.S. EPA
Don De Blasio, U.S. EPA
Joe Williams, U.S. EPA
Carol Ropski, U.S. EPA
John Glover, U.S. EPA
Michael Chezik, Department of Interior
Harry Atkinson, IDEM
Max Michael, IDEM
Gabrielle Hauer, IDEM
Mike Sutton, IDEM
Chuck Toney, City of Frankfort
Steve Yeary, Clinton County Health Department

From: Shelly Lam, On-Scene Coordinator

Date: 12/2/2010

Reporting Period: November 13 - December 2, 2010

1. Introduction

1.1 Background

Site Number:	B5XQ	Contract Number:	EP-S5-08-02
D.O. Number:	056	Action Memo Date:	8/19/2010
Response Authority:	CERCLA	Response Type:	Time-Critical
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	7/20/2010	Start Date:	7/20/2010
Demob Date:		Completion Date:	
CERCLIS ID:	IND006421085	RCRIS ID:	
ERNS No.:		State Notification:	2010-06-043
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

CERCLA Incident Category: Inactive Metal Fabrication/Finishing/Coating Facility

1.1.2 Site Description

1.1.2.1 Location

The Indiana Brass Site is located at 800 W. Clinton Street in Frankfort, Clinton County, Indiana, 46041. The geographical coordinates for the Site are Latitude 40.2806° North and Longitude 86.5198° West. The Site is approximately 5 acres in size, and contains the remains of a 85,000 square foot plating shop and foundry. The Site is located in a residential and industrial area of Frankfort, approximately 0.2 miles west of the downtown area. Approximately 3400 people live within 1 mile of the Site. Residences are located approximately 250 feet from the east property boundary, 800 feet from the north property boundary, and 600 feet from the south property boundary.

1.1.2.2 Description of Threat

The Site is a former foundry and plating shop that caught fire on June 3, 2010. The Indiana Department of Environmental Management (IDEM) responded to the fire. The state On-Scene Coordinator (OSC) observed pits and drums relating to former plating operations. IDEM referred the Site to the United States Environmental Protection Agency (U.S. EPA).

During a Site visit on July 1, 2010 and a Site Assessment on July 7-8, 2010, the U.S. EPA documented numerous drums, plating vaults with unknown liquid contents, uncontained foundry sand, and other debris scattered across the Site. Numerous 55-gallon drums containing burnt and unknown contents were documented inside the building. The Site was vacant and open to trespassing.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

The Site Assessment included documenting Site conditions; conducting a structural inspection of the building; conducting air monitoring; conducting soil monitoring using an x-ray fluorescence (XRF) detector; and collecting samples from drums, soil, ash, and plating pits.

Laboratory results indicated that there are total metals concentrations above the preliminary remediation goals (PRG) for industrial soil for lead, arsenic, and copper. Concentrations of leachable lead (D008) and cadmium (D006) were above the Toxicity Characteristic Leachate Procedure (TCLP) regulatory limits. Methylene chloride and trichloroethene (TCE) were detected in the pits, and methylene chloride was also detected in two drums. Additionally, chrysotile asbestos was detected in 5 of the 9 samples collected.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

The site is an abandoned foundry and plating shop located in Frankfort, Indiana. During the Site Assessment, the U.S. EPA documented numerous drums, plating vaults with unknown liquid contents, uncontained foundry sand, and other debris scattered across the Site. Numerous 55-gallon drums containing burnt and unknown contents were documented inside the building. The Site was vacant and open to trespassing.

2.1.2 Response Actions to Date

During this reporting period, U.S. EPA completed the following activities:

- Excavated 14 of 35 grids of impacted soil;
- Backfilled 5 grids;
- Conducted on-site treatment of soil;
- Conducted dust suppression;
- Continued perimeter sampling and monitoring; and
- Began shipping soil off-site for disposal.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

EPA has identified the PRP and the information is in the site file.

2.1.4 Progress Metrics

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal
Scrap Metal	Solid	131.97 tons	NA	NA	Recycled at Winski Brothers
Brick/Concrete	Solid	2,159.46 tons	NA	NA	Recycled at Milestone Recycling Products
Waste water	Liquid	3,700 gallons	110110-1	NA	Clean Water in Dayton, OH
Construction & demolition debris	Solid	179.82 tons	Various	NA	Clinton County Landfill
Soil	Solid	1,298.91 tons	Various	FreeFlow 200	Clinton County Landfill

2.2 Planning Section

2.2.1 Anticipated Activities

2.2.1.1 Planned Response Activities

During the next reporting period, U.S. EPA will conduct removal actions to complete the following tasks:

- Continue excavation and treatment of impacted materials;
- Continue backfilling excavated grids;
- Continue shipping soil off-site for disposal;
- Continue dust suppression activities;
- Continue air sampling and monitoring; and
- Host an Open House for state and local officials and the public on December 15th.

2.2.1.2 Next Steps

EPA anticipates completing removal activities by December 23rd with the exception of planting grass seed. Hydroseeding of the property will be conducted in the spring of 2011.

2.2.2 Issues

The Site will be operate 7 days per week to meet the schedule.

2.3 Logistics Section

The Emergency and Rapid Response Services (ERRS) contractor is providing logistical support.

2.4 Finance Section

2.4.1 Narrative

ERRS costs are current through December 1st. START costs are current through November 26th.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,500,000.00	\$676,781.62	\$823,218.38	54.88%
TAT/START	\$96,000.00	\$72,200.00	\$23,800.00	24.79%
Intramural Costs				
Total Site Costs	\$1,596,000.00	\$748,981.62	\$847,018.38	53.07%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

The OSC is the Site Safety Officer. In addition, each contractor has provided a site-based health and safety representative. Site personnel signed the HASP on July 26, 2010. Tailgate safety meetings are conducted on a daily basis.

2.6 Liaison Officer

Not applicable.

2.7 Information Officer

2.7.1 Public Information Officer

A press release was issued on July 28 to media outlets in Frankfort and Lafayette, Indiana.

2.7.2 Community Involvement Coordinator (CIC)

The CIC assigned to the Site is Don De Blasio. U.S. EPA is currently planning to host an Open House at the Site on December 15th.

3. Participating Entities

3.1 Unified Command

Not applicable.

3.2 Cooperating Agencies

ATSDR
IDEM
City of Frankfort
Clinton County Health Department

4. Personnel On Site

1 EPA OSC
7 ERRS
1 START

5. Definition of Terms

ATSDR	Agency for Toxic Substances and Disease Registry
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
CFR	Code of Federal Regulations
ERRS	Emergency and Rapid Response Services
HASP	Health and Safety Plan
IDEM	Indiana Department of Environmental Management
OSC	On-Scene Coordinator

ppm	parts per million
PRG	Preliminary Remediation Goal
PRP	Potentially Responsible Party
RCRA	Resource Conservation and Recovery Act
START	Superfund Technical Assessment and Response Team
TCLP	Toxicity Characteristic Leachate Procedures
U.S. EPA	United States Environmental Protection Agency
XRF	X-Ray Fluorescence

6. Additional sources of information

6.1 Internet location of additional information/report

Additional information can be found at www.epaossc.org/indianabrass.

6.2 Reporting Schedule

The next POLREP will be submitted the week of December 23rd.

7. Situational Reference Materials

Not applicable.

POLREP #10 Last Updated 12/2/2010