

United States Environmental Protection Agency
Region IX
POLLUTION REPORT

Date: Tuesday, September 7, 2004

From: Robert Wise

Subject: Preservation Aviation Removal

Preservation Aviation

10800 Burbank Blvd., North Hollywood, CA

Latitude: 34.1718747

Longitude: -118.3872200

| | | | |
|--------------------------|---------------------|----------------------------|----------------|
| POLREP No.: | 8 | Site #: | 09LX |
| Reporting Period: | 09/27/04 - 09/07/04 | D.O. #: | 016-9043 |
| Start Date: | 5/27/2004 | Response Authority: | CERCLA |
| Mob Date: | 5/26/2004 | Response Type: | Emergency |
| Demob Date: | | NPL Status: | Non NPL |
| Completion Date: | | Incident Category: | Removal Action |
| CERCLIS ID #: | | Contract # | |
| RCRIS ID #: | | | |

Site Description

See Polrep #1

Current Activities

The segregation of the yard into contaminated and non-contaminated items is continuing. The ERRS are preparing lots for assessment by the START. The START is assessing all items of each lot for gamma radiation to determine the presence of radium gauges and a statistical based aliquot of each lot for fixed and removeable alpha radiation. NURGEG 1.86 is being used as the action level for the release of materials from the site.

The START is continuing air surveillance. The air surveillance program consists of the collection of air samples for radioactive particulates (alpha and beta radiation), perimeter surveys for gamma radiation, environmental dosimeters and radon sampling. The environmental dosimeters and radon sampling is conducted passively on a 24-hour basis. At no time has the action level of 100 mRem/year been exceeded.

EPA issued a CERCLA 106 Unilateral Administrative Order to the business and land owner. The PRPs have requested a compliance conference pursuant to the Order. The compliance conference is expected to occur in early October 2004.

Planned Removal Actions

Phase 2. North/South Yard Cleanout - continuing

Phase 3. North Building Cleanout - TBD

Phase 4. North Building Assessment - TBD

Phase 5. North/South Building Decon - TBD

Phase 6. Yard Area/Subsurface Assessment - TBD

Phase 7. Yard/Subsurface Remediation - TBD

Next Steps

1. Receipt and implementation of written Community Involvement Plan from project CIC.
2. Receipt, review of ERRS scope-of-work to be used for radiological waste management solicitations by ERRS.
3. CHP review of the data for cleared items and the release of these items.

Key Issues

1. Receipt of Request for Federal Action from State. ORC and the State attorney are presently working on this issue.
2. City of Los Angeles Local Enforcement Agency has prohibited the disposal of any solid waste from the

site within the City limits.

3. Develop process for releasing clean items to PRP or indefinite storage on-site.

4. Project gray-water analytical and discharge requirements to the sanitary sewer are confirmed and need to be documented in a brief QASP.

response.epa.gov/Preservation_Aviation